

# Subcontractor's Pre-Job Conference Form: ALCORN FENCE COMPANY

<b>Status</b>	<b>Version</b>	
Published	2	
<b>Assigned PSA Specialist</b>	<b>Email</b>	<b>Phone Number</b>
Ivory Anderson	ianderson1@sandi.net	(916) 835-7349

## Subcontractor's Information

<b>Contractor</b>	ALCORN FENCE COMPANY <span>SP</span>	
<b>Company Address</b>	<b>Phone Number</b>	<b>Fax Number</b>
1088 Hamilton Road Duarte, CA 91010		
<b>CSLB License Number</b>	<b>DIR Number</b>	
122954	1000001986	
<b>Contractor License Classification</b>	A - GENERAL ENGINEERING, C13 - FENCING	

## Pre-Award & Contract Information

<b>Bid Number</b>	<b>Bid Title</b>	<b>Prevailing Wage Determination</b>	
CC23-0082-39-A2-G2 (GMP No. 02)	Holmes ES JUF	2023-2	
<b>Contract Number</b>	<b>Contract Title</b>	<b>DIR Project Number</b>	<b>Contract Amount</b>
CC23-0082-39-A2-G2 (GMP No. 02)	Holmes ES JUF	515816	\$2,015,154.00

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

Installation of the following items: Approx. 565' LF of New 10'H Chain Link Fence, (2) Backstops, & (5) Gates at Joint Use Field

**Jobsite Scheduling Information**

**Expected Start Date**

8/30/2024

**Estimated Duration(Days)**

14

**Number of Shifts**

1

**Shift Description**

7:00am-3:30pm

**Pay Day**

Friday

**Pay Period End Day**

Saturday

**Jobsite Administration**

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Eddie	Briseno	eddie@alcornfence.com	(909) 455-3360
Yes		Gustavo E	Madrigal	gemadrigal@alcornfence.com	(714) 335-4375

**Crew: Crew 1 - Joint Use Field**

**Scope of Work your firm will perform on this project**

Installation of the following items: Approx. 565' LF of New 10'H Chain Link Fence, (2) Backstops, & (5) Gates at Joint Use Field

**Equipment to be utilized in performing work on this Project**

Crew Truck, Flatbed, Skid Steer

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Final	Chain Link Fence, Backstops, & Gates	Accepted	8/30/2024 - 4/1/2025	3	3
Operating Engineers Local 12	Operator	Pending	Chain Link Fence, Backstops, & Gates	Pending	8/30/2024 - 4/1/2025	1	1

### Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		