



## TWO-WEEK LOOK AHEAD SCHEDULE

**PROJECT: HORTON ES JUF - PHASE 2**

Updated: 4/22/2020

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	
-	SAFTEY MEETING	BDI	-	X																					GROUND LEVEL HAZARDS LURKING AT EXCAVATION SITES
-	MONITOR SWPPP	BDI	OG	→																			NOT ??		
PCO	TURF MAINTENANCE	PW	-	→																					
-	PUNCH WALK/MAINTENANCE TURNOVER	-	-										X												
-	SACK & PATCH WALLS/CAULK EXPANSIONS	BDI	5	X	X	X	X	X																	
	AC CURE TIME	RAP	1	→																			28 DAY CURE TIME		
2080	SLURRY SEAL	RAP	1																						May 14, 2020
2090	STRIPING	ABC	1																						May 15, 2020
-	GRADE SLOPE FOR SHOTCRETE	BDI	3	X	X	X																			
3180	AUGER/POUR FENCE POLES	EF	1	X																					
3160	SHOTCRETE	SS	1				X																		
3180	INSTALL CHAIN LINK & GATES	EF	4					X		X	X	X	X												
3190	PAINT WALLS	BDI	2					X		X															
3200	CLEAN UP	BDI	2				X	X																	
-	DEMOBILIZATION	-	-										X												
3170	CONTINUE ON HANDRAIL/GUARDRAIL	EF	20	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			ESTIM. COMPLETION 5/8