

Sched ID	Work Description	Last Week							This Week							Next Week							2 Weeks Out							Status / % Complete	Notes / Resources		
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F						
	KeyWay Fill Slope South of Retaining wall								*	*																						75%	
	Place Fill Under Wall Footing JUF									*	*																					50%	
	Begin Excavating Wall Footing JUF											*				*																0%	
	Place Rebar For Footing JUF															*	*	*															
	Pour Wall Footing JUF																			*													
	• Resume Export Excess Material														*	*	*	*	*			*	*										
	• Import Verified Fill Material																		*	*													
	• Begin Re-Route 8"&3" H2O Guymon Ramp																				*	*	*	*	*								
	Begin Forming JUF Retaining Wall																				*	*	*	*	*								

(Complete on Thur. or Fri. of each week)