

ID	Task Name	Duration	Start	Finish	February 2018							March 2018							April 2018																
					29	1	4	7	10	13	16	19	22	25	28	3	6	9	12	15	18	21	24	27	30	2	5	8	11	14	17	20	23	26	
1	Mobilization / SWPPP	5 days	Mon 2/5/18	Fri 2/9/18	2/5 Mobilization / SWPPP																														
2	Clearing and Grubbing	3.5 days	Mon 2/12/18	Thu 2/15/18	2/12 Clearing and Grubbing																														
3	Excavation	2 days	Thu 2/15/18	Mon 2/19/18	2/15 Excavation																														
4	Forms Foundation	4 days	Mon 2/19/18	Fri 2/23/18	2/19 Forms Foundation																														
5	Rebar Placement	2 days	Fri 2/23/18	Tue 2/27/18	2/23 Rebar Placement																														
6	Concrete Foundation Walls 1 and 2	1 day	Tue 2/27/18	Wed 2/28/18	2/27 Concrete Foundation Walls 1 and 2																														
7	Walls 1 and 2 Rebar	3 days	Wed 2/28/18	Mon 3/5/18	2/28 Walls 1 and 2 Rebar																														
8	Walls 1 and 2 Forms	2 days	Mon 3/5/18	Wed 3/7/18	3/5 Walls 1 and 2 Forms																														
9	Concrete	1 day	Wed 3/7/18	Thu 3/8/18	3/7 Concrete																														
10	Strip Forms	2 days	Thu 3/8/18	Mon 3/12/18	3/8 Strip Forms																														
11	Backfill	5 days	Mon 3/12/18	Mon 3/19/18	3/12 Backfill																														
12	Wall 3 Foundation	1 day	Mon 3/19/18	Tue 3/20/18	3/19 Wall 3 Foundation																														
13	Walls 3 Concrete	1 day	Tue 3/20/18	Wed 3/21/18	3/20 Walls 3 Concrete																														
14	Walls 3 Rebar	1 day	Wed 3/21/18	Thu 3/22/18	3/21 Walls 3 Rebar																														
15	Walls 3 Forms	1 day	Thu 3/22/18	Fri 3/23/18	3/22 Walls 3 Forms																														
16	Concrete Wall	1 day	Fri 3/23/18	Mon 3/26/18	3/23 Concrete Wall																														
17	Strip Forms	1 day	Mon 3/26/18	Tue 3/27/18	3/26 Strip Forms																														
18	Backfill	1 day	Tue 3/27/18	Wed 3/28/18	3/27 Backfill																														
19	Subgrade Prep	2 days	Wed 3/28/18	Fri 3/30/18	3/28 Subgrade Prep																														
20	Concrete Walk	1 day	Fri 3/30/18	Mon 4/2/18	3/30 Concrete Walk																														
21	Driveways	5 days	Mon 3/26/18	Fri 3/30/18	3/26 Driveways																														
22	Handrails	5 days	Mon 4/2/18	Fri 4/6/18	4/2 Handrails																														
23	Signage and Striping	2 days	Mon 4/9/18	Tue 4/10/18	4/9 Signage and Striping																														
24	Cleanup	8 days	Wed 4/11/18	Fri 4/20/18	4/11 Cleanup																														

Project: Horton JUF  
Date: Wed 1/31/18  
**Baseline**

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			