# San Diego Unified School District Project Stabilization Agreement (PSA) Pre-Job Conference Form



#### **General Contractor Information**

Prime Contractor: Balfour Beatty

Address: 10620 Treena Street #300, San Diego, CA 92131

Phone: (858) 635-7400

Fax: (858) 635-7401

Contractor's License Number: 979126

Will the Prime Contractor (PC/GC) Perform PSA Covered Work: No

Project Information	Meeting Information
Project Name: Logan Project	Meeting Date: 10/18/18
Contract Number: CZ-19-0049-29	Meeting Time: 1:00 pm
Contract Amount: \$59,908,493	Meeting Location: 4860 Ruffner St. San
Construction Start Date: 10/1/2018	Diego Ca. 92111 – Training Room A&B
Construction End Date: 6/1/2020	

### The Scope of Work to Be Performed

Construction of new buildings A-D. First conference to contain: Ground Penetrating Radar, Survey, Demolition, Structural/Miscellaneous Steel, Earthwork/SWPPP, Elevator, Offsite/Site/Building Plumbing, Electrical/Solar, Structural Concrete, Site Concrete, Rebar, Metal Deck, HVAC/Mechanical, Fire Sprinkler, Sheetmetal, Doors/Frames/Hardware, Glazing, Drywall/Framing Plaster

#### **Equipment to Be Utilized on Job**

Excavator, Backhoe, Loader, Skid Steer, Boom Lifts, Scissor Lifts, Reach Forks, Basic Hand Tools, GPR SIR 3000/4000, VM 810 Utility Locator, V-Loc Pro-2 Locator, Rigid Cameras and Push Rods, Aries Crawler-Pathfinder, Radio Detection 7000 & A-500 Pipe

Locator, Scraper, Water Truck, Motor Grader, Street Sweeper, Saw-Cut Truck, Saw, Welding Machine, Stud Machine, Compressor, Crane, Concrete Pumps, Wench, Dollys, Scaffold, GPS/Total Station

Jobsite Information	
Address: 2875 Ocean View Blvd, San Diego, CA 92113	
Phone: TBD	Jobsite Labor Rep: Ivory Anderson
Fax: TBD	Jobsite Safety Rep: Donnie Luster
Project Manager: Grace Chan	Manpower to be Ordered By: Trade
Job Superintendent: Steve Radford	Contractors

Jobsite Scheduling Information	
Number of Shifts: 1 Start / Stop Times: 7am – 7pm	
Pay Day: N/A	Ending Day of Pay Period: N/A

Jobsite Facilities	
Location(s) of First Aid Facilities: BBC Trailer	
Location(s) of Sanitary Facilities: Onsite – See logistics plan	
Location(s) of Drinking Water Facilities: BBC Trailer	
Description of Jobsite Parking: See logistics plan	
Name of Selected Hospital: TBD	

Address: TBD

Phone Number: TBD

	Manpower Estimates		
<u>Craft</u>	<u>Peak</u>	<u>Average</u>	
Boilermakers			
Bricklayers			
Carpenters	65	38	
Cement Mason	25	6	
Drywall Finishers			
Electricians	24	6	
Elevator Constructors	2	2	
Fire Sprinkler Fitter			
Floor Covers			
Glaziers	5	4	
Gunite Worker Union Local			
345			
Heat and Frost Insulators	1	1	
Iron Workers	30	14	
Laborers	36	21	
So Cal Laborers			
Environmental Workers			
Landscape, Irrigation,			
Underground and Specialty			
Piping			
Laborers' International Union			
of N.A. Highway & Street			
Stripers'			
Operating Engineering	11	8	
Painters			
Pipefitters	4	4	
Plumbers	8	4	
Sheet Metal Workers	14	10	
Plasterers			
L			

Plaster Tenders		
Roofers and Water proofers		
Teamsters	1	1
Tile / Marble / Terrazzo		
Tradeshow and Sign Craft		

## **Referrals and Jurisdictional Assignments**

Referral procedures will be in accordance with Article 3 of the Project Stabilization Agreement. We ask the unions to have these referral procedures posted at their hiring halls in order to be in full compliance with the law.

All work assignments below are proposed assignments. Any craft in disagreement with proposed assignments may submit written documentation, within 14 days after the Pre-job Conference, to justify their claim to the work involved. The contractors will review all responses, if any.

After the review, the contractor(s) shall make all assignment permanent. Any craft who has a disagreement with these final assignment(s) may file a jurisdictional dispute consistent with Article 8, Work Assignments and Disputes of the Project Stabilization Agreement.

Jurisdictional Assignments		
<u>Type of Work</u> <u>Work Assignment</u>		
Scope/Name of Contractor	Craft/Classification & LU #	
APC, Building Plumbing & Piping (complete)		
Onsite Utilities - Sewer, Storm, Fire, Water &	Diumbara & Staamfittara IIA Lagal 220	
Gas, including all hand excavation, hand	Plumbers & Steamfitters UA Local 230	
grading, hand backfill & potholing		
APC, Machine Excavation and Backfill	Operators Local 12	
APC, Hot Water Insulation	Insulators Local 5	
Archibald, ACM Panels, Sheet Metal &	Sheet Metal Worker Sheet Metal Local 206	
Flashing, Translucent Skylights	Sheet Metal Worker Sheet Metal Local 200	
Centex, Glass & Glazing Installation	Glaziers Local 1399	
Clauss, Abatement	Laborers Local 300	
Clauss, Demolition	Operators Local 12	
Clauss, Demolition	Laborers Local 89	
Cosco, Installation of Fire Suppression	Road Sprinkler Fitters Local 669	
System	Troad Ophinkier Fillers Local 003	
Design Hardware, Doors/Frames/Hardware	TBD	
FJ Willert, Earthwork-Heavy Equipment	Operating Engineers 12	
FJ Willert, Handwork, Flagging	Laborers Local 89	
FJ Willert, Water Truck	Teamsters Local 166	

FJ Willert, Street Sweeping	Operating Engineers 12
FJ Willert, Sawcutting	Laborers Local 89
Cut-N-Core, Saw cutting	Laborers Local 89
J&B, HVAC Equipment/Ductwork	UA Local 206 Sheet Metal Workers
J&B, Piping for HVAC	UA Local 230 Plumbers Pipefitters
McIntyre, Install Metal Decking	Ironworkers Local 229
McMahon, Iron Work	Ironworkers Local 229
McMahon, Crane	Operating Engineers Local 12
Moreno Valley, Site Concrete & Forming	Cement Masons Local 500/Area 744
Morrow Meadows, Electrical Installation	IBEW-Electrical Workers Local 569
PSSI, Concrete Formwork	Southwest Regional Council of Carpenters
1 551, Concrete 1 onnwork	Local 619
PSSI, Concrete Placing	Laborers Local 89
PSSI, Concrete Finishing and Sack and	Cement Masons Local 500/Area 744
Patch	
Quality, Ironworker	Ironworkers Local 229
SD Elevator Co, Elevator	I.U.E.C. Local 18
SDI, Installation of Drywall and Metal	Carpenters Local 619
Framing	Garpontoro Eggar e 10
XYZ Survey, Construction Survey	Party Chief with Local 12

Subcontractors to Be Utilized

Subcontractor Name: Strelic Plumbing Inc. dba. Advance Plumbing Company

Jurisdictional/Scope of Assignment: Building Plumbing and Site Utilities

Address: PO Box 1706, El Cajon, CA 92022

Phone Number: 619-447-2770 License Number: 272557

Estimated Starting Date: TBD Estimated Ending Date: TBD

Manpower to Be Order By: TBD

Subcontractor Name: Archibald Sheet Metal

Jurisdictional/Scope of Assignment: Sheet Metal and Flashing

Address: 12424 Lakeshore Drive, Lakeside, CA 92040

Phone Number: 619-441-9100 License Number: 896379

Estimated Starting Date: TBD Estimated Ending Date: TBD

Manpower to Be Order By: TBD

Subcontractor Name: Centex Glazing, Inc.

Jurisdictional/Scope of Assignment: Glass and Glazing Insultation

Address: 8260 Commercial Street, La Mesa, CA 91942

Phone Number: 619-644-1981 License Number: 806989

Estimated Starting Date: TBD Estimated Ending Date: TBD

Manpower to Be Order By: TBD

Subcontractor Name: Clauss Construction

Jurisdictional/Scope of Assignment: Demolition and Abatement

Address: 9911 Maine Avenue, Lakeside, CA 92040

Phone Number: 619-390-4940 License Number: 630564

Estimated Starting Date: TBD Estimated Ending Date: TBD

Manpower to Be Order By: TBD

Subcontractor Name: Cosco Fire Protection, Inc.

Jurisdictional/Scope of Assignment: Installation of Fire Supression System

Address: 4990 Greencraig Lane, San Diego, CA 92123

Phone Number: 858-444-0000 License Number: 577621

Estimated Starting Date: TBD Estimated Ending Date: TBD

Manpower to Be Order By: TBD

Subcontractor Name: Cable, Pipe and Leak D	etection, Inc	
Jurisdictional/Scope of Assignment: Ground P	enetrating Radar	
Address: 1483 N 2 <sup>nd</sup> street, Suite 201, El Cajo	n, CA 92021	
one Number: 619-873-1530 License Number: 860181		
Estimated Starting Date: TBD	Estimated Ending Date: TBD	
Manpower to Be Order By: TBD		
Subcontractor Name: Design Hardware		
Jurisdictional/Scope of Assignment: Doors, Fr	ames and Hardware	
Address: 6053 West Third Street Los Angeles	, CA 90036	
Phone Number: 323-930-1330	License Number: 842952	
Estimated Starting Date: TBD	Estimated Ending Date: TBD	
Manpower to Be Order By: TBD	ā	
Subcontractor Name: F.J. Willert Contracting	Co.	
Jurisdictional/Scope of Assignment: Earthwork	<, AC & PCC Demo	
Address: 1869 Nirvana Avenue, Chula Vista, (	CA 91911	
Phone Number: 619-421-1980 Phone Number: 619-421-1980		
Estimated Starting Date: TBD	Estimated Starting Date: TBD	
Manpower to Be Order By: TBD	E	
Subcontractor Name: Jackson and Blanc		
Jurisdictional/Scope of Assignment: HVAC Du	ct and Pipe Installation	
Address: 7929 Arjons Drive, San Diego, CA 92	2126	
Phone Number: 858-831-7900	Phone Number: 858-831-7900	
Estimated Starting Date: TBD	Estimated Starting Date: TBD	
Manpower to Be Order By: TBD		
Subcontractor Name: The McIntyre Company		
Jurisdictional/Scope of Assignment: Metal Decking		
Address: 2817 E. Cedar St. Suite 200, Onterio, CA 91761		
Phone Number: 909-962-6322 Phone Number: 909-962-6322		
Estimated Starting Date: TBD	Estimated Starting Date: TBD	
Manpower to Be Order By: TBD		

Subcontractor Name: McMahon Steel Compar	ny, Inc		
Jurisdictional/Scope of Assignment: Structural	Steel/Misc Metals		
Address: 1880 Nirvana Ave, Chula Vista, CA 9	91911		
hone Number: 619-671-9700 Phone Number: 619-671-9700			
Estimated Starting Date: TBD	Estimated Starting Date: TBD		
Manpower to Be Order By: TBD			
Subcontractor Name: Moreno Valley Enterpris	Subcontractor Name: Moreno Valley Enterprises, Inc.		
Jurisdictional/Scope of Assignment: Site Conc	rete and Forming		
Address: 14305 Corporate Way, CA 92553			
Phone Number: 951-697-6888	Phone Number: 951-697-6888		
Estimated Starting Date: TBD	Estimated Starting Date: TBD		
Manpower to Be Order By: TBD			
Subcontractor Name: Morrow Meadows Corpo	oration		
Jurisdictional/Scope of Assignment: Electrical			
Address: 13000 Kirkham Way, Poway, CA 920	064		
Phone Number: 858-974-3650	Phone Number: 858-974-3650		
Estimated Starting Date: TBD Estimated Starting Date: TBD			
Manpower to Be Order By: TBD			
Subcontractor Name: Pacific Southwest Struct	tures Inc.		
Jurisdictional/Scope of Assignment: Structural	Jurisdictional/Scope of Assignment: Structural Concrete		
Address: 7845 Lemon Grove Way, Lemon Gro	ove, CA 91945		
Phone Number: 619-469-2323	Phone Number: 619-469-2323		
Estimated Starting Date: TBD	Estimated Starting Date: TBD		
Manpower to Be Order By: TBD			
Subcontractor Name: Quality Reinforcing, Inc			
Jurisdictional/Scope of Assignment: Reinforcing Steel			
Address: 13275 Gregg Street, Poway, CA 92064			
Phone Number: 858-748-8030	Phone Number: 858-748-8030 Phone Number: 858-748-8030		
Estimated Starting Date: TBD	Estimated Starting Date: TBD		
Manpower to Be Order By: TBD			

Subcontractor Name: San Diego Elevator Co,	LLC		
Jurisdictional/Scope of Assignment: Elevator			
Address: 5703 Oberlin Drive, Suite 303, San Diego, CA 92121			
Phone Number: 619-622-9344	Number: 619-622-9344 Phone Number: 619-622-9344		
Estimated Starting Date: TBD Estimated Starting Date: TBD			
Manpower to Be Order By: TBD			
Subcontractor Name: Standard Drywall, Inc.			
Jurisdictional/Scope of Assignment: Metal Fra	ming and Drywall		
Address: 9902 Channel Road, Lakeside, CA 9	)2040		
Phone Number: 619-443-7034	Phone Number: 619-443-7034		
Estimated Starting Date: TBD	Estimated Starting Date: TBD		
Manpower to Be Order By: TBD			
Subcontractor Name: XYZ Consulting, Inc			
Jurisdictional/Scope of Assignment: Construct	ion Survey		
Address: 10650 Scripps Ranch Blvd. Suite 12	5, San Diego, CA 92131		
Phone Number: 858-271-8807	Phone Number: 858-271-8807		
Estimated Starting Date: TBD Estimated Starting Date: TBD			
Manpower to Be Order By: TBD	5		
Subcontractor Name:			
Jurisdictional/Scope of Assignment:			
Address:			
Phone Number:	License Number:		
Estimated Starting Date:	Estimated Ending Date:		
Manpower to Be Order By:			
Subcontractor Name:			
Jurisdictional/Scope of Assignment:			
Address:			
Phone Number:	hone Number: License Number:		
Estimated Starting Date:	Estimated Ending Date:		
Manpower to Be Order By:			