

Subcontractor's Pre-Job Conference Form: ACCO Engineered Systems

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor ACCO Engineered Systems SP		
Company Address 888 E. Walnut Street, 888 E. Walnut Street Pasadena, CA 91101	Phone Number	Fax Number
CSLB License Number 120696	DIR Number 1000000546	
Contractor License Classification C-4 - BOILER, HOT WATER HEATING AND STEAM FITTING, C20 - WARM-AIR HEATING, VENTILATING AND AIR-CONDITIONING, C36 - PLUMBING, C38 - REFRIGERATION, C10 - ELECTRICAL, B - GENERAL BUILDING, A - GENERAL ENGINEERING, C16 - FIRE PROTECTION, C42 - SANITATION SYSTEM		

Pre-Award & Contract Information

Contract Number LB23-0806-39-A2-G1	Contract Title Madison High School WSM (GMP1)	DIR Project Number 20250579418	Contract Amount \$64,695,507.07
---------------------------------------	--	-----------------------------------	------------------------------------

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work ACCO Engineered Systems, Inc. (Self Perform): Site Utilities AESI (Sub Contract): Laborers Hand Excavation, Hand Backfill, Trench Grade and Potholing Badger Daylighting Corp. (Subcontract): Vacuum Truck Cable Pipe & Leak Detection (Subcontract): CCTV G&F Concrete Cutting, Inc. (Subcontract): Saw Cutting Underground Manholes (Subcontract): Sewer and Storm Drain Manhole

Jobsite Scheduling Information

Expected Start Date 7/2/2025	Estimated Duration(Days) 784
Number of Shifts 1	Shift Description Shift 1: 6:00 am - 4:30 pm
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Robb	Mortimer	rmortimer@accoes.com	(858) 285-8172
Yes		Pamela	Leonard	pleonard@accoes.com	(760) 475-8544
Yes		Ramon	Diaz	rdiaz@accoes.com	(858) 302-7493
No	Lead	TBD	TBD	TBD	
No	Foreman	TBD	TBD	TBD	

Crew: Crew 1: Site Utilities

Scope of Work your firm will perform on this project
Excavation, Installation and Backfill

Equipment to be utilized in performing work on this Project
Backhoe, Excavator, Loader, Skidsteer, Wacker and Hand Tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Site Utilities Excavation and Backfill	Pending	7/2/2025 - 8/24/2027	2	4
Plumbers & Steamfitters Local 230	Sewer and Storm Drain Pipelayer Sewer and storm Drain Pipe	Pending	Site Utilities Installation	Pending	7/2/2025 - 8/24/2027	2	4
Plumbers & Steamfitters Local 230	Tradesman	Pending	Site Utilities Installation	Pending	7/2/2025 - 8/24/2027	2	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	NEVADA BADGER DAYLIGHTING CORP, BADGER D	Vacuum Truck
No	Cable, Pipe & Leak Detection, Inc.	CCTV
No	G & F Concrete Cutting Inc	Saw Cutting
No	UNDERGROUND MANHOLES	Sewer and Storm Drain Manhole
No	AES Industrial Inc.	Laborers Hand Excavation, Hand Backfill, Trench Grade and Potholing