

Subcontractor's Pre-Job Conference Form: F.J. Willert Contracting Co.

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor F.J. Willert Contracting Co. SP		
Company Address 1869 NIRVANA AVENUE, CHULA VISTA, CA 91911	Phone Number	Fax Number
CSLB License Number 402473	DIR Number 1000004062	
Contractor License Classification A - GENERAL ENGINEERING, C21 - BUILDING MOVING, DEMOLITION		

Pre-Award & Contract Information

Bid Number LB23-0806-39-A2-G1	Bid Title Madison High School WSM (GMP1)	Prevailing Wage Determination 2024-2	
Contract Number LB23-0806-39-A2-G1	Contract Title Madison High School WSM (GMP1)	DIR Project Number 20250579418	Contract Amount \$64,695,507.07

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Grading Excavation, Potholing
--

Jobsite Scheduling Information

Expected Start Date 6/2/2025	Estimated Duration(Days) 120
Number of Shifts 1	Shift Description 6:00 - 3:30pm
Pay Day Friday	Pay Period End Day Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Ted	King	ted@fjwillert.com	(619) 520-0233
No	Lead	Cristian	Valadez	cristian@fjwillert.com	(619) 983-5552
No		Sonya	Mancilla	sonya@fjwillert.com	(619) 755-2601

Crew: Grading

Scope of Work your firm will perform on this project
Excavation and Grading

Equipment to be utilized in performing work on this Project
Heavy Equipment: Excavator

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Heavy Equipment Operator	Accepted	6/2/2025 - 6/30/2026	2	3
Laborers Local 89	Laborer (Building Construction)	Final	Hand Digging, Flagginf, Clean Up	Accepted	6/2/2025 - 6/30/2026	1	2

Crew: Potholing

Scope of Work your firm will perform on this project
Potholing

Equipment to be utilized in performing work on this Project
VAC Truck

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Final Challenged	Potholing	Accepted	6/2/2025 - 6/30/2026	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	Cable, Pipe & Leak Detection, Inc.	Utility Locator