

Subcontractor's Pre-Job Conference Form: PACIFIC SOUTHWEST STRUCTURES, INC.

Status Published	Version 2	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor PACIFIC SOUTHWEST STRUCTURES, INC. SP		
Company Address 7845 LEMON GROVE WAY, 7845 LEMON GROVE WAY LEMON GROVE, CA 91945	Phone Number	Fax Number
CSLB License Number 427349	DIR Number 1000004388	
Contractor License Classification B - GENERAL BUILDING, C-8 - CONCRETE		

Pre-Award & Contract Information

Contract Number LB23-0806-39-A2-G1	Contract Title Madison High School WSM (GMP1)	DIR Project Number 20250579418	Contract Amount \$64,695,507.07
---------------------------------------	--	-----------------------------------	------------------------------------

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Structural concrete install
--

Jobsite Scheduling Information

Expected Start Date 7/20/2025	Estimated Duration(Days) 365
Number of Shifts 1	Shift Description 6:00am-3:30pm
Pay Day Friday	Pay Period End Day Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jim	Holmquist	jholmquist@pssiconcrete.com	(619) 597-8583

Crew: Carpenters

Scope of Work your firm will perform on this project Forming, Layout, Set Embeds	Equipment to be utilized in performing work on this Project N/A
---	--

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Forming, Layout, Set Embeds	Pending	7/20/2025 - 6/20/2026	3	5

Crew: Laborers

Scope of Work your firm will perform on this project
Hand Excavate, Place Concrete/Vibrate, Strip forms

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Hand Excavate, Place Concrete/Vibrate, Strip forms	Pending	7/20/2025 - 6/20/2026	2	5

Crew: Cement Masons

Scope of Work your firm will perform on this project
Concrete slab finishing, sack and patch vertical surfaces

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	Concrete slab finishing, sack and patch vertical surfaces	Pending	7/20/2025 - 6/20/2026	1	6

Crew: Operated Excavation

Scope of Work your firm will perform on this project
Operating an excavator to dig foundations

Equipment to be utilized in performing work on this Project
Mini-ex

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	CORE EMPLOYEE OR FJ WILLERT Operating an excavator to dig foundations	Pending	8/1/2025 - 6/20/2026	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	Quality Rebar, Inc.	Reinforcing Steel
No	Brundage Bone Concrete Pumping	Concrete Pumping