USS Cal Builders

McKinley ES Joint Use Field & Upgrades

PENDING APPROVAL CITY / DISTRICT / AOR
PENDING RFI ANSWER

G GRASS
First Day of School
Days (7:00a-3:30p)

DO DRY OUT TIME
FORECASTED RAIN
SCHOOL HOLIDAY
ROBERT DAYS (10:30a-7:00p)
Inspection required
FORECASTED RAIN
SCHOOL HOLIDAY
REAK
Planned shutdown
Pending RFI

X CRITICAL

Date:

4/17/2017

				Х	CRII	ICAL	AL														
				Neek					Week 2								Week 3				
	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7
Work Description	M	T	W	TH	F	S	S	М	T	W	TH	F	S	S	M	T	W	TH	F	S	S
Recurring Activities																					
WEEKLY FOREMAN & SAFETY MEETING		Х							Χ							X					
WEEKLY SDUSD CM MEETING 9AM		X							Χ							X					
SWPPP INSPECTION 8AM		X														X					
PHASE 1																					
INSTALL ROOT BARRIER AT PLANTER BOXES	Х	Х																			
PULL WEEDS AT DG AREA SWPA			Χ																		
FINISH IRRIGATION CONTROLLER			Χ	Х	Х																
INSPECTION IRRIGATION CONTROLLER																					
BLACK OUT STRIPING AT PLAYGROUND											Х										
LANDSCAPER DO ARCHITECHTS LIST	Х	Х	Χ	Х	Х																
MULCH AT PLANTERS								Х	Χ												
PLANT SHRUBS AT PALM ST RAMP			Χ																		
INSTALL DG AT TRACK			Х	Х	Х																
COMPACT/ROLL DG AT SWPA					Х																
DRILL HOLES FOR BALL WALL & TETHER BALL										Χ	Х										
REMOVE PLAYGROUND TEMP FENCE										Χ											
QUALITY CONTROL & FIX AT ASPHALT											Х	Х									
PATCHBACK AC AT ATRIUM DRAIN PLANTER	DO	DO	DO	DO	DO			DO	DO	DO	DO	Х									
SLURRY PLAYGROUND															Χ	X					
STRIPE PLAYGROUND																		Х	Χ		
REMOVE POWER TO TRAILERS																					
EMPTY TRAILERS																					
DE-MOBILIZE CONSTRUCTION TRAILERS																					
COREDRILL POSTS 10' FENCE AT FIRE LANE																					
INTSALL 10' FENCE AT FIRE LANE/PLAYGROUND																					
INSTALL NEW GATE & FENCE AT FIRELANE																					
PHASE 2																					
FINISH HARDWARE ON ORDER	Х	Х	Х	Х	X																
DRILL (4) FENCE POSTS & FENCE PARKING LOT #2	X	X	X	X	X			Х	Х												
INSTALL RAIL AT WALL BOYS BATHROOM										Х											

INSTALL NEW GATE AT BOYS RAMP	Х	Х	Х	X	Х					Х	Х							
INFILL GATE AT PARKING LOT #2											Х							
INSTALL TRUNCATED DOMES WARNING MAT													Х					
INSTALL G11 GATE HARDWARE	Х	Х	Х	Х	Х		Х	Х	Х	Х	Х		Х	Х	Х	Х	Х	
PUNCH LIST																		
INSTALL DOORS AT BLDG 200																		
FINISH DOOR HARDWARE LOCK CYLINDERS							Х											
PLASTER & STUCCO AROUND DOOR FRAMES							Χ											
PAINT 2 DOORS AND 2 FRAMES								Χ										
PUNCH LIST									Х	Х	Х		Х	Χ	Х	Х	Х	
PALM ST. 2" WET TAP TO STREET MAIN																		
STRIPE AND ADD (2) REFLECTIVE MARKERS																	X	
CHANGE ORDER /ASI / FWO WORK																		
HYDROSEED PARK & KINDERGARTEN	X	X	X	X	Х		Χ											
ADD CONRCRETE CURB AT PALM ST STAIRS	X	X	X	X	Х													
SAWCUT AND REMOVE AC AT RUMBLE PLTS	X	X	X	X	X													
180 DEG GATES AT DECORATIVE FENCE FWO#16		X	X	X	X				X	Х								
INSTALL METAL DOOR AT BOYS BATHROOM	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X	
ORDER THRESHOLD PLATE	Х	Χ	Х	Χ	Х													
FABRICATE GATE AT INFILL KINDERGARTEN	X	X	X	X	Х		Χ	Χ	Х	Х	Х							
INSTALL GATES AT INFILL KINDERGARTEN	X	X	X	X	X								Х	Х				
INSTALL THRESHOLD													Х					
INSTALL GLAZING AT DOOR 101														Χ				
INSTALL POSTS & 8' CL FENCE AT CURB RFI#63	X	X	X	X	X		Χ	Χ						,				