San Diego Unified School District Project Stabilization Agreement (PSA) Pre-Job Conference Form



General Contractor Information

Prime Contractor: Balfour Beatty

Address: 10620 Treena Street #300, San Diego, CA 92131

Phone: (858) 635-7400

Fax: (858) 635-7401

Contractor's License Number: 979126

Will the Prime Contractor (PC/GC) Perform PSA Covered Work: No

| Project Information | Meeting Information |
|-----------------------------------|-------------------------|
| Project Name: Memorial WSM | Meeting Date: 7/30/2020 |
| Contract Number: CZ19-0422-42 | Meeting Time: 8:30am |
| Contract Amount: \$117,437,248 | Meeting Location: |
| Construction Start Date: 8/3/2020 | Online |
| Construction End Date: 7/1/2022 | |

The Scope of Work to Be Performed

Building plumbing and site utilities, install sheet metal flashing and trim, soffit panels, and roof accessories, and expansion joint covers, fire sprinkler installation, Earthwork, AC & PCC demo, off-site, fencing, SWPPP, Demolition and abatement, Construction staking per survey proposal set for rough/finish grade, utilities (storm drain, water, sewer, electrical), Piping and Sheetmetal work for HVAC, Traffic Coating: Prep existing substrate. Install Tremco waterproof deck system at 2nd floor decks.Polish/Sealed Concrete: Prep existing concrete. Polish concrete, clear sealer and color design. Erection of Structural Steel and installation of Miscellaneous Metals, Installation of electrical work including vaults, light fixtures, distribution, branch, and outlets. Installation of new hydraulic elevators. Site

Concrete

Equipment to Be Utilized on Job

Excavator, backhoe, loader, skid steer, hand tools and power tools (ie. Drill/driver/Impact), scissor lift, boom lift, forklift, Scraper, skiploader, water truck, motor grader, street sweeper, saw-cut truck, Bobcat, Floor Stripper, Robotic Instrument, grinders and mixers, crane, welders, cabstand hoist, roto hammer, concrete pumps

| Jobsite Information | |
|---|------------------------------------|
| Address: 811 South 28th Street, San Diego, CA 92113 | |
| Phone: TBD | Jobsite Labor Rep: Margo Kennedy |
| Fax: TBD | Jobsite Safety Rep: Lupe Hernandez |
| Project Manager: Mark Schull | Manpower to be Ordered By: Trade |
| Job Superintendent: Erik Sanders | Contractors |

| Jobsite Scheduling Information | |
|--------------------------------|-------------------------------|
| Number of Shifts:1 | Start / Stop Times: 7am – 7pm |
| Pay Day: N/A | Ending Day of Pay Period: N/A |

| Jobsite Facilities | |
|---|--|
| Location(s) of First Aid Facilities: BBC Trailer | |
| Location(s) of Sanitary Facilities: Onsite – See logistics plan | |
| Location(s) of Drinking Water Facilities: BBC Trailer | |
| Description of Jobsite Parking: See logistics plan | |
| Name of Selected Hospital: Scripps Mercy | |
| Address: 4077 Fifth Ave, San Diego, CA 92103 | |
| Phone Number: 619-294-8111 | |

| Manpower Estimates | | |
|-------------------------------|-------------|----------------|
| <u>Craft</u> | <u>Peak</u> | <u>Average</u> |
| Boilermakers | | |
| Bricklayers | | |
| Carpenters | 108 | 33 |
| Cement Mason | 9 | 7 |
| Drywall Finishers | | |
| Electricians | 45 | 15 |
| Elevator Constructors | 2 | 2 |
| Fire Sprinkler Fitter | 4 | 2 |
| Floor Covers | | |
| Glaziers | | |
| Gunite Worker Union Local | | |
| 345 | | |
| Heat and Frost Insulators | 1 | 1 |
| Iron Workers | | |
| Laborers | 11 | 8 |
| So Cal Laborers | 25 | 35 |
| Environmental Workers | 25 | 33 |
| Landscape, Irrigation, | | |
| Underground and Specialty | | |
| Piping | | |
| Laborers' International Union | | |
| of N.A. Highway & Street | | |
| Stripers' | | |
| Operating Engineering | 11 | 8 |
| Painters | | |
| Pipefitters | | |
| Plumbers | 16 | 9 |
| Sheet Metal Workers | 26 | 18 |
| Plasterers | | |

| Plaster Tenders | | |
|----------------------------|---|---|
| Roofers and Water Proofers | | |
| Teamsters | 1 | 1 |
| Tile / Marble / Terrazzo | | |
| Tradeshow and Sign Craft | | |

Referrals and Jurisdictional Assignments

Referral procedures will be in accordance with Article 3 of the Project Stabilization Agreement. We ask the unions to have these referral procedures posted at their hiring halls in order to be in full compliance with the law.

All work assignments below are proposed assignments. Any craft in disagreement with proposed assignments may submit written documentation, within 14 days after the Pre-job Conference, to justify their claim to the work involved. The contractors will review all responses, if any.

After the review, the contractor(s) shall make all assignment permanent. Any craft who has a disagreement with these final assignment(s) may file a jurisdictional dispute consistent with Article 8, Work Assignments and Disputes of the Project Stabilization Agreement.

| Jurisdictional Assignments | | |
|--|--|--|
| Type of Work | <u>Work Assignment</u> | |
| Scope/Name of Contractor | Craft/Classification & LU # | |
| | Insulators & Allied Trades (Heat & Frost) | |
| Plumbing and Site Utilities, Machine | Local 5 / Operating Engineers | |
| Excavation and Backfill, Hot Water Insulation | Local 12 / Plumbers & Steamfitters UA Local | |
| /Advance Plumbing | <u>230</u> | |
| | | |
| Sheet Metal / Buxcon Sheet Metal Inc | Sheet Metal Workers Local 206 | |
| Fire Protection / Cosco Fire Protection | Road Sprinkler Fitters Local 669 | |
| Earthwork-heavy equipment and Street | Operating Engineers | |
| Sweeping, Flagging and sawcutting, Water | Local 12 / Laborers Local 89 / Teamsters | |
| truck / F.J. Willert Contracting Co. | <u>Local 166</u> | |
| Abatement, Demolition, Heavy Equipment | Laborers Local Environmental Workers | |
| | Local 300 / Operating Engineers | |
| Operating / GGG Demolition | <u>Local 12</u> | |
| Land Surveying and Construction Staking / | Operating Engineers | |
| <u>J&B Engineers</u> | <u>Local 12</u> | |
| Pipefitting for HVAC and Sheetmetal Equipment and Ductwork / Jackson and Blanc | Plumbers & Steamfitters UA Local 230 / Sheet Metal Workers Local 206 | |

| <u>Cement Mason / Magnesites</u> | Cement Masons Local 500/Area 744 |
|---|---|
| Erection Structural Steel and Install miscellaneous metals / McMahon Steel Company | Iron Workers Local 229 |
| Electrical Installations / Morrow Meadows Corporation | Electrical Workers Local 569 International Union of Elevator Constructors |
| Elevator installation / Otis Elevator Company | Local 18 Operating Engineers |
| Site Utilities, General Labor, Site Utility Excavation / Paul Hansen | Local 12 / Laborers Local 89 / Plumbers &Steamfitters UA Local 230 |
| Form Setting and Rough Carpentry, Setting forms for site work sidewalks, curbs and gutters, mow curbs and ADA ramps, Placing / screeding, and concrete finish, place concrete with chut, wheel barrel, hose or boom, concrete vibrating and shoveling, and clean up. Operators / Rocky Coast Builders | Southwest Regional Council of Carpenters Local 619 / Cement Masons Local 500/Area 744 / Laborers Local 89 / Operating Engineers Local 12 |
| Installation of Drywall and Metal Framing / Standard Drywall | Southwest Regional Council of Carpenters Local 619 |
| | |

Subcontractors to Be Utilized
Subcontractor Name: Strelic Plumbing Inc. dba. Advance Plumbing Company

Jurisdictional/Scope of Assignment: Building Plumbing and Site Utilities

Address: PO Box 1706, El Cajon, CA 92022

Phone Number: 619-447-2770 License Number: 272557

Estimated Starting Date: TBD Estimated Ending Date: TBD

Manpower to Be Order By: TBD

Subcontractor Name: Buxcon Sheet Metal

Jurisdictional/Scope of Assignment: Sheet Metal

Address: 11222 Woodside Avenue North, Santee, CA 92071

Estimated Starting Date: TBD Estimated Starting Date: TBD

Manpower to Be Order By: TBD

Subcontractor Name: Cosco Fire Protection, Inc.

Jurisdictional/Scope of Assignment: Installation of Fire Suppression System

Address: 4990 Greencraig Lane, San Diego, CA 92123

Phone Number: 858-444-0000 License Number: 577621

Estimated Starting Date: TBD Estimated Ending Date: TBD

Manpower to Be Order By: TBD

Subcontractor Name: F.J. Willert Contracting Co.

Jurisdictional/Scope of Assignment: Earthwork, AC & PCC Demo, Offsite, SWPPP

Address: 1869 Nirvana Avenue, Chula Vista, CA 91911

Phone Number: 619-421-1980 License Number: 402473

Manpower to Be Order By: TBD

Subcontractor Name: GGG Demolition, Inc.

Jurisdictional/Scope of Assignment: Demolition and abatement

Address: 1439 W Chapman Ave. #178 Orange. CA 92868

Phone Number: 619-623-1299 License Number: 988669

Estimated Starting Date: TBD Estimated Starting Date: TBD

Manpower to Be Order By: TBD

7

| Subcontractor Name: J&B Engineers, Surveyo | ors | |
|---|-----------------------------|--|
| Jurisdictional/Scope of Assignment: Land Surv | ey and Construction Staking | |
| Address: 13670 Danielson St. Suite G, Poway, CA | A 92064 | |
| Phone Number: 858-513-1741 | License Number: 29118 | |
| Estimated Starting Date: TBD | Estimated Ending Date: TBD | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: Jackson and Blanc | | |
| Jurisdictional/Scope of Assignment: HVAC Du | ct and Pipe Installation | |
| Address: 7929 Arjons Drive, San Diego, CA 9 | 2126 | |
| Phone Number: 858-831-7900 License Number: 188961 | | |
| Estimated Starting Date: TBD | Estimated Ending Date: TBD | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: Magnesites Specialties, | Inc | |
| Jurisdictional/Scope of Assignment: Cement M | ason | |
| Address: 8686 Production Ave., Ste. A, San Dieg | o, CA 92121 | |
| Phone Number: 858-578-4186 | License Number: 397738 | |
| Estimated Starting Date: TBD | Estimated Ending Date: TBD | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: McMahon Steel Compa | ny, Inc | |
| Jurisdictional/Scope of Assignment: Structural | Steel/Misc Metals | |
| Address: 1880 Nirvana Ave, Chula Vista, CA 9 | 91911 | |
| Phone Number: 619-671-9700 | License Number: 230813 | |
| Estimated Starting Date: TBD | Estimated Ending Date: TBD | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: Morrow Meadows Corporation | | |
| Jurisdictional/Scope of Assignment: Electrical | | |
| Address: 13000 Kirkham Way, Poway, CA 92064 | | |
| Phone Number: 858-974-3650 | License Number: | |
| Estimated Starting Date: TBD | Estimated Ending Date: TBD | |
| Manpower to Be Order By: TBD | | |

| Subcontractor Name: Otis Elevator Company | | |
|--|--|--|
| Jurisdictional/Scope of Assignment: Installation of new hydraulic elevators. | | |
| Address: 4949 Viewridge Avenue San Diego, CA | 92123 | |
| Phone Number: 858 514-2808 | License Number: C11-7031 | |
| Estimated Starting Date: TBD | Estimated Starting Date: TBD | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: Paul Hansen Equipment, Inc. | | |
| Jurisdictional/Scope of Assignment: Offsite Sit | e Utility – Excavation, General Labor, and | |
| Site Utility Excavation | | |
| Address: 603 S. Marshall Avenue, El Cajon, C | A 92020 | |
| Phone Number: 619-263-2191 | | |
| Estimated Starting Date: TBD | Estimated Starting Date: TBD | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: Rocky Coast Builders In | С | |
| Jurisdictional/Scope of Assignment: Form Setting | ng, Concrete Finishing, Place concrete with chute, | |
| wheel barrel, Hose or boom. Concrete vibrating, co | oncrete, shoveling, clean up, Operators | |
| Address: 135 S. Market Place Escondido, CA | 92029 | |
| Phone Number: 760-489-7770 | License Number: 745061 | |
| Estimated Starting Date: TBD | Estimated Starting Date: TBD | |
| Manpower to Be Order By: TBD | | |
| Subcontractor Name: Standard Drywall, Inc. | | |
| Jurisdictional/Scope of Assignment: Metal Fra | ming and Drywall | |
| Address: 9902 Channel Road, Lakeside, CA 92040 | | |
| Phone Number: 619-443-7034 | Phone Number: 619-443-7034 | |
| Estimated Starting Date: TBD | Estimated Starting Date: TBD | |
| Manpower to Be Order By: TBD | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

