

MORSE - HS		SUB	Activity ID #	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13		
Activity				Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun		
BLDG	PROJECT WEEKLY MEETING	DISTRICT			X							X							X							X						8:00 AM	
200	BLDG 200																																
	PREP/MASK	OHE		X																													
	PAINT	OHE			X	X	X	X			X	X	X	X	X																		
	INSTALL ELECTRICAL	MEI									X	X	X	X	X			X	X	X													
	INSTALL LOW-VOLTAGE	WBI												X	X			X	X	X													
	INSTALL FIRE ALARM	DWH												X	X																		
	INSTALL BLINDS	S&S																X	X														
	INSTALL VISUAL DISPLAYS	CLARIDGE																X	X														
	INSTALL CARPET	A&S Floor																		X	X	X			X	X	X						
	INSTALL I21	AUDIO ASS.																							X	X	X	X	X				
900	BLDG 900																																
	PAINT	OHE		X	X								X	X	X																		
	INSTALL BLINDS	S&S																X	X														
	POLISH FLOOR	TEAM C																X	X	X	X	X											
	INSTALL FLOORING	A&S Floor																							X	X	X	X	X				
300	TEACHERS LOUNGE																																
	PAINT	OHE											X	X	X																		
	INSTALL CARPET	A&S Floor																X	X	X	X	X			X	X	X	X	X				