

Subcontractor's Pre-Job Conference Form: E.L. Hobbs, Inc.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

E.L. Hobbs, Inc. **SP**

Company Address

9917 Maine Avenue Lakeside, CA
92040

Phone Number**Fax Number****CSLB License Number**

777073

DIR Number

1000004428

Contractor License Classification

C-9 - DRYWALL, C35 - LATHING AND PLASTERING, C-2 - INSULATION AND ACOUSTICAL, B - GENERAL BUILDING

Pre-Award & Contract Information

Bid Number

CC24-0727-05-00-00

Bid Title

Morse High School New CTE
Agricultural Science Building

Prevailing Wage Determination

2023-2

Contract Number

CC24-0727-05-00-00

Contract Title

Morse High School New CTE
Agricultural Science Building

DIR Project Number

513617

Contract Amount

\$5,311,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Drywall, lath and plaster

Jobsite Scheduling Information

Expected Start Date 6/3/2024	Estimated Duration(Days) 120
Number of Shifts 1	Shift Description 6-2:30
Pay Day Friday	Pay Period End Day Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Emilio	De La Cruz	edelacruz@elhobbsinc.com	(619) 947-4030
Yes	Lead	Manuel	De La Cruz	mdelacruz@elhobbsinc.com	(619) 581-7912
Yes	Foreman	Jonattan	Zaragoza	jzaragoza@elhobbsinc.com	(619) 623-6198

Crew: Drywall

Scope of Work your firm will perform on this project
drywall, drywall finishing

Equipment to be utilized in performing work on this Project
power hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	drywall, drywall finishing, lathing	Pending	6/3/2024 - 10/14/2024	6	8

Crew: Plasterer

Scope of Work your firm will perform on this project
Plastering

Equipment to be utilized in performing work on this Project
float, mixing bucket, trowel

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Plastering	Pending	6/3/2024 - 10/14/2024	5	8

Crew: Plaster Tender

Scope of Work your firm will perform on this project
Running plaster pump, mixing mud, assisting Plasterers

Equipment to be utilized in performing work on this Project
trowel, bucket , hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plasterers Tenders of So. Cal. Local 1414	Plaster Tender	Pending	laborer	Pending	6/3/2024 - 10/14/2024	2	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	UP N DOWN SCAFFOLD COMPANY INC.	scaffold