

## Attendee Report

### Pre-Job #2 for Pacific Beach ES Session II Whole Site Modernization & Joint Use Field, GMP 1 & GMP 2 CC22-0176-23-A1-G1 & A1-G2

[Link to video recording](#)

Webinar ID	# Registered	Actual Start Time	Actual Duration <small>(minutes)</small>
819 1628 9282	47	6/22/2023 13:05	67

#### PANELIST DETAILS

Attended	User Name (Original Name)	First Name	Last Name	Email	Time in Session <small>(minutes)</small>	Organization
Yes	Maria Cruz (Host)	Maria	Cruz	mcruz5@sandi.net	67	SDUSD PSA Team
Yes	George Harris III (Host)	George	Harris III	gharris@sandi.net	61	SDUSD PSA Team
Yes	Ivory Anderson	Ivory	Anderson	ianerson1@sandi.net	63	SDUSD PSA Team
Yes	Todd Ethridge	Todd	Ethridge	tethridge1@sandi.net	55	SDUSD PSA Team
Yes	Garrett Fawley	Garrett	Fawley	Garrett.Fawley@swinerton.com	60	Swinerton
Yes	Tim Fresenius	Tim	Fresenius	Tim.Fresenius@swinerton.com	57	Swinerton

#### ATTENDEE DETAILS

Attended	User Name (Original Name)	First Name	Last Name	Email	Phone	Organization
Yes	Adrian LOPEZ -LU45 (Adrian LOPEZ)	Adrian	LOPEZ	adrianl@roofers45.org	(619) 940-8122	Local 45 Roofers , Waterproofers
Yes	Andy Gastelum - Progressive Surface Solutions (Andy Gastelum)	Andy	Gastelum	andy.gastelum@progressivesurfacesolutions.com	(619) 592-0262	Progressivesurfacesolutions
Yes	BEAU COLEMAN -LU229 (BEAU COLEMAN)	BEAU	COLEMAN	bcoleman@local229.org	(619) 309-3251	IRONWORKERS
Yes	Bill Weigel	Bill	Weigel	bill@playfoundations.com	(760) 696-2376	Play Foundations, Inc.
Yes	Carlos Ponce -LU200 (Carlos Ponce)	Carlos	Ponce	Ponce.local200@gmail.com	(951) 347-9618	Plasterers local 200
Yes	Cesar Carrasco	Cesar	Carrasco	c.carrasco@iuoelocal12.org	(626) 788-6482	IUOE Local 12
Yes	Chris Betancourt	Chris	Betancourt	cbetancourt@local89.org	(619) 240-5820	Laborer's Local 89
Yes	Chris Brisson -LU4 (Chris Brisson)	Chris	Brisson	bac4brisson@gmail.com	(714) 936-8843	BAC Local 4
Yes	Christina Bennett	Christina	Bennett	christina.bennett@usa-shade.com	(714) 241-5542	USA SHADE & Fabric Structures
Yes	Christopher Allen	Christopher	Allen	callen@swmscarpenters.org	(619) 629-9134	Southwest Mountain States Regional Council of Carpenters
Yes	CRUZ RAMOS -LU500 (CRUZ RAMOS)	CRUZ	RAMOS	CRUZJR.OPCMIA@YAHOO.COM	(619) 726-7915	Cement Masons Local 500/744
Yes	Curtis Ballantyne - Continental Marble and Tile (Curtis Ballantyne)	Curtis	Ballantyne	curtis@cmtc.us	(951) 284-1776	Continental Marble and Tile Co
Yes	David Jonhson -LU229 (David Jonhson)	David	Jonhson	djohnson@local229.org	(619) 508-1408	President/Business Agent Local 229
Yes	David Zepeda -LU1399 (David Zepeda)	David	Zepeda	david.zepeda@patcat.org	(619) 861-9484	Painters and Allied Trades LU1399
Yes	Denise Patlan	Denise	Patlan	dpatlan@socoast.us	(909) 428-2600	SOUTHCOAST ACOUSTICAL INTERIORS
Yes	Dom Luyo -LU206 (Dom Luyo)	Dom	Luyo	dluyo@smart206.org	(619) 894-4866	SMART 206
Yes	Erik Brown	Erik	Brown	ebrown@alcornfence.com	(951) 546-7884	Alcorn Fence
Yes	Francisco Pena	Francisco	Pena	fpena@swmscarpenters.org	(619) 726-8109	Carpenters
Yes	Fredi Flores -LU5 (Fred Flores)	Fredi	Flores	Frediawl5@aol.com	(626) 224-0471	Heat & Frost insulators LOCAL 5
Yes	Giovanni Campos	Giovanni	Campos	g.campos@jdsplumbing.com	(760) 330-0558	JDS Plumbing & Mechanical
Yes	Irma Hernandez - McKinley Elevator Corporation (Irma Hernandez)	Irma	Hernandez	irma.hernandez@mckinleyelevator.com	(949) 261-9244	McKinley Elevator Corporation
Yes	James Thompson - Cats Excavating (James Thompson)	James	Thompson	jamest@catsge.com	(619) 843-7086	cats excavating
Yes	Jennifer Wilson	Jennifer	Wilson	jwilson@ibew569.org	(619) 832-9757	IBEW 569
Yes	John	John	Bennett	john@ualocal230.org	(858) 775-5611	UA local 230
Yes	Jose Estrada -LU166 (Jose Estrada)	Jose	Estrada	jestrada@teamsters166.com	(619) 990-7193	Teamsters Union Local 166
Yes	Josie Rodriguez	Josie	Rodriguez	josie@sdsteelsolutions.com	(760) 489-9990	San Diego Steel Solutions and San Diego Steel Erectors
Yes	Karla Martinez	Karla	Martinez	karla@finalcleaningsolutionsinc.com	(562) 534-1768	Final Cleaning Solutions, INC
Yes	LESLIE DOMINGUEZ	LESLIE	DOMINGUEZ	leslie@sdsteelsolutions.com	(760) 489-9990	San Diego Steel Erectors
Yes	LINDSAY HOSFIELD	LINDSAY	HOSFIELD	LINDSAYH@SYLVESTERROOFING.COM	(760) 522-8268	SYLVESTER ROOFING
Yes	Loretta Walden	Loretta	Walden	lwalden@gmail.com	(619) 884-4500	SDUSD
Yes	Luis Carrillo	Luis	Carrillo	lcarrillo@local300.com	(213) 305-5136	Local 300
Yes	Luis Gutierrez - Bayview Services Inc. (Luis Gutierrez)	Luis	Gutierrez	lgutierrez@bayviewservices.com	(562) 322-2398	Bayview Services, Inc.
Yes	luis vazquez	luis	vazquez	lgvazquez@ua345.org	(626) 253-1091	Ua
Yes	Lulu Hernandez	Lulu	Hernandez	Ghernandez@achmechanical.com	(909) 307-2850	ACH Mechanical
Yes	Matthew Leyba-Gonzalez -SDB&CTC (Matthew Leyba-Gonzalez)	Matthew	Leyba-Gonzalez	matthew@sdbuildingtrades.com	(619) 731-2177	San Diego Building & Construction Trades Council
Yes	Oscar Tejedo - Sign Pro (Oscar Tejedo)	Oscar	Tejedo	otejedo@signprocompany.com	(619) 427-4500	Sign Pro
Yes	Priscilla Miranda	Priscilla	Miranda	priscilla.miranda@usa-shade.com	(714) 241-5546	USA Shade and Fabric Structures
Yes	Richard Villegas -LU345 (Richard Villegas)	Richard	Villegas	Rvillegas@Local1184.com	(909) 376-6357	Laborers Local 1184
Yes	Riley	Riley	Wegrzyn	rwegrzyn@qualityrebarinc.com	(858) 679-3937	Quality Rebar, Inc.
Yes	Sean Mahar	Sean	Mahar	smahar@sandi.net	(646) 528-0130	SDUSD
Yes	Sean-Keoni Ellis -LU300 (Sean-Keoni Ellis)	Sean-Keoni	Ellis	Sean@ualocal230.org	(858) 554-0586	UA-230
Yes	Sergio Vargas	Sergio	Vargas	svargas@achmechanical.com	(909) 806-5163	ACH Mechanical, Inc
Yes	Sherese Bunce - Magnesite (Sherese Bunce)	Sherese	Bunce	sherese@magnesitespecialties.com	(858) 578-4186	Magnesite Specialties, Inc.
Yes	Steven Dominguez - San Diego Steel Solutions (Steven Dominguez)	Steven	Dominguez	Steven@sdsteelsolutions.com	(760) 708-6649	San Diego Steel Solutions
Yes	Tyson Stevenson	Tyson	Stevenson	tstevenson@achmechanical.com	(909) 893-0889	ACH Mechanical
Yes	Valerie Zamora	Valerie	Zamora	valerie.zamora@progressivesurfacesolutions.com	(714) 581-9974	Progressive Surface Solutions
No	Vince Uribe -LU1414 (Vince Uribe)	Vince	Uribe	vince@plastertender1414.com	(909) 622-8500	Plaster Tenders Local 1414

#### OTHER ATTENDED

User Name	Join Time	Leave Time	Time in Session <small>(minutes)</small>	Is Guest	Country/ Region Name
18585784191	6/22/2023 13:20	6/22/2023 13:38	18	Yes	United States
19515297964	6/22/2023 13:12	6/22/2023 14:04	52	Yes	United States
17148527861	6/22/2023 13:14	6/22/2023 13:34	21	Yes	United States

# CHAT LOG

## Pre-Job #2 for Pacific Beach ES Session II Whole Site Modernization & Joint Use Field, GMP 1 & GMP 2 CC22-0176-23-A1-G1 & A1-G2

---

0:11:01 Sherese Bunce:  
Sherese with Magnesite is logged in

---

0:11:18 Fredi Flores -LU5:  
Fredi Flores Heat & Frost insulators LOCAL 5 .(626) 224 0471 Frediaw15@aol.com

---

0:12:37 Cesar Carrasco:  
Cesar Carrasco. c.carrasco@iuoelocal12.org. (626)788-6482

---

0:16:17 David Zepeda:  
David Zepeda Painters and Allied Trades LU1399 david.zepeda@dc36.org 619-861-9484

---

0:18:53 Chris Betancourt:  
Laborer's Local 89 Chris Betancourt

---

0:27:16 Cruz Maria:  
Mic's are enabled once hands are recognized ;)

---

0:59:36 Andy Gastelum - Progressive Surface Solutions:  
Im here

---

1:00:19 Andy Gastelum - Progressive Surface Solutions:  
I can't unmute

---

13:09:01 From Jose Estrada -LU166 to Hosts and panelists:  
Jose Estrada Teamsters Local 166 619-990-7193 jstrada@teamsters166.com

---

13:10:37 From Matthew Leyba-Gonzalez to Everyone:  
Matthew Leyba-Gonzalez San Diego Building & Construction Trades Council (619)731-2177  
matthew@sdbuildingtrades.com

---

13:11:38 From Valerie Zamora to Everyone:  
Can you please tell me how to mute my self and turn off camera? I am unable to access these features?

---

13:11:40 From Adrian LOPEZ to Everyone:  
Adrian Lopez Roofers , Waterproofers Local 45 adrianl@roofers45.org

---

13:11:46 From Valerie Zamora to Everyone:  
Hello Maria.

---

13:12:18 From Valerie Zamora to Everyone:  
Valerie Zamora - Progressive Surface Solutions - Tile

---

13:12:28 From Valerie Zamora to Everyone:  
Thanks Maria!

---

13:13:02 From Sean-Keoni Ellis to Everyone:  
Sean Ellis UA Local 230 Sean@ualocal230.org

---

13:13:18 From Valerie Zamora -Progressive Surface Solutions to Everyone:  
I am handling the Labor Compliance for Progressive Surface Solutions. Any Gastelum is our PM and will be speaking  
on behalf of scope

---

13:13:18 From James Thompson to Everyone:  
James Thompson

---

13:13:27 From Valerie Zamora -Progressive Surface Solutions to Everyone:  
Andy GAstellum

---

13:14:32 From Richard Villegas to Everyone:  
Laborers Local 1184 / 9093766357 / Rvillegas@Local1184.com

---

13:14:52 From luis vazquez to Hosts and panelists:  
Luis g Vazquez local 345 lgvazquez@345.org (626)2531091

---

13:14:54 From BEAU COLEMAN -LU229 to Hosts and panelists:  
BEAU COLEMAN IRONWORKERS Local 229 bcoleman@local229.org

---

13:16:00 From Chris Brisson -LU4 to Hosts and panelists:  
Chris Brisson Brick & Tile Local 4

---

13:16:02 From Vince Uribe to Everyone:  
Vince Uribe LiUNA Plaster Tenders Local 1414 vince@plastertender1414.com

---

---

13:16:11 From Irma Hernandez to Everyone:

[Caller: Irma Hernandez, McKinley Elevator Corporation](#)

---

13:16:24 From Luis Gutierrez to Everyone:

[Luis Gutierrez, Bayview Services, Inc., lgutierrez@bayviewservices.com](#)

---

13:16:44 From Steven Dominguez to Hosts and panelists:

[Steven Dominguez, San Diego Steel Solutions](#)

---

13:16:56 From Sherese Bunce to Everyone:

[Sherese with Magnesite is logged in](#)

---

13:17:13 From Fredi Flores -LU5 to Everyone:

[Fredi Flores Heat & Frost insulators LOCAL 5 .\(626\) 224 0471 Frediaw15@aol.com](#)

---

13:17:45 From Curtis Ballantyne to Hosts and panelists:

[CUrtis Ballantyne - Continental Marble and Tile](#)

---

13:18:32 From Cesar Carrasco to Everyone:

[Cesar Carrasco. c.carrasco@iuoelocal12.org. \(626\)788-6482](#)

---

13:18:34 From Oscar Tejedo to Hosts and panelists:

[Here is Oscar Tejedo from Sign Pro...signage](#)

---

13:19:17 From Carlos Ponce to Hosts and panelists:

[Carlos Ponce Local 200 \(951\) 347-9618 Ponce.local200@gmail.com](#)

---

13:22:12 From David Zepeda to Everyone:

[David Zepeda Painters and Allied Trades LU1399 david.zepeda@dc36.org 619-861-9484](#)

---

13:24:48 From Chris Betancourt to Everyone:

[Laborer's Local 89 Chris Betancourt](#)

---

13:25:54 From LESLIE DOMINGUEZ to Hosts and panelists:

[Hi all, Leslie here from San Diego Steel Erectors](#)

---

13:32:39 From Oscar Tejedo - Sign Pro to Hosts and panelists:

[HOW DO I TURN ON MY MICROPHONE? I DONT SEE THAT IN THE SCREEN...](#)

---

13:33:11 From Jennifer Wilson -LU569 to Hosts and panelists:

[Jennifer Wilson IBEW 569](#)

---

13:33:12 From Cruz Maria to Everyone:

[Mic's are enabled once hands are recognized ;\)](#)

---

13:33:25 From CRUZ RAMOS -LU500 to Hosts and panelists:

[Cruz Ramos Jr Cement Masons Local 509/744, CruzJr.opcmia@yahoo.Com \(619\)726-7915](#)

---

13:34:31 From Oscar Tejedo - Sign Pro to Hosts and panelists:

[Aaaaaa!!!!](#)

---

13:45:27 From Oscar Tejedo - Sign Pro to Hosts and panelists:

[Cruz, how many until Sign Pro?](#)

---

13:58:15 From Tim Fresenius to Hosts and panelists:

[Catz excavation is on the line.](#)

---

14:05:31 From Andy Gastelum - Progressive Surface Solutions to Everyone:

[Im here](#)

---

14:06:14 From Andy Gastelum - Progressive Surface Solutions to Everyone:

[I can't unmute](#)

---

# Question Report

## Pre-Job #2 for Pacific Beach ES Session II Whole Site Modernization & Joint Use Field, GMP 1 & GMP 2 CC22-0176-23-A1-G1 & A1-G2

# Questions: 4

QUESTION DETAILS								
#	Question	Asker Name	Asker Email	Answer	Question Time	Answered Time	Answer Name	Answer Email
1	Will there be any illuminated signs?	Jennifer Wilson	jwilson@ibew569.org	Per the GC answer is no	6/22/2023 13:47	6/22/2023 13:50	Harris III George	gharris@sandi.net
2	Is there any roofing on this project	Adrian LOPEZ	adrianl@roofers45.org	Per GC yes, Sylvester Roofing will perform roofing	6/22/2023 13:54	6/22/2023 14:11	Harris III George	gharris@sandi.net
3	I arrive late for the meeting Final Cleaning Solutions, inc i dont know if our forms was read?	Karla Martinez	karla@finalcleaningsolutionsinc.com	live answered	6/22/2023 13:59	6/22/2023 14:10	Cruz Maria	mcruz5@sandi.net
3	I arrive late for the meeting Final Cleaning Solutions, inc i dont know if our forms was read?	Karla Martinez	karla@finalcleaningsolutionsinc.com	Addressed at the previous pre-job meeting	6/22/2023 13:59	6/22/2023 14:11	Harris III George	gharris@sandi.net
4	Is Onyx Building Group on this prejob meeting?	Vince Uribe	vince@plastertender1414.com	live answered	6/22/2023 14:01	6/22/2023 14:10	Cruz Maria	mcruz5@sandi.net
4	Is Onyx Building Group on this prejob meeting?	Vince Uribe	vince@plastertender1414.com	Addressed at the previous pre-job meeting	6/22/2023 14:01	6/22/2023 14:11	Harris III George	gharris@sandi.net

Report Issues Help

## Pre-Job Conference Meeting

Close Meeting Print

### Meeting Details

**Title**  
PJC#2 -Pacific Beach  
ES WSM & JUF, GMP 1  
& GMP 2, CC22-0176-  
23-A1-G1 (WSM) &  
CC22-0176-23-A1-G2  
(JUF)

**Location**  
Web Conference

**Notes**  
This will be meeting #2

**Closed**  
No

**Time**  
06/22/2023 01:15 PM

### Project Information

**Assigned PSA Specialist:** Maria Cruz

<b>General Contractor Information</b>  <b>General Contractor</b> <a href="#">SWINERTON MANAGEMENT &amp; CONSULTING</a>  <b>CSLB License Number</b> 993242  <b>DIR Number</b> 1000000296	<b>Pre-Award Activity Information</b>  <b>Bid Number</b> CC22-0176-23A1-G1 & A1-G2  <b>Bid Title</b> Pacific Beach Elementary School Whole Site Modernization & Joint Use Field, GMP 1 & GMP 2  <b>Prevailing Wage Determination</b> 2023-1	<b>Contract Information</b>  <b>Contract Number</b> CC22-0176-23A1-G1 & A1-G2  <b>Contract Title</b> Pacific Beach Elementary School Whole Site Modernization & Joint Use Field, GMP 1 & GMP 2  <b>Contract Estimated Start-End Date</b> 06/13/2023 -
--	--	--

### Contract Summary Comments

0

Submit

No Comments...

### Contractor List

Expand All Collapse All

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
General Contractor	<a href="#">SWINERTON MANAGEMENT &amp; CONSULTING</a>	YES	Published	

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
	<b>Contractor Name</b> <a href="#">SWINERTON MANAGEMENT &amp; CONSULTING</a>	<b>CSLB License Number</b> 993242	<b>DIR Number</b> 1000000296	
<b>Contract Summary</b> The Pacific Beach Elementary School Project is a whole site modernization which includes a neighboring Joint Use Field (JUF). The modernization consists of four existing classroom buildings, one administration/library building and a kitchen/multipurpose building. The project also includes a new 5,689 SF Kindergarten building that has 4 classrooms, 4 bathrooms with Utility/Storage closets. The site improvements across the campus includes accessibility upgrades with two shade structures and canvas covered walkways.				

### Crew: Concrete

#### Scope Of Work To Be Performed

Structural Concrete; place and finish concrete for all buildings under construction.

#### Equipment To Be Utilized

Trade tools.

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	
Carpenter	Carpenters Local 619	Pending	Setting/Stripping formwork	Pending	⋮
Building Construction	Cement Masons Local 500	Pending	Finishing Concrete	Pending	⋮
Laborer	Laborers Local 89	Pending	Place Concrete	Pending	⋮

### Crew: Doors, Frames & Hardware

#### Scope Of Work To Be Performed

Supply, and install doors, frames, and hardware.

#### Equipment To Be Utilized

Trade tools

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	
Carpenter	Carpenters Local 619	Pending	Install hollow metal & wood door frames/doors, install hardware.	Pending	⋮

### Crew: Specialties

#### Scope Of Work To Be Performed

Provide and install marker boards, toilet partitions, toilet accessories, fire cabinets, fire extinguishers, flagpoles, bike racks and lockers.

#### Equipment To Be Utilized





Trade tools

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	
Carpenter	Carpenters Local 619	Pending	Install marker boards, toilet partitions, toilet accessories, fire cabinets, fire extinguishers, flagpoles, bike racks and lockers.	Pending	⋮

### Comments

10

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
				<input type="text" value="Add a comment here"/> <input type="button" value="Add comment"/>
				<p>lwalden@gafcon.com 06/22/2023 01:33 PM <a href="#">Pre-Job Meeting</a>            06/22/23 - Session II Swinerton Garrett Fawley Garrett.Fawley@swinerton.com &amp; Tim Fresenius Tim.Fresenius@swinerton.com            Garrett - presenting overall scope to attendees Crews - 1. Concrete Scope - Self-form Union - <b>Cruz 500 SOG - 00 accept</b> Finishing &amp; striking of rodding for CNC could be added. Packing? Side Walk Curb &amp; Gutter is included. Finishers do their own stripping unless carpenter onsite, curb &amp; gutter mas  form work and finish CNC Add Finish of Concrete &amp; Shaking Rodding with Curb &amp; Gutter on form updated does need to <b>Chris Allen 619- Curb &amp; Gutter &amp; mason strip, carpenters will claim work Benecourt Labors Union</b>  <b>-- Vibrating CNC &amp; Shovling if required in footings - YES. Stripping not reused will be Labors Cesar - Tailgate in 50/50? any pump will be Local 12</b></p> <p>eavilali@sandi.net 06/08/2023 02:49 PM <a href="#">Pre-Job Meeting</a>            cesar : are you pumping concrete or tailgate: GC we will revise to make that clear.</p> <p>eavilali@sandi.net 06/08/2023 02:48 PM <a href="#">Pre-Job Meeting</a>  <b>action: clarify scope of work to concrete work details</b></p> <p>eavilali@sandi.net 06/08/2023 02:48 PM <a href="#">Pre-Job Meeting</a>            cruz 500: to GC, will there be a revision? GC, yes</p> <p>eavilali@sandi.net 06/08/2023 02:47 PM <a href="#">Pre-Job Meeting</a>            chris allen 619 will call GC after meeting</p> <p>eavilali@sandi.net 06/08/2023 02:47 PM <a href="#">Pre-Job Meeting</a>            david lu229: who is doing shade structures and reinforcing. GC: quality and will get back with you after review list.</p> <p>eavilali@sandi.net 06/08/2023 02:46 PM <a href="#">Pre-Job Meeting</a>            chris b 89: placing concrete? gc: correct. chris b: claim placing of concrete, vibrating, buggy, request revisions be made to pre-job form.</p> <p>eavilali@sandi.net 06/08/2023 02:45 PM <a href="#">Pre-Job Meeting</a>            chris allen 619: form work? request line item be updated. carpenters claim formwork setting and stripping</p> <p>eavilali@sandi.net 06/08/2023 02:44 PM <a href="#">Pre-Job Meeting</a>            cruz 500: will there be a revision of work assignment. Cement masons work,</p> <p>eavilali@sandi.net 06/08/2023 02:43 PM <a href="#">Pre-Job Meeting</a>            Andre with Swinerton reviewed GC pre-job form</p>
Subcontractor	ALCORN FENCE		Request to Revise	  

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS										
				<input type="text" value="Add a comment here"/> <input type="button" value="Add comment"/>										
	<b>Contractor Name</b> ALCORN FENCE	<b>CSLB License Number</b> 122954	<b>DIR Number</b> 1000001986											
	<b>Overall Scope</b> Ornamental Iron Fence and Gates Chain Link Fence and Gates Temporary Chain Link Fence Temporary Chain Link Gates													
	<b>Crew: Laborers</b>													
	<b>Scope Of Work To Be Performed</b> Ornamental Iron Fence and Gates Chain Link Fence and Gates Temporary Chain Link Fence and Gates		<b>Equipment To Be Utilized</b> Crew Truck Flat Bed Welder Skid Steer											
	<table border="1"> <thead> <tr> <th>DIR CLASSIFICATION</th> <th>UNION</th> <th>ASSIGNMENT STATUS</th> <th>SUMMARY OF WORK</th> <th>SUMMARY OF WORK STATUS</th> </tr> </thead> <tbody> <tr> <td>Laborer</td> <td>Laborers Local 89</td> <td>Pending</td> <td>Journeyman</td> <td>Pending</td> </tr> </tbody> </table>				DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	Laborer	Laborers Local 89	Pending	Journeyman	Pending
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS										
Laborer	Laborers Local 89	Pending	Journeyman	Pending										
	<b>Comments</b> <span style="float: right;">3</span>													
				<input type="text" value="Add a comment here"/> <input type="button" value="Add comment"/>										
	<p>lwalden@gafcon.com 06/22/2023 01:36 PM <a href="#">Pre-Job Meeting</a>            Eric Alcorn - Revision 1. <b>Revision - Caesar Local 12</b> for operators engineers does not see, soon to be updated by Mary &amp; equipment <b>needs to be added</b> 2. Jose Estrada 166 - Truck Flatbed driving all day? Materials transport only</p> <p>maric@alcornfence.com 06/22/2023 12:48 PM <a href="#">Pre-Job Conference Form</a>            REQUEST TO REVISE : Our corporate office has moved, please update address: 1088 Hamilton Road Duarte, CA 91010</p> <p>eavilali@sandi.net 06/08/2023 03:23 PM <a href="#">Pre-Job Meeting</a>            Erik Brown with Alcorn was present and commented to GC still waiting for list.</p>													
Subcontractor	AMERICAN DECK SYSTEMS		Published	  										

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

**Contractor Name**  
[AMERICAN DECK SYSTEMS](#)

**CSLB License Number**  
397738

**DIR Number**  
1000006683

**Overall Scope**  
Below grade waterproofing

**Crew: Chris Becerra**

**Scope Of Work To Be Performed**  
Prep existing walls. Install two coats of Tremco Vulkum 250 gc fluid applied waterproofing. Install J-drain 200 over waterproofing.

**Equipment To Be Utilized**  
Hand tools, roller and knives

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS
Roofer	Roofers Local 45	Pending	Waterproofing	Pending

**Comments** 1

Add a comment here Add comment

lwalden@gafcon.com 06/22/2023 01:37 PM [Pre-Job Meeting](#)  
Cherice from Deck Adriane - Local 45 - accept works

Subcontractor	<a href="#">BAYVIEW ENVIRONMENTAL SERVICES, INC.</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">BWE</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">CAL.COM INSULATION INC</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">CATS EXCAVATING INC</a>	NO	Draft	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

**Contractor Name**  
[CATS EXCAVATING INC](#)

**CSLB License Number**  
790422

**DIR Number**  
1000006066

**Overall Scope**

**Comments** 1

Add a comment here Add comment

lwalden@gafcon.com 06/22/2023 02:02 PM [Pre-Job Meeting](#)  
James -Need to UPDATE SCOPE & work 1. Cesar - 12 accepts work 2. Local 166 Accepts work] 3. Chris 619 - accepts work

Subcontractor	<a href="#">CLARIDGE PRODUCTS &amp; EQUIPMENT, INC.</a>	NO	Not Started	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">CONTINENTAL MARBLE AND TILE COMPANY</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">FINAL CLEANING SOLUTIONS, INC.</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">GARY RAUB ASSOCIATES</a>	YES	Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

**Contractor Name**  
[GARY RAUB ASSOCIATES](#)

**CSLB License Number**  
307843

**DIR Number**  
1000023598

**Overall Scope**  
Stage Drapery Provide high reach equipment (scaffold, scissor lift, etc) to remove all existing stage curtains. Repair, refurbish as needed existing stage drapery tracks. Clean and refire retard existing stage drapery (provide certification tags for all treated pieces). Reinstall all treated and cleaned stage draperies as the schedule permits.

**Crew: Theater rigging**

Scope Of Work To Be Performed see prior screen		Equipment To Be Utilized see prior screen		
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS
Iron Worker Ornamental Reinforcing Structural	Ironworkers Local 229	Pending	theater rigging	Pending
Iron Worker Ornamental Reinforcing Structural	Ironworkers Local 229	Pending	theater rigging	Pending

**Comments** 1

Add a comment here Add comment

Iwalden@gafcon.com 06/22/2023 01:39 PM  
Sub not online - Garrett presented work 229 accepts all work Pre-Job Meeting

Subcontractor	<a href="#">GOLDEN IMAGE WINDOW COVERINGS INC.</a>	NO	Not Started	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">JDS PLUMBING &amp; MECHANICAL</a>	YES	Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Tiered Subcontractor	<a href="#">FARWEST INSULATION CONTRACTING</a>	YES	Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

**Contractor Name**  
[FARWEST INSULATION CONTRACTING](#)

**CSLB License Number**  
845682

**DIR Number**  
1000004102

**Overall Scope**  
Mechanical insulation of domestic plumbing and condensate piping.

**Crew: insulators**

Scope Of Work To Be Performed Installation of piping insulation for plumbing and condensate piping.		Equipment To Be Utilized Ladder, if necessary.		
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS
Mechanical Insulator	Heat & Frost Insulators, Fire stoppers Allied Workers Local Union 5	Pending	Installation of pipe insulation on domestic plumbing and condensate piping.	Pending

**Comments** 1

Add a comment here Add comment

Iwalden@gafcon.com 06/22/2023 01:40 PM  
Giovanni from JDS Freddy Local 5 accept assignment Pre-Job Meeting

Subcontractor	<a href="#">KAMRAN AND COMPANY INC.</a>	NO	Not Started	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">LONG GLAZING</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">MCKINLEY ELEVATOR CORPORATION</a>	NO	Not Started	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">MEK CONTRACTING</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">ONYX BUILDING GRP INC</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Tiered Subcontractor	<a href="#">COMMERCIAL SCAFFOLDING OF CALIFORNIA, INC.</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>



CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
Subcontractor	<a href="#">PARTITION SPECIALTIES, INC.</a>	<span>NO</span>	Not Started	<a href="#">🔗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">PIERRE LANDSCAPE INC</a>	<span>NO</span>	Not Started	<a href="#">🔗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">PLAY FOUNDATIONS, INC.</a>	<span>NO</span>	Published	<a href="#">🔗</a> <a href="#">✓</a> <a href="#">✕</a>

**Contractor Name**  
[PLAY FOUNDATIONS, INC.](#)

**CSLB License Number**  
864076

**DIR Number**  
1000018228

**Overall Scope**  
Playground Equipment Installation

**Crew: Equipment Install**

**Scope Of Work To Be Performed**  
Playground Equipment Installation

**Equipment To Be Utilized**  
Skid Steer

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS
Laborer	Laborers Local 89	Pending	Install Play Equipment	Pending
Operator	Operating Engineers Local 12	Pending	Dig Footings, Load Spoils	Pending

**Comments** 1

Add a comment here Add comment

Iwalden@gafcon.com 06/22/2023 01:41 PM  
Bill from Play Chris B. - accepts from Local 89 Cesar - Op 12 accepts Cruz above sub- grade of CNC - NO? [Pre-Job Meeting](#)

Tiered Subcontractor	<a href="#">USA SHADE &amp; FABRIC STRUCTURES</a>	<span>NO</span>	Not Started	<a href="#">🔗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">POLAR BARR AIR CONDITIONING</a>	<span>YES</span>	Published	<a href="#">🔗</a> <a href="#">✓</a> <a href="#">✕</a>

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
<p><b>Contractor Name</b> <a href="#">POLAR BARR AIR CONDITIONING</a></p> <p><b>CSLB License Number</b> 780560</p> <p><b>DIR Number</b> 1000003396</p> <p><b>Overall Scope</b> HVAC Installation to include new packaged rooftop units, MAUs, Split Systems &amp; VRF system including refrigerant piping, exhaust Fans, supply fans, gravity ventilators, ductwork, welded grease duct, air distribution, water heater flue vent, startup &amp; testing. HVAC Refurbishment of 3 existing rooftop units Subcontracted work to include duct insulation, refrigerant piping insulation, grease duct wrap, Crane &amp; Rigging, TAB, duct cleaning of existing ductwork in building 8, DDC Controls</p>				

**Crew: Sheet Metal Workers**

**Scope Of Work To Be Performed**  
Complete HVAC Installation

**Equipment To Be Utilized**  
Scissor Lifts, Reach Lift

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS
Sheet Metal Worker (HVAC)	Sheet Metal Workers Local 206	Pending	TBD	Pending

**Pre-Job Tiered Scopes**

TBD	TIERED SUB NAME	SCOPE OF WORK
<span>NO</span>	SUNBELT CONTROLS	DDC Controls
<span>NO</span>	PENN AIR	TAB and Duct Cleaning
<span>NO</span>	BOB'S CRANE SERVICE	Crane and Rigging
<span>NO</span>	SCOT-THERM INSULATION, INC	Duct Insulation, Refrigerant Piping Insulation, Grease Duct Wrap, HVAC firestopping as applicable

**Comments** 2

Add a comment here Add comment

Iwalden@gafcon.com 06/22/2023 01:56 PM  
Sergio will update form - form will be REVISED [Pre-Job Meeting](#)

Iwalden@gafcon.com 06/22/2023 01:45 PM  
Sergio Vargas presented work 1. Sean - Pipe & Fitters - refig. piping assigned 206 under current refig. on Scot-Therm Insul 2. Union 206 accepts work 3. Tiers subs will be sent out after Session II Local 230 - for minutes claim all work done be ACH [Pre-Job Meeting](#)

Subcontractor	<a href="#">PRECISION ELECTRIC COMPANY</a>	<span>YES</span>	Published	<a href="#">🔗</a> <a href="#">✓</a> <a href="#">✕</a>
---------------	--	------------------	-----------	---

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
Tiered Subcontractor	<a href="#">JOHNSON CONTROLS FIRE PROTECTION LP</a>	YES	Published	

**Contractor Name**  
[JOHNSON CONTROLS FIRE PROTECTION LP](#)

**CSLB License Number**  
986047

**DIR Number**  
100000576

**Overall Scope**  
Upgrading the fire alarm system in the areas of work as shown on the DSA-approved documents. Work includes notification and initiating devices and required modifications to the existing fire alarm control panel.

**Pre-Job Tiered Scopes**

TBD	TIERED SUB NAME	SCOPE OF WORK
	AMERICAN WIRING INC	Install wire, devices, testing, demo and safe-off of fire alarm system.

**Comments**

Add a comment here

No Comments...

Tiered Subcontractor	<a href="#">AMERICAN WIRING INC</a>	YES	Published	
----------------------	-------------------------------------	-----	-----------	--

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
	<b>Contractor Name</b> <a href="#">AMERICAN WIRING INC</a>	<b>CSLB License Number</b> 1041282	<b>DIR Number</b> PW-LR-1000446109	
	<b>Overall Scope</b> Fire alarm wiring and installation & commissioning of fire alarm devices			

**Crew: Fire Alarm Installation**

Scope Of Work To Be Performed			Equipment To Be Utilized		
Fire Alarm Installation			Stepadders		
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	
Inside Wireman, Technician	Electrical Workers Local 569	Pending	Installation of fire alarm wire and devices	Pending	

**Comments**

Add a comment here

lwalden@gafcon.com 06/22/2023 01:47 PM [Pre-Job Meeting](#)  
Garrett presented 1. Jennifer 569 - accepts

Tiered Subcontractor	<a href="#">WORLD BRIDGE TECHNOLOGIES, INC.</a>	YES	Final Published	
----------------------	---	-----	-----------------	--

Subcontractor	<a href="#">PROGRESSIVE SURFACE SOLUTIONS LLC</a>	NO	Not Started	
---------------	---	----	-------------	--

<b>Contractor Name</b> <a href="#">PROGRESSIVE SURFACE SOLUTIONS LLC</a>	<b>CSLB License Number</b> 929883	<b>DIR Number</b> 1000042517
<b>Overall Scope</b>		

**Comments**

Add a comment here

lwalden@gafcon.com 06/22/2023 02:07 PM [Pre-Job Meeting](#)  
Valerie Z. forms will be updated and next mtg. proposed Tim. Tim presented Scope - DBA - Ron Debrie - will review next Session. Tim - contract is on their way this week & form assigned to Valerie Zamora to complete form

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
Subcontractor	<a href="#">QUALITY REBAR, INC.</a>	YES	Draft	
Subcontractor	<a href="#">RAP ENGINEERING LLC</a>	YES	Final Published	
Tiered Subcontractor	<a href="#">AMBRIT SERVICES INC</a>	YES	Final Published	
Subcontractor	<a href="#">ROCKY COAST BUILDERS, INC.</a>	YES	Final Published	
Subcontractor	<a href="#">SAN DIEGO SHEET METAL INC.</a>	YES	Final Published	
Subcontractor	<a href="#">SAN DIEGO STEEL SOLUTIONS</a>	YES	Submitted	

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS										
<div style="display: flex; justify-content: space-between;"> <div> <p><b>Contractor Name</b> <a href="#">SAN DIEGO STEEL SOLUTIONS</a></p> <p><b>Overall Scope</b> Concrete / Miscellaneous</p> </div> <div> <p><b>CSLB License Number</b> 932783</p> </div> <div> <p><b>DIR Number</b> 1000009468</p> </div> </div>														
<b>Crew: Laborers</b>														
<p><b>Scope Of Work To Be Performed</b> Placing of concrete by wheelbarrow, chute, hose, boom pump, shoveling, vibrating of concrete, grading and clean-up</p> <p><b>Equipment To Be Utilized</b> Concrete pump, skid steer, mini excavator</p>														
<table border="1"> <thead> <tr> <th>DIR CLASSIFICATION</th> <th>UNION</th> <th>ASSIGNMENT STATUS</th> <th>SUMMARY OF WORK</th> <th>SUMMARY OF WORK STATUS</th> </tr> </thead> <tbody> <tr> <td>Laborer</td> <td>Laborers Local 89</td> <td>Pending</td> <td>Placing of concrete by wheelbarrow, chute, hose, boom pump, shoveling, vibrating of concrete, grading and clean-up</td> <td>Pending</td> </tr> </tbody> </table>					DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	Laborer	Laborers Local 89	Pending	Placing of concrete by wheelbarrow, chute, hose, boom pump, shoveling, vibrating of concrete, grading and clean-up	Pending
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS										
Laborer	Laborers Local 89	Pending	Placing of concrete by wheelbarrow, chute, hose, boom pump, shoveling, vibrating of concrete, grading and clean-up	Pending										
<b>Crew: Cement Masons</b>														
<p><b>Scope Of Work To Be Performed</b> Setting forms for site work, sidewalks, curbs &amp; gutters, mow curbs, ADA ramps, concrete finishing, screeding, saw cutting and sack &amp; patch</p> <p><b>Equipment To Be Utilized</b> Concrete pump, skid steer, mini excavator</p>														
<table border="1"> <thead> <tr> <th>DIR CLASSIFICATION</th> <th>UNION</th> <th>ASSIGNMENT STATUS</th> <th>SUMMARY OF WORK</th> <th>SUMMARY OF WORK STATUS</th> </tr> </thead> <tbody> <tr> <td>Building Construction</td> <td>Cement Masons Local 500</td> <td>Pending</td> <td>Concrete finishing, screeding, saw cutting</td> <td>Pending</td> </tr> </tbody> </table>					DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	Building Construction	Cement Masons Local 500	Pending	Concrete finishing, screeding, saw cutting	Pending
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS										
Building Construction	Cement Masons Local 500	Pending	Concrete finishing, screeding, saw cutting	Pending										
<b>Crew: Carpenters</b>														
<p><b>Scope Of Work To Be Performed</b> Rough carpentry, forming, stripping, anchor bolt placement</p> <p><b>Equipment To Be Utilized</b> Concrete pump, skid steer, mini excavator</p>														
<table border="1"> <thead> <tr> <th>DIR CLASSIFICATION</th> <th>UNION</th> <th>ASSIGNMENT STATUS</th> <th>SUMMARY OF WORK</th> <th>SUMMARY OF WORK STATUS</th> </tr> </thead> <tbody> <tr> <td>Carpenter</td> <td>Carpenters Local 619</td> <td>Pending</td> <td>Forming, stripping, anchor bolt placement</td> <td>Pending</td> </tr> </tbody> </table>					DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	Carpenter	Carpenters Local 619	Pending	Forming, stripping, anchor bolt placement	Pending
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS										
Carpenter	Carpenters Local 619	Pending	Forming, stripping, anchor bolt placement	Pending										
<b>Pre-Job Tiered Scopes</b>														
<table border="1"> <thead> <tr> <th>TBD</th> <th>TIERED SUB NAME</th> <th>SCOPE OF WORK</th> </tr> </thead> <tbody> <tr> <td>NO</td> <td>SAN DIEGO STEEL ERECTORS</td> <td>Installation of rebar</td> </tr> <tr> <td>NO</td> <td>SAN DIEGO CONCRETE PUMPING, INC.</td> <td>Concrete pumping</td> </tr> </tbody> </table>					TBD	TIERED SUB NAME	SCOPE OF WORK	NO	SAN DIEGO STEEL ERECTORS	Installation of rebar	NO	SAN DIEGO CONCRETE PUMPING, INC.	Concrete pumping	
TBD	TIERED SUB NAME	SCOPE OF WORK												
NO	SAN DIEGO STEEL ERECTORS	Installation of rebar												
NO	SAN DIEGO CONCRETE PUMPING, INC.	Concrete pumping												

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
TBD	TIERED SUB NAME		SCOPE OF WORK	
<span>NO</span>	SUPERIOR READY MIX CONCRETE L.P.		Ready Mix Concrete Supplier	

**Comments** 2

Add a comment here Add comment

lwalden@gafcon.com 06/22/2023 01:59 PM [Pre-Job Meeting](#)  
 Steven D. SD Steel presented - needs to be REVISED for Local 12 to be added 1. Labor Local 89 - saw cutting? Yes needs to be updated 2, Frankie P accepts 3. Local 500 accepts 4. Cesar C. - will be revised & equipment accepts 5. Jose - 166 - Dump truck? - no

mcruz5@sandi.net 06/22/2023 01:00 PM [Pre-Job Conference Form](#)  
 Set to Revise and Resubmit: Per request, returning form.

Tiered Subcontractor	<a href="#">SAN DIEGO CONCRETE PUMPING, INC.</a>	<span>NO</span>	Not Started	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Tiered Subcontractor	<a href="#">SAN DIEGO STEEL ERECTORS</a>	<span>YES</span>	Submitted	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS														
<div style="border: 1px solid #ccc; padding: 10px; margin-bottom: 10px;"> <p><b>Contractor Name</b> <a href="#">SAN DIEGO STEEL ERECTORS</a></p> <p><b>CSLB License Number</b> 993764</p> <p><b>DIR Number</b> 1000020393</p> <p><b>Overall Scope</b> Rebar installation</p> </div>																		
<div style="border: 1px solid #ccc; padding: 10px; margin-bottom: 10px;"> <p><b>Crew: Iron Workers</b></p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">Scope Of Work To Be Performed</th> <th style="width: 50%;">Equipment To Be Utilized</th> </tr> </thead> <tbody> <tr> <td>Rebar Installation</td> <td>N/A</td> </tr> </tbody> </table> <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th>DIR CLASSIFICATION</th> <th>UNION</th> <th>ASSIGNMENT STATUS <span>⌵</span></th> <th>SUMMARY OF WORK</th> <th>SUMMARY OF WORK STATUS</th> </tr> </thead> <tbody> <tr> <td>Iron Worker Ornamental Reinforcing Structural</td> <td>Ironworkers Local 229</td> <td>Pending</td> <td>Rebar Installation/Miscellaneous</td> <td>Pending <span style="float: right;">⋮</span></td> </tr> </tbody> </table> </div>					Scope Of Work To Be Performed	Equipment To Be Utilized	Rebar Installation	N/A	DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS <span>⌵</span>	SUMMARY OF WORK	SUMMARY OF WORK STATUS	Iron Worker Ornamental Reinforcing Structural	Ironworkers Local 229	Pending	Rebar Installation/Miscellaneous	Pending <span style="float: right;">⋮</span>
Scope Of Work To Be Performed	Equipment To Be Utilized																	
Rebar Installation	N/A																	
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS <span>⌵</span>	SUMMARY OF WORK	SUMMARY OF WORK STATUS														
Iron Worker Ornamental Reinforcing Structural	Ironworkers Local 229	Pending	Rebar Installation/Miscellaneous	Pending <span style="float: right;">⋮</span>														
<div style="border: 1px solid #ccc; padding: 10px; margin-bottom: 10px;"> <p><b>Crew: Iron Workers</b></p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">Scope Of Work To Be Performed</th> <th style="width: 50%;">Equipment To Be Utilized</th> </tr> </thead> <tbody> <tr> <td>Rebar Installation</td> <td>N/A</td> </tr> </tbody> </table> <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th>DIR CLASSIFICATION</th> <th>UNION</th> <th>ASSIGNMENT STATUS <span>⌵</span></th> <th>SUMMARY OF WORK</th> <th>SUMMARY OF WORK STATUS</th> </tr> </thead> <tbody> <tr> <td>Iron Worker Ornamental Reinforcing Structural</td> <td>Ironworkers Local 229</td> <td>Pending</td> <td>Rebar Installation/Miscellaneous</td> <td>Pending <span style="float: right;">⋮</span></td> </tr> </tbody> </table> </div>					Scope Of Work To Be Performed	Equipment To Be Utilized	Rebar Installation	N/A	DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS <span>⌵</span>	SUMMARY OF WORK	SUMMARY OF WORK STATUS	Iron Worker Ornamental Reinforcing Structural	Ironworkers Local 229	Pending	Rebar Installation/Miscellaneous	Pending <span style="float: right;">⋮</span>
Scope Of Work To Be Performed	Equipment To Be Utilized																	
Rebar Installation	N/A																	
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS <span>⌵</span>	SUMMARY OF WORK	SUMMARY OF WORK STATUS														
Iron Worker Ornamental Reinforcing Structural	Ironworkers Local 229	Pending	Rebar Installation/Miscellaneous	Pending <span style="float: right;">⋮</span>														
<div style="border: 1px solid #ccc; padding: 10px; margin-bottom: 10px;"> <p><b>Comments</b> <span style="float: right;">2</span></p> <p>Add a comment here <span style="float: right; background-color: #28a745; color: white; padding: 5px 10px; border-radius: 5px;">Add comment</span></p> <p><small>lwalden@gafcon.com 06/22/2023 02:00 PM</small> <span style="float: right;"><a href="#">Pre-Job Meeting</a></span>      1. Bo - 229 accepts</p> <p><small>mcruz5@sandi.net 06/22/2023 01:03 PM</small> <span style="float: right;"><a href="#">Pre-Job Conference Form</a></span>      Set to Revise and Resubmit: Pre request, returning form.</p> </div>																		
Tiered Subcontractor	<a href="#">SUPERIOR READY MIX CONCRETE L.P.</a>	<span>NO</span>	Not Started	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>														
Subcontractor	<a href="#">SIGN PRO</a>	<span>YES</span>	Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>														

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

<b>Contractor Name</b> <a href="#">SIGN PRO</a>	<b>CSLB License Number</b> 1095871	<b>DIR Number</b> PW-LR-1000968957
<b>Overall Scope</b> SIGN MANUFACTURE AND SIGNAGE INSTALLATION		

**Crew: installers**

Scope Of Work To Be Performed		Equipment To Be Utilized		
carpenter/signage installation		hand tools		
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS
Carpenter	Carpenters Local 619	Pending	sign installation	Pending

**Comments** 1

Add a comment here Add comment

Iwalden@gafcon.com 06/22/2023 01:50 PM [Pre-Job Meeting](#)  
 Oscar from Sign Pro presented 1. Carpenters need to be re-assign to Painters - REVISED REQUIRED 2. David Zepdea Local 1399 Painters Accepts 3. Chris B - claim recognized for labors (outside of system) 4. Illuminated signs?- NO

Subcontractor	<a href="#">SONSHINE PAINTING</a>	YES	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">SOUTHCOAST ACOUSTICAL INTERIORS, INC.</a>	YES	Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

<b>Contractor Name</b> <a href="#">SOUTHCOAST ACOUSTICAL INTERIORS, INC.</a>	<b>CSLB License Number</b> 738787	<b>DIR Number</b> PW-LR-1000377799
<b>Overall Scope</b> acoustical ceilings		

**Crew: Acoustical Ceilings**

Scope Of Work To Be Performed		Equipment To Be Utilized		
Acoustical Ceilings		n/a		
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS
Carpenter	Carpenters Local 619	Pending	ceilings	Pending

**Comments** 1

Add a comment here Add comment

Iwalden@gafcon.com 06/22/2023 01:51 PM [Pre-Job Meeting](#)  
 Denise from Southcoast presented 1. Frank Pena - 619 accepts

Subcontractor	<a href="#">SPOONER'S WOODWORKS, INC.</a>	NO	Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
---------------	---	----	-----------	---

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

<b>Contractor Name</b> <a href="#">SPOONERS WOODWORKS, INC.</a>	<b>CSLB License Number</b> 672108	<b>DIR Number</b> 100004870
<b>Overall Scope</b> Installation of cabinets		

**Pre-Job Tiered Scopes**

TBD	TIERED SUB NAME	SCOPE OF WORK
<span style="background-color: #28a745; color: white; border-radius: 5px; padding: 2px;">YES</span>	--	Install

**Comments** 1

Add comment

lwalden@gafcon.com 06/22/2023 01:52 PM  
Garrett presented [Pre-Job Meeting](#)

Subcontractor	<a href="#">STANDARD DRYWALL, INC.</a>	<span style="background-color: #28a745; color: white; border-radius: 5px; padding: 2px;">YES</span>	Final Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">SYLVESTER ROOFING CO., INC.</a>	<span style="background-color: #dc3545; color: white; border-radius: 5px; padding: 2px;">NO</span>	Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

<b>Contractor Name</b> <a href="#">SYLVESTER ROOFING CO., INC.</a>	<b>CSLB License Number</b> 516696	<b>DIR Number</b> 1000006357
<b>Overall Scope</b> Roofing & Waterproofing		

**Crew: Sylvester Roofing**

Scope Of Work To Be Performed		Equipment To Be Utilized		
Roofing & Waterproofing		N/A		
DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS
Roofer	Roofers Local 45	Pending	Roofing	Pending

**Comments** 1

Add comment

lwalden@gafcon.com 06/22/2023 02:03 PM  
Lindsay H. Sylvester Roofing presented 1. Local 45 accepts 2. Dom 200 - any flashing? - NO [Pre-Job Meeting](#)

Subcontractor	<a href="#">UNDERGROUND LOCATING SERVICES, CABLE, PIPE &amp; LEAK DETECTION, INC.</a>	<span style="background-color: #28a745; color: white; border-radius: 5px; padding: 2px;">YES</span>	Not Started	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>
Subcontractor	<a href="#">USA SHADE &amp; FABRIC STRUCTURES</a>	<span style="background-color: #dc3545; color: white; border-radius: 5px; padding: 2px;">NO</span>	Published	<a href="#">↗</a> <a href="#">✓</a> <a href="#">✕</a>

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

**Contractor Name**  
[USA SHADE & FABRIC STRUCTURES](#)

**CSLB License Number**  
989458

**DIR Number**  
1000003533

**Overall Scope**  
Installation of shade structure

**Crew: Carpenter**

**Scope Of Work To Be Performed**  
Wood form

**Equipment To Be Utilized**  
None

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	
Carpenter	Carpenters Local 619	Pending	Wood forming	Pending	⋮

**Crew: Operating Engineer**

**Scope Of Work To Be Performed**  
Drill footings

**Equipment To Be Utilized**  
Bobcat with auger

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	
Operator	Operating Engineers Local 12	Pending	operate bobcat	Pending	⋮

**Crew: Laborer**

**Scope Of Work To Be Performed**  
General labor cleanup

**Equipment To Be Utilized**  
tools of the trade

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	
Laborer	Laborers Local 89	Pending	general cleanup	Pending	⋮

**Crew: Ironworker**

**Scope Of Work To Be Performed**  
erect steel frame

**Equipment To Be Utilized**  
none

DIR CLASSIFICATION	UNION	ASSIGNMENT STATUS	SUMMARY OF WORK	SUMMARY OF WORK STATUS	
Iron Worker Ornamental Reinforcing Structural	Ironworkers Local 229	Pending	erect steel frame	Pending	⋮

CONTRACTOR TYPE	CONTRACTOR NAME	LOA RECEIVED	PRE-JOB FORM STATUS	ACTIONS
-----------------	-----------------	--------------	---------------------	---------

**Comments**

1

Add a comment here

Add comment

mruz5@sandi.net 06/22/2023 12:55 PM [Pre-Job Conference Form](#)

Just a note, when creating crews, the crew should represent the overall scope to be performed by your company, then all trades/crafts performing under that overall scope can be identified under one crew vs a crew per trade. This form is being published for todays meeting;

Subcontractor	<a href="#">WILLSCOT</a>	NO	Final Published	🔗 ✓ ✕
Tiered Subcontractor	<a href="#">D3 Construction Development Inc</a>	YES	Final Published	🔗 ✓ ✕