

Subcontractor's Pre-Job Conference Form: CAL COM INSULATION INC

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor CAL COM INSULATION INC		
Company Address 3654 OCEAN RANCH BLVD OCEANSIDE, CA 92056	Phone Number	Fax Number
CSLB License Number	DIR Number 1000007554	
Contractor License Classification		

Pre-Award & Contract Information

Bid Number CC22-0176-23A1-G1 & A1-G2	Bid Title Pacific Beach Elementary School Whole Site Modernization & Joint Use Field, GMP 1 & GMP 2	Prevailing Wage Determination 2023-1
Contract Number CC22-0176-23A1-G1 & A1-G2	Contract Title Pacific Beach Elementary School Whole Site Modernization & Joint Use Field, GMP 1 & GMP 2	Contract Amount 22711331.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Installation of building insulation to include install thermal and acoustical fiberglass batt insulation at exterior and interior walls and underside of roof

Jobsite Scheduling Information

Expected Start Date 8/1/2023	Estimated Duration(Days) 100
Number of Shifts 1	Shift Description 7:00 AM - 3:30 PM
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMINISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Daniel	Cooney	daniel@calcominsulation.com	(760) 712-8564
Yes	Lead	Daniel	Cooney	daniel@calcominsulation.com	(760) 712-8564
Yes	Foreman	Daniel	Armendariz	alex_42810@hotmail.com	(619) 844-4431

Crew: Insulation Installation Crew

Scope of Work your firm will perform on this project

Install thermal and acoustical fiberglass batt insulation at exterior and interior walls and underside of roof

Equipment to be utilized in performing work on this Project

scaffold, ladder, hard hat, knife for cutting material

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	install thermal and acoustical fiberglass insulation at exterior and interior walls and underside of roof	Pending	7/31/2023 - 12/4/2023	2	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information