

Subcontractor's Pre-Job Conference Form: CONTINENTAL MARBLE AND TILE COMPANY

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor CONTINENTAL MARBLE AND TILE COMPANY		
Company Address 2460 ANSELMO DRIVE CORONA, CA 92879	Phone Number	Fax Number
CSLB License Number 394	DIR Number 1000002594	
Contractor License Classification C54 - TILE (CERAMIC AND MOSAIC)		

Pre-Award & Contract Information

Bid Number CC22-0176-23A1-G1 & A1-G2	Bid Title Pacific Beach Elementary School Whole Site Modernization & Joint Use Field, GMP 1 & GMP 2	Prevailing Wage Determination 2023-1
Contract Number CC22-0176-23A1-G1 & A1-G2	Contract Title Pacific Beach Elementary School Whole Site Modernization & Joint Use Field, GMP 1 & GMP 2	Contract Amount 22711331.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Ceramic tile on floors and walls in student and staff restrooms. Quarry tile in food service areas.

Jobsite Scheduling Information

Expected Start Date 11/30/2023	Estimated Duration(Days) 36
Number of Shifts 1	Shift Description 6:00 AM - 3:30 PM
Pay Day Friday	Pay Period End Day Monday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Marc	Mercado	Marc@continentalmarbletile.com	(909) 532-0457

Crew: Tiling

Scope of Work your firm will perform on this project
 Prep substrate, Install tile, Grout Tile

Equipment to be utilized in performing work on this Project
 Tile Saw, Hand Tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Bricklayers & Allied Craftsman Local 4	Terrazzo Installer	Pending	Tile Layer Local 4 Install tile on floors and walls	Pending	11/30/2023 - 2/28/2025	1	2
Bricklayers & Allied Craftsman Local 4	Terrazzo Finisher	Pending	Tile Finisher Local 4. Help the layer and grout.	Pending	11/30/2023 - 3/6/2025	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information