Subcontractor's Pre-Job Conference Form: JDS PLUMBING & MECHANICAL

Status Version

Published 4

Assigned PSA Specialist Email Phone Number

Todd Ethridge tethridge1@sandi.net (619) 719-9773

Subcontractor's Information

Contractor

JDS PLUMBING & MECHANICAL

Company Address Phone Number Fax Number

2824 FELICIA WAY VISTA, CA

92084

CSLB License Number
895798
DIR Number
1000000249

Contractor License Classification

"A - GENERAL ENGINEERING CONTRACTOR, C27 - LANDSCAPING, C36 - PLUMBING, B - GENERAL BUILDING CONTRACTOR, C-61 / D49 - TREE SERVICE, C-61 / D59 - HYDROSEED SPRAYING, C29 - MASONRY, C20 - WARM-AIR HEATING, VENTILATING AND AIR-CONDITIONING, C46 - SOLAR, C15 - FLOORING AND FLOOR COVERING, C54 - TILE (CERAMIC AND MOSAIC), C-61 / D06 - CONCRETE RELATED SERVICES, C-61 / D52 - WINDOW COVERINGS, A - GENERAL ENGINEERING CONTRACTOR, B - GENERAL BUILDING CONTRACTOR, C20 - WARM-AIR HEATING, VENTILATING AND AIR-CONDITIONING, C36 - PLUMBING, C46 - SOLAR, C20 - WARM-AIR HEATING, VENTILATING AND AIR-CONDITIONING, C36 - PLUMBING, C46 - SOLAR, C-2 - INSULATION AND ACOUSTICAL, A - GENERAL ENGINEERING CONTRACTOR, B - GENERAL BUILDING CONTRACTOR, C20 - WARM-AIR HEATING, VENTILATING AND AIR-CONDITIONING, C36 - PLUMBING, C46 - SOLAR, A - GENERAL ENGINEERING, B - GENERAL BUILDING"

Pre-Award & Contract Information

Bid Number Bid Title Prevaling Wage Determination

CC22-0139-52.A1 Pacific View ES WSM & JUF

Contract Number CC22-0139-52 A1

Contract Title

Contract Amount

Pacific View ES WSM & JUF

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Site and Plumbing

Jobsite Scheduling Information

Expected Start Date

1/2/2023

Number of Shifts

Pay Day

Friday

Estimated Duration(Days)

728

Shift Description

6:30 am thru 3:00 PM

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
No	Superintendent				
No	Foreman				
No	Foreman				
Yes	Lead	Jesse	Shaposhnick	jesse@jdsplumbing.com	(951) 265-4897

Crew: Insulation

Scope of Work your firm will perform on this project insulate

Equipment to be utilized in performing work on this Project
n/a

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFIC ATION	ASSIGNME NT STATUS	CREW MEMBER ACTIVITIES /RESPONSI BILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Heat & Frost Insulators, Fire stoppers Allied Workers Local Union	Mechanical Insulator	Pending	Insulation	Pending	1/30/2023 - 1/25/2025	0	1

Crew: Plumbing

Scope of Work your firm will perform on this project Plumbing

Equipment to be utilized in performing work on this Project
n/a

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFIC ATION	ASSIGNME NT STATUS	CREW MEMBER ACTIVITIES /RESPONSI BILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Laborers Local 89	Laborer	Pending	DIgging	Accepted	1/2/2023 - 1/2/2025	2	3

Crew: Site Utilities

Scope of Work your firm will perform on this project Site

Equipment to be utilized in performing work on this Project
Skid Steer

Referral and Jurisdictional Assignment							
UNION	DIR CLASSIFIC ATION	ASSIGNME NT STATUS	CREW MEMBER ACTIVITIES /RESPONSI BILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Plumbers & Steamfitters Local 230	Plumber,Ind ustrial and General Pipefitter	Pending	Plumbing	Pending	1/2/2023 - 1/1/2025	3	5
Operating Engineers Local 12	Operator	Pending	Utility Excavation	Pending	1/30/2023 - 1/1/2025	0	1

Crew: Cement Masons

Scope of Work your firm will perform on this project Set Forms, grate plates, finishing concrete

Equipment to be utilized in performing work on this Project N/A

Referral and Jurisdictional Assignment UNION ASSIGNME DIR CREW SUMMARY **ESTIMATED ESTIMATED ESTIMATED** CLASSIFIC **NT STATUS** MEMBER OF WORK START -WORKFORC WORKFORC **ATION ACTIVITIES** STATUS **END DATE E AVERAGE E PEAK** /RESPONSI **BILITIES** Cement Engineering Pending Set forms, Pending 1/30/2023 -0 1 Masons Constructio grate plates, 1/1/2025 Local 500 finish concrete

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	FARWEST INSULATION CONTRACTING	Insulation