

# Subcontractor's Pre-Job Conference Form: TRULINE MASONRY INC

**Status**

Submitted

**Version**

1

**Assigned PSA Specialist**

Todd Ethridge

**Email**

tethridge1@sandi.net

**Phone Number**

(619) 719-9773

## Subcontractor's Information

**Contractor**

TRULINE MASONRY INC

**Company Address**

P.O. BOX 1773 BONITA, CA

**Phone Number**

(619) 207-7569

**Fax Number****CSLB License Number**

1040860

**DIR Number**

1000028589

**Contractor License Classification**

## Pre-Award & Contract Information

**Bid Number**

CC22-0139-52.A1

**Bid Title**

Pacific View ES WSM &amp; JUF

**Prevailing Wage Determination****Contract Number**

CC22-0139-52 A1

**Contract Title**

Pacific View ES WSM &amp; JUF

**Contract Amount**

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

Masonry

### Jobsite Scheduling Information

**Expected Start Date**

3/20/2023

**Estimated Duration(Days)**

60

**Number of Shifts**

1

**Shift Description**

7am-330pm

**Pay Day**

Friday

**Pay Period End Day**

Sunday

### Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Daniel	Montejano	trulinemasonry@yahoo.com	(619) 207-7569
Yes	Foreman	Juan	Alfaro	juan@trulinemasonry.com	(619) 997-0630
Yes	Lead	Adan	Olivo	olivo2010@hotmail.com	(760) 521-4948

### Crew: Masonry

**Scope of Work your firm will perform on this project**

Masonry: Trash enclosures, retaining wall

**Equipment to be utilized in performing work on this Project**

Mixer, scaffold, saw

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES /RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Bricklayers & Allied	Brick Tender	Pending	stock, make mortar, set scaffold	Pending	2/27/2023 - 5/1/2023	2	2

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES /RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Craftsman Local 4							
Bricklayers & Allied Craftsman Local 4	Mason Finisher	Pending	lay block	Pending	2/27/2023 - 5/1/2023	2	2

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Yes		none