

Subcontractor's Pre-Job Conference Form: SHADE STRUCTURES, INC.

Status Submitted	Version 1	
Assigned PSA Specialist Todd Ethridge	Email tethridge1@sandi.net	Phone Number (619) 719-9773

Subcontractor's Information

Contractor SHADE STRUCTURES, INC.		
Company Address PO BOX 3467 Coppell, TX 75019	Phone Number	Fax Number
CSLB License Number 989458	DIR Number 1000003533	
Contractor License Classification "B - GENERAL BUILDING CONTRACTOR, B - GENERAL BUILDING"		

Pre-Award & Contract Information

Bid Number CC22-0139-52.A1	Bid Title Pacific View ES WSM & JUF	Prevailing Wage Determination
Contract Number CC22-0139-52 A1	Contract Title Pacific View ES WSM & JUF	Contract Amount

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Installation of fabric shade structure
--

Jobsite Scheduling Information

Expected Start Date

4/1/2023

Estimated Duration(Days)

7

Number of Shifts

1

Shift Description

7:00am-3:30pm

Pay Day

Thursday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Luis	Ceballos	luis.ceballos@usa-shade.com	(714) 656-4564

Crew: Laborer Foundations

Scope of Work your firm will perform on this project

Drill holes, remove dirt, clean-up

Equipment to be utilized in performing work on this Project

Bobcat

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES /RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Labor and cleanup	Pending	4/1/2023 - 4/10/2023	3	3

Crew: Ironworker Steel Erection

Scope of Work your firm will perform on this project
Erect steel frame structure

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES /RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Ironworkers Local 229	Iron Worker Ornamental Reinforcing Structural	Pending	Erect steel frame	Pending	4/10/2023 - 4/12/2023	3	3

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	