

Subcontractor's Pre-Job Conference Form: Inland Building Construction Companies, Inc.

Status

Published

Version

3

Assigned PSA Specialist

Ivory Anderson

Email

ianderson1@sandi.net

Phone Number

(916) 835-7349

Subcontractor's Information

ContractorInland Building Construction Companies, Inc. SP**Company Address**323 SOUTH SIERRA WAY SAN
BERNARDINO, CA 92408**Phone Number****Fax Number****CSLB License Number**

405281

DIR Number

1000001174

Contractor License Classification

C-2 - INSULATION AND ACOUSTICAL, B - GENERAL BUILDING, C10 - ELECTRICAL, C-8 - CONCRETE, C-61 / D24 - METAL PRODUCTS, C-61 / D28 - DOORS, GATES AND ACTIVATING DEVICES, C-61 / D34 - PREFABRICATED EQUIPMENT, C-61 / D42 - NON-ELECTRICAL SIGN INSTALLATION, C-61 / D52 - WINDOW COVERINGS, C-61 / D16 - HARDWARE, LOCKS AND SAFES

Pre-Award & Contract Information

Bid Number

LB25-0181-08-00-G1

Bid Title

Paradise Hills ES WSM

Prevailing Wage Determination

2024-1

Contract Number

LB25-0181-08-00-G1

Contract Title

Paradise Hills ES WSM

DIR Project Number

20240552252

Contract Amount

\$27,423,967.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Visual Display, Toilet Compartments / Accessories, Fire Protection Cabinets, Fire Extinguishers, Flagpoles

Jobsite Scheduling Information

Expected Start Date 12/16/2025	Estimated Duration(Days) 8
Number of Shifts 1	Shift Description 6:00AM - 3:00PM
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	John	Easton	jeaston@ibccinc.com	(909) 454-8951

Crew: Specialties Crew

Scope of Work your firm will perform on this project Visual Display, Tackable Surfaces, Toilet Compartments, Toilet Accessories, Fire Protection, Flagpoles	Equipment to be utilized in performing work on this Project N/A
---	---

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Final	Installation of Visual Display, Tackable Surfaces, Toilet Compartments /	Accepted	12/16/2025 - 1/30/2026	2	4

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
			Accessories, Fire Protection Specialties				
Carpenters Local 619	Carpenter	Pending	Set the Sleeve and forms and pour footing for flagpole.	Pending	12/16/2025 - 1/30/2026	2	4
Carpenters Local 619	Carpenter	Pending	Stand Flagpole	Pending	12/16/2025 - 1/30/2026	2	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	Mike Zarp, Inc.	Drill Hole for Flagpole