

Subcontractor's Pre-Job Conference Form: Life Deck Coating Installations

Status

Published

Version

1

Assigned PSA Specialist

Ivory Anderson

Email

ianderson1@sandi.net

Phone Number

(916) 835-7349

Subcontractor's Information

ContractorLife Deck Coating Installations SP**Company Address**770 Gateway Center Dr. San Diego, CA
92102**Phone Number****Fax Number****CSLB License Number**

417672

DIR Number

1000023286

Contractor License Classification

C-61 / D06 - CONCRETE RELATED SERVICES

Pre-Award & Contract Information

Bid Number

LB25-0181-08-00-G1

Bid Title

Paradise Hills ES WSM

Prevailing Wage Determination

2024-1

Contract Number

LB25-0181-08-00-G1

Contract Title

Paradise Hills ES WSM

DIR Project Number

20240552252

Contract Amount

\$27,423,967.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

In five buildings, scrub/wash floors and apply sealer to existing interior concrete substrate.

Jobsite Scheduling Information

Expected Start Date
2/10/2025

Estimated Duration(Days)
10

Number of Shifts
2

Shift Description
7:00-12:00p, 12:30-3:30p

Pay Day
Friday

Pay Period End Day
Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
No	Superintendent				
Yes		Shawn	Halverson	shawn.halverson@lifedeck.com	(909) 208-6662
No					

Crew: Wash/Prep

Scope of Work your firm will perform on this project
Wash the existing concrete substrate, prep joints

Equipment to be utilized in performing work on this Project
Pressure Washer, 4in. or 7in. Grinder

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Bricklayers & Allied Craftsmen Local 4	Terrazzo Finisher	Pending	Wash and prep existing concrete substrate	Pending	2/10/2025 - 2/14/2025	4	4

Crew: Seal Floors/Fill Saw Cuts

Scope of Work your firm will perform on this project
Apply sealer and joint filler to existing concrete substrate.

Equipment to be utilized in performing work on this Project
N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Bricklayers & Allied Craftsmen Local 4	Tile Finisher	Pending	Apply sealer and fill saw cuts with joint filler.	Pending	2/10/2025 - 2/14/2025	4	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	