

# Subcontractor's Pre-Job Conference Form: PACIFIC SOUTHWEST STRUCTURES, INC.

**Status**

Published

**Version**

1

**Assigned PSA Specialist**

Ivory Anderson

**Email**

ianderson1@sandi.net

**Phone Number**

(916) 835-7349

## Subcontractor's Information

**Contractor**PACIFIC SOUTHWEST STRUCTURES, INC. **SP****Company Address**7845 LEMON GROVE WAY LEMON  
GROVE, CA 91945**Phone Number****Fax Number****CSLB License Number**

427349

**DIR Number**

1000004388

**Contractor License Classification**

B - GENERAL BUILDING, C-8 - CONCRETE

## Pre-Award & Contract Information

**Bid Number**

LB25-0181-08-00-G1

**Bid Title**

Paradise Hills ES WSM

**Prevailing Wage Determination**

2024-1

**Contract Number**

LB25-0181-08-00-G1

**Contract Title**

Paradise Hills ES WSM

**DIR Project Number**

20240552252

**Contract Amount**

\$27,423,967.00

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

Structural Concrete

### Jobsite Scheduling Information

**Expected Start Date**  
2/14/2025

**Estimated Duration(Days)**  
65

**Number of Shifts**  
1

**Shift Description**  
7:00AM - 3:30PM

**Pay Day**  
Friday

**Pay Period End Day**  
Saturday

### Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes		Shane	Shaughnessy	shanes@pssiconcrete.com	(619) 279-7002
No	Superintendent				

### Crew: Carpenters

**Scope of Work your firm will perform on this project**  
Concrete formwork & shoring and installation of vapor barrier.

**Equipment to be utilized in performing work on this Project**  
Forklift & misc. hand tools.

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Concrete formwork & shoring and installation of vapor barrier.	Pending	2/14/2025 - 7/31/2025	5	10

### Crew: Laborers

**Scope of Work your firm will perform on this project**  
 Placement of concrete, installation of under-slab sand & stripping of formwork.

**Equipment to be utilized in performing work on this Project**  
 Forklift, skid steer

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Placement of concrete, installation of under-slab sand & stripping of formwork.	Pending	2/14/2025 - 7/31/2025	5	10

**Crew: Cement Masons**

**Scope of Work your firm will perform on this project**  
 Finishing & patching of concrete.

**Equipment to be utilized in performing work on this Project**  
 Finishing machines.

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	Finishing & patching of concrete.	Pending	2/14/2025 - 7/31/2025	5	15

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Yes		Concrete pumping
Yes		Foundation excavation