

Subcontractor's Pre-Job Conference Form: PACIFIC SOUTHWEST STRUCTURES, INC.

Status Published	Version 2	
Assigned PSA Specialist Ivory Anderson	Email ianderson1@sandi.net	Phone Number (916) 835-7349

Subcontractor's Information

Contractor PACIFIC SOUTHWEST STRUCTURES, INC. SP		
Company Address 7845 LEMON GROVE WAY LEMON GROVE, CA 91945	Phone Number	Fax Number
CSLB License Number 427349	DIR Number 1000004388	
Contractor License Classification B - GENERAL BUILDING, C-8 - CONCRETE		

Pre-Award & Contract Information

Bid Number LB25-0181-08-00-G1	Bid Title Paradise Hills ES WSM	Prevailing Wage Determination 2024-1	
Contract Number LB25-0181-08-00-G1	Contract Title Paradise Hills ES WSM	DIR Project Number 20240552252	Contract Amount \$27,423,967.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Structural Concrete

Jobsite Scheduling Information

Expected Start Date

2/14/2025

Estimated Duration(Days)

65

Number of Shifts

1

Shift Description

7:00AM - 3:30PM

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes		Shane	Shaughnessy	shanes@pssiconcrete.com	(619) 279-7002
Yes	Superintendent	Ken	Lane	klane@pssiconcrete.com	(619) 339-2353

Crew: Carpenters

Scope of Work your firm will perform on this project
 Concrete formwork & shoring and installation of vapor barrier.

Equipment to be utilized in performing work on this Project
 Forklift & misc. hand tools.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Final	Concrete formwork & shoring and installation of vapor barrier.	Accepted	2/14/2025 - 7/31/2025	5	10

Crew: Laborers

Scope of Work your firm will perform on this project
 Placement of concrete, installation of under-slab sand & stripping of formwork.

Equipment to be utilized in performing work on this Project
 Forklift, skid steer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Final	Placement of concrete, installation of under-slab sand & stripping of formwork.	Accepted	2/14/2025 - 7/31/2025	5	10

Crew: Cement Masons

Scope of Work your firm will perform on this project
 Finishing & patching of concrete.

Equipment to be utilized in performing work on this Project
 Finishing machines.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Final	Finishing & patching of concrete.	Accepted	2/14/2025 - 7/31/2025	5	15

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	JLS CONCRETE PUMPING	Concrete pumping
No	F.J. Willert Contracting Co.	Foundation excavation