Subcontractor's Pre-Job Conference Form: QSB Construction

Status Published Assigned PSA Specialist Ivory Anderson	Version 1 Email ianderson1@sandi.net	Phone Number (916) 835-7349	
Subcontractor's Informatio	n		
Contractor QSB Construction sp			
Company Address 350 West 9th AvenueSuite 101 Escondido, CA 92025	Phone Number	Fax Number	
CSLB License Number 956107	DIR Number 1000004298		
Contractor License Classification B - GENERAL BUILDING, C-8 - CO	NCRETE		

Pre-Award & Contract Information

Bid Number LB25-0181-08-00-G1 Bid Title Paradise Hills ES WSM

Contract Number LB25-0181-08-00-G1 **Contract Title** Paradise Hills ES WSM Prevaling Wage Determination 2024-1

DIR Project Number 20240552252 **Contract Amount** \$27,423,967.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Building, outside site concrete, footings, flatwork,

Jobsite Scheduling Information

Expected Start Date	Estimated Duration(Days)
6/16/2025	180
Number of Shifts	Shift Description
1	7:00 am to 3:30pm
Pay Day	Pay Period End Day
Friday	Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Edgar	Ramirez	edgar.ramirez@qsbconstruction.com	(760) 505- 4473
No	Foreman				
Yes	Foreman	Hector	Orozco	alicia.lowery@qsbconstruction.com	(760) 689- 8592

Crew: Operator Engineer Group 4

Scope of Work your firm will perform on this project Digging and excavating of footings Equipment to be utilized in performing work on this Project Mini Ex

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Operating Engineers Local 12	Operator	Pending	Mini Ex - Digging and excavating of footings	Pending	6/9/2025 - 6/28/2025	1	1

Crew: Iron work

Scope of Work your firm will perform on this projectEquipment to be utilized in performing work on this ProjectPlacing rebar for site concrete. QSB may sub work to UnionWelding toolsContractor (TBD).Contractor (TBD).

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Ironworkers Local 229	Iron Worker (Ornamental,	Pending	Placing rebar for site	Pending	6/9/2025 - 8/18/2025	2	2
	Reinforcing, Structural)		concrete.				

Crew: Cement Mason

Scope of Work your firm will perform on this project Site concrete. All aspects of forming less than 2ft, striking rodding and finishing of concrete. Equipment to be utilized in performing work on this Project N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Cement Masons Local 500	Building Construction	Pending	All aspects of forming less than 2ft, striking- rodding and finishing of concrete.	Pending	6/9/2025 - 9/15/2025	6	10

Crew: Labor

Scope of Work your firm will perform on this project Chute, shoveling, vibrating, placing, clean-up of concrete. Moving and setting of any concrete pump hoses Equipment to be utilized in performing work on this Project N/A

JNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATEI WORKFOR E PEAK
∟aborers ∟ocal 89	Laborer (Building Construction)	Pending	Chute, shoveling, vibrating, placing, clean-up of concrete. Moving and setting of any concrete pump hoses	Pending	6/16/2025 - 9/15/2025	2	3
Add oth	er direct Subo	contractors	not included	on the Divi	sion of Wor	k	

Contractor not required to submit information