



< \$500K
\$500K - \$1M
\$1M - \$5M
\$5M - \$25M
> \$25M

# Capital Bond Contract Awards

DRAFT - for planning purposes only.

Project ID	Capital Bond - 2022 Projects	Type	Awarded Bid	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award
1	VARIOUS Group 2 - ES: Shade Shelters	MOD-DBB	\$1,058,543	PBID	02/25/21A	DSA Appr	05/13/21A	07/30/21A	11/23/21A	01/11/22A
11	92370052.1 Perry ES: Joint Use Field LLB Preconstruction Procurement	JUF-LLB	\$24,475	PSD					11/16/21A	01/25/22A
12	92370050.1 Perry ES: WSM LLB Preconstruction Procurement	MOD-LLB	\$165,775	CD50					11/16/21A	01/25/22A
13	92910050.1 Wegeforth ES: WSM	MOD-LLB	\$17,553,655	FBID	06/20/19A	DSA Appr	05/05/20A	02/26/21A	11/09/21A	01/25/22A
14	90790030.2 Darnall Charter: WSM Project	MOD-LLB	\$20,118,278	PBID	06/06/19A	DSA Appr	02/05/21A	09/09/21A	12/20/21A	02/08/22A
15	92530050.2 Sequoia ES: WSM Preconstruction Procurement	MOD-LLB	\$83,000	CD50					12/09/21A	02/08/22A
17	91130050.2 Franklin ES: WSM	MOD-LLB	\$36,649,530	FBID	03/11/19A	DSA Appr	07/21/20A	07/09/21A	01/07/22A	03/22/22A
18	93520054.1 Morse HS: New Bldg Admin and Theater Ph. III	MOD-LLB	\$56,824,322	FBID	05/31/19A	DSA Appr	02/05/21A	10/14/21A	01/20/22A	03/22/22A
19	92230050.1 Oak Park ES: WSM Preconstruction Procurement	MOD-LLB	\$165,766	DD					02/25/22A	03/22/22A
16	91590071.2 Jones ES: Auditorium Beam Reinforcement	HVAC-DBB	\$84,000		11/04/21A	DSA Appr	10/04/21A	11/01/21A		03/31/22A
20	90890100.1 Edison ES: Field Replacement	FIELD-DBB	\$366,328	FBID	01/31/22A				03/11/22A	04/12/22A
22	VARIOUS Group N - ES: Fencing-Entryway	FNC-DBB	\$2,960,719	CD100	11/23/20A	CD			03/10/22A	04/12/22A
23	VARIOUS Group L - ES: Fencing-Entryway	FNC-DBB	\$1,128,731	CD100	04/30/21A	CD			03/10/22A	04/12/22A
24	VARIOUS Group I - ES: Fencing-Entryway	FNC-DBB	\$856,464	CD100	03/26/21A	CD			03/10/22A	04/12/22A
38	93380105.1 Hoover HS: Field Replacement	FIELD-DBB	\$628,455	FBID	01/24/22A				03/11/22A	04/12/22A
39	91550100.1 Jefferson ES: Field Replacement	FIELD-DBB	\$303,688	FBID	01/24/22A				03/11/22A	04/12/22A
40	93590101.1 Scripps Ranch HS: Field Replacement	FIELD-DBB	\$723,280	FBID	01/24/22A				03/11/22A	04/12/22A
21	VARIOUS Group J - HS: Fencing-Entryway	FNC-DBB	\$638,766	FBID	11/10/20A				03/10/22A	04/26/22A
44	93170101.1 Muirlands MS: Field Replacement	FIELD-DBB	\$786,682	PSD	02/18/22A				04/11/22A	04/26/22A
46	90110050.2 Baker ES: WSM Preconstruction Procurement	MOD-LLB	\$260,000	DD					03/31/22A	05/10/22A
47	S9313.2 Marston MS WSM Ph. I	MOD-LLB	\$43,760,963	FBID	08/27/19A	DSA Appr	07/16/21A	12/22/21A	03/16/22A	05/10/22A
48	92490052.1 Rowan ES: Joint Use Field Preconstruction Procurement	JUF-LLB	\$23,000	DD					03/10/22A	05/10/22A
49	92490050.1 Rowan ES: WSM Preconstruction Procurement	MOD-LLB	\$122,301	DD					03/10/22A	05/10/22A
51	93540175.1 Point Loma HS: Solar Photovoltaic (Group 4)	ENER-DB	\$1M - \$5M	CD50	12/03/20A	DSA Appr	12/30/21A	03/18/22A		05/13/22
52	90230050.1 Barnard @ Bayview Terrace: WSM Phase II Preconstruction Procurement	MOD-LLB	< \$500K	DD					04/14/22A	05/24/22
53	93570101.1 Canyon Hills HS: CTE Engineering Technology	CTE-LLB	\$1M - \$5M	FBID	02/18/21A	DSA Appr	08/18/21A	12/21/21A	04/19/22A	05/24/22
54	93570100.1 Canyon Hills HS: CTE Design Visual and Media Arts	CTE-LLB	\$1M - \$5M	FBID	02/18/21A	DSA Appr	08/18/21A	12/21/21A	04/19/22A	05/24/22
55	93570056.1 Canyon Hills HS: New Classroom Building Ph. II	MOD-LLB	\$500K - \$1M	FBID	12/01/21A				04/19/22A	05/24/22
56	93420053.1 La Jolla HS: Theater Improvements	MOD-LLB	\$480,000	PBID	03/17/21A				04/29/22A	05/24/22
57	93120055.1 Mann MS: HVAC Upgrades	MOD-DBB	\$585,000	PLN	12/10/21A	PSD			04/21/22A	05/24/22
58	93220175.1 Clark MS: Solar Photovoltaic (Group 4)	ENER-DB	\$1M - \$5M	CD50	12/03/20A	DSA Appr	09/07/21A	03/21/22A		05/26/22
59	93500175.1 Mission Bay HS: Solar Photovoltaic (Group 4)	ENER-DB	\$1M - \$5M	CD50	12/04/20A	DSA Appr	03/14/22A	03/16/22A		05/26/22
60	93320175.1 Clairemont HS: Solar Photovoltaic (Group 4)	ENER-DB	\$1M - \$5M	CD100	12/04/20A	DSA Appr	06/10/21A	08/23/21A		06/07/22
61	90080032.1 Audeo Charter School Reroof	MOD-DBB	\$500K - \$1M	PBID	11/04/21A				05/20/22	06/21/22
62	90210120.1 Bay Park ES: Fencing-Entryway	FNC-DBB	< \$500K	PBID	11/02/20A	DSA Appr	06/04/21A	12/23/21A	05/11/22	06/21/22
63	97960032.1 Kavod Charter: Preconstruction Procurement	MOD-LLB	< \$500K	PSD					06/02/22	06/21/22
64	94020030.1 King Chavez Academy of Excellence WSM Preconstruction Procurement	MOD-LLB	< \$500K	PSD					05/19/22	06/21/22
65	91570051.2 Johnson ES: Joint Use Field LLB Preconstruction Procurement	JUF-LLB	< \$500K						06/20/22	06/28/22
66	93490103.2 Mira Mesa HS: CTE Engineering Technology (GMP 1)	CTE-LLB	\$1M - \$5M	PBID	03/16/21A	DSA Appr	11/19/21A	03/03/22A	04/12/22A	06/28/22
67	93490102.2 Mira Mesa HS: Site Improvements (GMP 2)	ATH-LLB	\$1M - \$5M	PBID	11/24/20A	DSA Appr	12/02/21A	02/28/22A	04/12/22A	06/28/22
68	93250175.1 Standley MS: Solar Photovoltaic (Group 4)	ENER-DB	\$1M - \$5M	CD100	11/25/20A	DSA Appr	06/04/21A	10/26/21A		06/30/22
69	97960033.1 Kavod Charter School Security Fencing	FNC-DBB	< \$500K	PBID	12/03/21A				06/01/22	07/12/22
70	90370030.2 Albert Einstein Academy: WSM	MOD-LLB	\$5M - \$25M	PBID	06/11/19A	DSA Appr	03/02/21A	10/22/21A	05/20/22	07/26/22
71	91470051.2 Holmes ES: Joint Use Field LLB Preconstruction Procurement	JUF-LLB	< \$500K	CD100					06/07/22	07/26/22
72	91470050.1 Holmes ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	DD					06/16/22	07/26/22
73	93380104.1 Hoover HS: CTE Global Information Systems	CTE-LLB	\$500K - \$1M	PBID	05/17/21A	DSA Appr	10/18/21A	03/15/22A	06/03/22	07/26/22
74	93380103.1 Hoover HS: CTE Sports Medicine	CTE-LLB	\$1M - \$5M	PBID	05/17/21A	DSA Appr	10/18/21A	04/06/22A	06/03/22	07/26/22
75	93380003.1 Hoover HS: WSM Ph. II LLB Preconstruction Procurement	MOD-LLB	< \$500K	DD					06/03/22	07/26/22
76	93290002.3 Wilson MS: Increment II JUF	NEW-LLB	\$1M - \$5M	CD50						09/09/22
77	90080031.1 Audeo Charter School: WSM Phase II Preconstruction Procurement	MOD-LLB	< \$500K	PSD					08/30/22	09/13/22
78	93320101.1 Clairemont HS: CTE Health Science Med Tech Remodel	CTE-DBB	\$1M - \$5M	PSD	09/09/21A	CD	02/09/22	04/27/22	07/22/22	09/13/22
79	93320102.1 Clairemont HS: Track Throwing Facilities	ATH-DBB	\$500K - \$1M	PSD	10/11/21A	CD	02/09/22	04/27/22	07/25/22	09/13/22
80	93040051.1 Correia MS: WSM Preconstruction Services	MOD-LLB	< \$500K	SD					07/22/22	09/13/22
81	90950050.1 Euclid ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	DD					07/18/22	09/13/22
82	99540110.1 G.W. Smith Education Center Project PH III: Site Redevelopment Preconstruction Procurement	MOD-LLB	\$1M - \$5M	PSD					06/29/22	09/13/22
83	99540150.1 G.W. Smith Education Center: Project Ph. II Site Redevelopment and Parking Pre Con Serv	MOD-LLB	< \$500K	PLN					06/29/22	09/13/22
84	93360101.2 Henry HS: WSM Ph. III	MOD-DBB	\$1M - \$5M	CD100	09/09/21A	DSA Rev	03/10/22	05/16/22	08/05/22	09/13/22
85	93440120.1 Lincoln HS: Fencing Enhancements	FNC-DBB	< \$500K	PSD	03/04/22				08/25/22	09/13/22
86	90780175.1 Dailard ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	CD50	12/03/21A	CD	05/23/22	07/08/22		09/14/22
87	92170175.1 Ericson ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	CD50	12/03/21A	CD	05/23/22	07/11/22		09/20/22
88	92010175.1 Hickman ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	CD50	12/03/21A	CD	05/24/22	07/11/22		09/20/22
89	92100175.1 Miramar Ranch ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	DD	12/03/21A	CD	05/23/22	07/08/22		09/27/22
90	91190050.1 Fulton K8: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PSD					09/22/22	10/11/22
91	90310050.1 Birney ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PLN					09/13/22	10/25/22
92	93240101.1 Roosevelt International MS: Site Modernization Ph. I Preconstruction Procurement	MOD-LLB	< \$500K	SD					09/06/22	10/25/22
93	92140030.1.1 Tubman Village WSM Preconstruction Procurement	MOD-LLB	< \$500K	PSD					10/04/22	10/25/22
94	91620175.1 Kimbrough ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	PSD	12/03/21A	CD	06/02/22	08/22/22		11/01/22
95	95520175.1 Supply Center Fletcher ES: Solar Photovoltaic (Group 5)	ENER-DB	\$5M - \$25M	CD50	11/12/21A	CD	05/18/22	07/15/22		11/01/22
96	96100175.1 PPO-FPC: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	CD50	11/12/21A	CD	05/11/22	07/15/22		11/08/22
97	91710052.2 Pacific View Leadership ES: Joint Use Field	JUF-LLB	\$1M - \$5M	CD50	11/30/20A	CD	03/10/22	07/11/22	09/09/22	11/08/22
98	91710050.2 Pacific View Leadership ES: WSM	MOD-LLB	\$5M - \$25M	CD50	11/30/20A	CD	02/16/22	06/07/22	09/09/22	11/08/22

Project ID	Capital Bond - 2022 Projects (continued)	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award		
			Bid									
99	90390175.1	Burbank ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	PSD	12/03/21A	CD	06/02/22	08/22/22	12/08/22		
100	90910175.1	Emerson Bandini ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	PSD	12/03/21A	CD	06/02/22	08/22/22	12/08/22		
101	93350031.2	Gompers Charter MS @ Gompers West: WSM and New Classroom Building	MOD-LLB	> \$25M	DD	03/16/20A	DSA Appr	04/12/21A	09/30/21A	10/12/22	12/13/22	
102	92210031.1	Health Sciences High- Mid: Tenant Improvements and FFE Preconstruction Procurement	MOD-LLB	< \$500K	CD50					11/04/22	12/13/22	
103	93420100.1	La Jolla HS: WSM Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PSD					11/22/22	12/13/22	
104	93460050.1	Madison HS: Site Modernization Phase II Preconstruction Procurement	MOD-LLB	< \$500K	PSD					10/06/22	12/13/22	
105	90150100.1	Mountain View @ Bandini WSM: LLB Preconstruction Procurement	MOD-LLB	< \$500K	PLN					10/25/22	12/13/22	
106	93550050.1	University City HS: WSM Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PLN					09/14/22	12/13/22	
				\$310,000,000								
Project ID	Capital Bond - 2023 Projects	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award		
			Bid									
107	90330050.2	Boone ES: WSM	MOD-LLB	\$5M - \$25M	CD50	02/05/21A	CD	05/23/22	09/21/22	11/28/22	01/10/23	
108	91490056.1	Horton ES: Re-roof	MOD-DBB	\$1M - \$5M	CD100	11/18/19A				11/22/22	01/10/23	
109	93410050.1	Millennial Tech: WSM LLB Preconstruction Procurement	MOD-LLB	< \$500K	PLN					10/20/22	01/10/23	
110	93520101.1	Morse HS: CTE Agricultural Science Building	MOD-LLB	\$1M - \$5M	DD	11/03/21A	CD	07/15/22	10/12/22	12/29/22	01/10/23	
111	92370052.2	Perry ES: Joint Use Field	JUF-LLB	\$1M - \$5M	PSD	02/18/21A		05/20/22	09/20/22	11/28/22	01/10/23	
112	92370050.2	Perry ES: WSM	MOD-LLB	\$5M - \$25M	CD50	02/03/21A	CD	06/15/22	10/13/22	11/28/22	01/10/23	
113	93590057.1	Scripps Ranch HS: Gym Re-Roof	MOD-DBB	\$1M - \$5M	CD100	09/25/19A				11/22/22	01/10/23	
114	92950050.1	Whitman ES: WSM	MOD-LLB	\$5M - \$25M	CD100	07/31/20A	DSA Rev	08/24/21	05/06/22	09/23/22	01/10/23	
115	VARIOUS	Group 3 - ES: Shade Shelters	MOD-DBB	\$1M - \$5M	PSD	05/12/22		06/27/22	09/21/22	12/22/22	02/14/23	
134	93110050.2	Lewis MS: Administration Relocation and New Classroom Building	MOD-LLB	\$5M - \$25M	CD50	11/20/20A	CD	05/06/22	09/07/22	01/13/23	02/14/23	
135	93440102.1	Lincoln HS: Field Replacement	FIELD-DBB	< \$500K		04/26/22				01/20/23	02/14/23	
137	93170050.1	Muirlands MS: WSM Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PLN					11/28/22	02/14/23	
138	90750050.1	Cubberley ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PLN					11/08/22	02/28/23	
139	90730050.2	Crown Point ES: WSM	MOD-LLB	\$5M - \$25M	CD50	09/26/19A	CD	04/18/22	11/03/22	01/13/23	03/14/23	
140	91570050.2	Johnson ES: WSM LLB Preconstruction Procurement	MOD-LLB	< \$500K	PLN					02/27/23	03/14/23	
141	91670050.1	Lafayette ES WSM and JUF LLB Preconstruction Procurement	MOD-LLB	< \$500K	PLN					01/06/23	03/14/23	
142	92290053.2	Paradise Hills ES: Joint Use Field	JUF-LLB	\$1M - \$5M	CD100	07/31/18A	DSA Appr	09/02/19A	12/09/19A	01/03/23	03/14/23	
143	92290050.2	Paradise Hills ES: WSM	MOD-LLB	\$5M - \$25M	CD50	12/11/20A	CD	06/20/22	09/02/22	01/03/23	03/14/23	
144	90390100.1	Burbank ES: Artificial Turf Field	MOD-DBB	\$500K - \$1M	PSD	11/19/21A		08/10/22	11/07/22	01/25/23	03/28/23	
145	90090052.1	Audubon ES: Re-Roof	MOD-DBB	< \$500K	PLN	11/05/19A				04/04/23	04/11/23	
146	91340051.1	Hage ES: Re-Roof	MOD-DBB	\$1M - \$5M	CD100	01/04/22				03/08/23	04/11/23	
147	91430053.1	Hearst ES: Re-Roof	MOD-DBB	\$1M - \$5M	CD100	09/25/19A				03/08/23	04/11/23	
148	93120051.1	Mann MS: Site Modernization Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PSD					03/27/23	04/11/23	
149	14590.1	San Diego SCPA: Roof Replacement	BSRR-DBB	\$5M - \$25M	PBID	11/04/19A				04/04/23	04/11/23	
150	92010056.1	Hickman ES: Joint Use Field	JUF-LLB	\$1M - \$5M	PSD	05/26/22		10/21/22	01/23/23	04/06/23	04/25/23	
151	92270053.1	Pacific Beach ES: Joint Use Field	JUF-LLB	\$1M - \$5M	PBID	01/10/19A	DSA Appr	05/10/19A	03/12/20A	03/13/23	04/25/23	
152	92270050.2	Pacific Beach ES: WSM Project	MOD-LLB	\$5M - \$25M	DD	01/21/21A	CD	05/16/22	11/03/22	03/13/23	04/25/23	
153	92830050.1	Valencia Park ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PSD					03/02/23	04/25/23	
154	92050030.2	America's Finest Charter: WSM	MOD-LLB	> \$25M	SD	05/06/20A	CD	07/12/22	01/10/23	03/02/23	05/09/23	
155	93400050.2	Kearny HS: Site Modernization Phase II	MOD-LLB	> \$25M	DD	12/15/20A		06/17/22	12/16/22	03/01/23	05/09/23	
156	92230050.2	Oak Park ES: WSM	MOD-LLB	\$5M - \$25M	DD	01/04/21A	CD	09/21/22	01/10/23	03/07/23	05/09/23	
157	93250050.1	Standley ES WSM LLB Preconstruction Procurement	MOD-LLB	< \$500K	PLN					12/23/22	05/09/23	
158	93490100.2	Mira Mesa HS: Site Modernization Ph. II - (GMP 3)	MOD-LLB	> \$25M	CD50	11/24/20A	CD	06/13/22	12/15/22	04/13/23	05/23/23	
159	92530050.1	Sequoia ES: WSM	MOD-LLB	\$5M - \$25M	CD50	06/10/21A	CD	07/08/22	11/18/22	02/24/23	05/23/23	
160	93570050.1	Canyon Hills HS: WSM Phase II	MOD-LLB	> \$25M	CD50	11/19/20A	CD	06/20/22	12/06/22	06/06/23	06/13/23	
161	99540052.1	Data Center: Technology Migration	MOD-CMAS	\$1M - \$5M	PLN	07/28/22	PSD			05/23/23	06/13/23	
162	91590050.1	Jones ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PLN					04/19/23	06/13/23	
163	92490052.2	Rowan ES: Joint Use Field	JUF-LLB	\$1M - \$5M	DD	05/03/21A	CD	09/01/22	02/01/23	05/01/23	06/13/23	
164	92490050.2	Rowan ES: WSM	MOD-LLB	\$5M - \$25M	DD	05/03/21A	CD	09/01/22	02/01/23	05/01/23	06/13/23	
165	92210031.2	Health Sciences High- Mid: Tenant Improvements and FFE	MOD-LLB	\$5M - \$25M	CD50	06/05/19A	DSA Appr	12/23/19A	08/20/21A	05/22/23	06/27/23	
166	93380003.2	Hoover HS: WSM Ph. II	MOD-LLB	\$5M - \$25M	DD	12/29/20A	CD	09/06/22	02/27/23	05/17/23	06/27/23	
167	90110050.1	Baker ES: WSM Project	MOD-LLB	\$5M - \$25M	DD	11/24/20A	CD	10/07/22	04/05/23	06/19/23	07/11/23	
168	93500100.1	Mission Bay HS: WSM Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PLN					06/19/23	07/11/23	
169	90130100.2	Balboa ES WSM Ph. II	MOD-LLB	\$1M - \$5M	PSD	05/03/22A	SD	12/20/22	03/20/23	05/30/23	07/25/23	
170	90330052.2	Boone ES: Joint Use Field	JUF-LLB	\$1M - \$5M	PSD	05/09/22		11/01/22	03/03/23	04/20/23	07/25/23	
171	99540150.2	G.W. Smith Education Center: Project Ph. II Site Redevelopment and Parking	MOD-LLB	> \$25M	PLN	01/27/22A	SD			05/31/23	07/25/23	
172	94020030.2	King Chavez Academy of Excellence WSM	MOD-LLB	> \$25M	PSD	07/29/21A	CD	10/10/22	04/06/23	06/26/23	07/25/23	
173	91950050.1	Marshall ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PLN					06/29/23	08/07/23	
174	90230050.2	Barnard @ Bayview Terrace: WSM Phase II	MOD-LLB	\$5M - \$25M	DD	07/20/21A	CD	10/25/22	05/03/23	08/02/23	09/12/23	
175	91850050.1	Perkins K-8: WSM Preconstruction Services	MOD-LLB	\$500K - \$1M	PLN					07/13/23	09/12/23	
176	91270100.1	Grant K-8 WSM Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PLN					08/07/23	09/26/23	
177	97960032.2	Kavod Charter: WSM	MOD-LLB	> \$25M	PSD	05/18/21A	CD	09/28/22	03/28/23	07/07/23	09/26/23	
178	90550100.1	Carson ES: WSM Ph. II LLB Preconstruction Procurement	MOD-LLB	< \$500K						07/21/23	10/10/23	
179	90950050.2	Euclid ES: WSM	MOD-LLB	\$5M - \$25M	DD	11/05/21A	DD	12/28/22	06/16/23	09/15/23	10/10/23	
180	93190035.2	O'Farrell Charter School: Student Union Building	MOD-LLB	\$5M - \$25M	CD50	09/03/20A	CD	12/12/22	06/12/23	08/10/23	10/10/23	
181	91190050.2	Fulton K8: WSM Project	MOD-LLB	\$5M - \$25M	PSD	12/28/21		02/08/23	06/29/23	09/18/23	10/24/23	
182	93240101.2	Roosevelt International MS: Site Modernization Ph. I	MOD-LLB	\$5M - \$25M	SD	01/07/21A	DD	12/09/22	05/31/23	08/29/23	10/24/23	
183	93040051.2	Correia MS: WSM	MOD-LLB	> \$25M	SD	08/19/21A		12/20/22	06/19/23	09/13/23	11/14/23	
184	90610050.1	Chesterton ES: WSM	MOD-DBB	\$1M - \$5M	PLN		SD	02/09/23	08/30/23	10/20/23	12/12/23	
185	93170050.2	Muirlands MS: WSM Ph. II	MOD-LLB	\$5M - \$25M	PLN	06/27/22		04/21/23	07/20/23	10/03/23	12/12/23	
186	92430050.1	Rolando Park ES: WSM	MOD-DBB	\$5M - \$25M	PLN		Planning	07/18/22	02/08/23	10/10/23	12/12/23	
				\$655,000,000								

Project ID	Capital Bond - 2024 Projects	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award	
			Bid								
187	93560100.1	San Diego HS WSM Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PLN				11/17/23	01/09/24	
188	93460050.2	Madison HS: Site Modernization Phase II	MOD-LLB	> \$25M	PSD	08/27/21A	SD	04/04/23	09/15/23	11/21/23	01/23/24
189	90150100.2	Mountain View @ Bandini: WSM	MOD-LLB	\$5M - \$25M	PLN	07/13/22		05/26/23	08/24/23	12/11/23	01/23/24
190	90310050.2	Birney ES: WSM	MOD-LLB	\$1M - \$5M	PLN	06/02/22	PSD	11/04/22	10/18/23	12/19/23	02/13/24
191	93420100.2	La Jolla HS: WSM Ph. II	MOD-LLB	\$5M - \$25M	PSD	07/29/22		07/18/23	11/28/23	01/05/24	02/13/24
192	93410050.2	Millennial Tech: WSM Ph. II	MOD-LLB	> \$25M	PLN	07/18/22	PSD	05/26/23	09/20/23	02/09/24	02/27/24
193	91470051.1	Holmes ES Joint Use Field	JUF-LLB	\$1M - \$5M	CD100	08/17/18A	DSA Appr	06/21/19A	10/27/20A	02/21/24	04/23/24
194	91470050.2	Holmes ES: WSM	MOD-LLB	\$5M - \$25M	DD	08/23/21A		10/28/22	03/31/23	02/13/24	04/23/24
195	91950050.2	Marshall ES: WSM	MOD-LLB	> \$25M	PLN	09/23/22		06/22/23	12/18/23	03/25/24	04/23/24
196	92140030.1.2	Tubman Village WSM	MOD-LLB	> \$25M	PSD	12/15/21A	SD	04/11/23	11/07/23	03/15/24	04/23/24
197	91570050.1	Johnson ES: WSM	MOD-LLB	\$1M - \$5M	PLN	05/31/22		08/08/23	01/31/24	04/12/24	05/14/24
198	S9297.1	Whittier K-12 School: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	07/18/22	12/15/22	03/21/24	05/14/24
199	93120051.2	Mann MS: Site Modernization Ph. II	MOD-LLB	> \$25M	PSD	05/31/22		07/21/23	01/15/24	03/27/24	05/28/24
200	90080031.2	Audeo Charter School: WSM Phase II	MOD-LLB	\$5M - \$25M	PSD	12/23/21A	DD	12/12/22	11/14/23	04/25/24	06/11/24
201	99540110.2	G.W. Smith Education Center Project PH III: Site Redevelopment	MOD-LLB	> \$25M	PSD	01/27/22A	SD			03/15/24	06/11/24
202	91670050.2	Lafayette ES: WSM and JUF	MOD-LLB	\$5M - \$25M	PLN	09/22/22	Planning	07/11/23	12/15/23	03/20/24	06/11/24
203	92830050.2	Valencia Park ES: WSM	MOD-LLB	> \$25M	PSD	07/19/22	PSD	09/15/23	02/08/24	05/21/24	06/11/24
204	93250050.2	Standley ES: WSM	MOD-LLB	\$5M - \$25M	PLN	08/12/22	Planning	09/08/23	02/16/24	05/20/24	06/25/24
205	91530030.1	Iftin Charter @ Jackson: Modernization	MOD-DBB	\$5M - \$25M	PSD		Planning	07/31/23	03/13/24	05/22/24	07/16/24
206	93680050.1	San Diego SCPA: WSM	MOD-DBB	\$5M - \$25M	PLN	09/13/22	Planning	07/17/23	02/07/24	05/20/24	07/16/24
207	93550050.2	University City HS: WSM Ph. II	MOD-DBB	\$5M - \$25M	PLN	06/01/22	Planning	08/18/23	03/12/24	05/08/24	07/23/24
208	91570051.1	Johnson ES: Joint Use Field	JUF-LLB	\$1M - \$5M	PSD	08/19/22		08/18/23	12/08/23	07/17/24	09/10/24
209	93500100.2	Mission Bay HS: WSM Ph. II	MOD-LLB	\$5M - \$25M	PLN	09/23/22		11/01/23	04/23/24	08/22/24	09/10/24
210	93280100.1	Wangenheim MS WSM Preconstruction Procurement	MOD-LLB	< \$500K	PLN					06/17/24	09/10/24
211	90750050.2	Cubberley ES: WSM	MOD-LLB	\$5M - \$25M	PLN	06/28/22		10/20/23	04/22/24	08/12/24	09/24/24
212	91270100.2	Grant K-8 WSM Ph. II	MOD-DBB	\$5M - \$25M	PLN	10/04/22	Planning	12/26/23	07/15/24	09/11/24	10/22/24
213	91590050.2	Jones ES: WSM	MOD-LLB	\$5M - \$25M	PLN	10/24/22	PSD	07/13/23	02/27/24	10/28/24	12/10/24
214	91850050.2	Perkins K-8: WSM	MOD-LLB	> \$25M	PLN	10/24/22	Planning	03/28/24	09/24/24	11/04/24	12/10/24

\$560,000,000

Project ID	Capital Bond - 2025 Projects	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award	
			Bid								
215	90290050.1	Bird Rock ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	06/14/24	01/08/25	02/28/25	04/08/25
216	90550100.2	Carson ES WSM Ph. II	MOD-DBB	< \$500K		02/07/23	Planning	04/24/24	11/13/24	03/04/25	04/22/25
217	93160100.1	Montgomery MS WSM Preconstruction Procurement	MOD-LLB	< \$500K	PLN					05/19/25	07/08/25
218	90650050.1	Clay ES: WSM Project	MOD-DBB	\$1M - \$5M	PLN		Planning	06/14/24	03/17/25	08/25/25	10/14/25

\$10,000,000

Project ID	Capital Bond - 2026 Projects	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award	
			Bid								
219	93280100.2	Wangenheim MS: WSM	MOD-DBB	\$1M - \$5M	PLN	05/02/24	Planning	03/06/25	09/24/25	11/21/25	01/13/26
220	92610050.1	Silver Gate ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	07/17/25	02/06/26	03/30/26	05/12/26
221	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	07/17/25	02/06/26	03/30/26	05/12/26
222	90770050.1	Curie ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	09/23/25	04/14/26	06/03/26	07/14/26
223	93560100.2	San Diego HS: WSM Ph. II	MOD-DBB	\$1M - \$5M	PLN	10/04/23	Planning	12/23/24	07/15/25	05/18/26	07/14/26
224	92030050.1	McKinley ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	07/17/25	12/16/25	06/18/26	07/28/26
225	91610050.1	Juarez ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	12/16/25	07/02/26	10/02/26	11/10/26
226	91210050.1	Gage ES: WSM	MOD-DBB	> \$25M	PLN		Planning	01/16/26	08/03/26	10/05/26	12/08/26

\$55,000,000