Subcontractor's Pre-Job Conference Form: ONYX BUILDING GROUP, INC.

Status Version

Published

Assigned PSA SpecialistEmailPhone NumberEdmundo Avila IIeavilaii@sandi.net(619) 885-5614

Subcontractor's Information

Contractor

ONYX BUILDING GROUP, INC. SP

Company Address Phone Number Fax Number

555 RALEIGH AVE EL CAJON, CA

92020

CSLB License Number957645 **DIR Number**1000004799

Contractor License Classification

C-9 - DRYWALL, C35 - LATHING AND PLASTERING

Pre-Award & Contract Information

Bid Number Bid Title Prevaling Wage Determination

LB25-0263-39-00-P1 Rolando Park Elementary School WSM 2024-1

Preconstruction Services

Contract Number Contract Title DIR Project Number Contract Amount

\$331,766.00

LB25-0263-39-00-P1 Rolando Park Elementary School WSM

Preconstruction Services

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Jobsite Scheduling Information

Expected Start Date

11/13/2024

Number of Shifts

1

Pay Day

Friday

Estimated Duration(Days)

10

Shift Description

6-3:30

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jorge	Villegas	jorge@onyxbuilding.com	(619) 843-3227

Crew: Lath

Scope of Work your firm will perform on this project

Lath

Equipment to be utilized in performing work on this Project

Hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Carpenters Local 619	Carpenter	Pending	Lath	Pending	11/13/2024 - 11/19/2024	1	1

Crew: Plaster

Scope of Work your firm will perform on this project

Equipment to be utilized in performing work on this Project

Plaster Patching Hand tools

Referral and Jurisdictional Assignment							
UNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORG E PEAK
Carpenters Local 619	Carpenter	Pending	Plaster	Pending	11/20/2024 - 11/26/2024	1	1

Crew: Plaster Tender

Scope of Work your firm will perform on this projectPlaster Tending

Equipment to be utilized in performing work on this Project Mixer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Plasterers Tenders of So. Cal. Local 1414	Plaster	Pending	Plaster tender	Pending	11/20/2024 - 11/26/2024	1	1

Add other direct Subcontractors not included on the Division of Work

TBD? TIERED SUBCONTRACTOR TIERED SUBCONTRACTOR'S SCOPE

Contractor not required to submit information