

# Subcontractor's Pre-Job Conference Form: FARLEY INTERLOCKING PAVING STONE

**Status**

Published

**Version**

1

**Assigned PSA Specialist**

Rey Pedregon

**Email**

rpedregon@sandi.net

**Phone Number**

(619) 288-5592

## Subcontractor's Information

**Contractor**FARLEY INTERLOCKING PAVING STONE **SP****Company Address**PO BOX 10946 PALM  
DESERT, CA 92255**Phone Number****Fax Number****CSLB License Number**

884218

**DIR Number**

1000008513

**Contractor License Classification**

C-61 / D06 - CONCRETE RELATED SERVICES

## Pre-Award & Contract Information

**Bid Number**

CC23-0345-08.A1.G1

**Bid Title**Roosevelt International Middle  
School Modernization Phase 1**Prevailing Wage Determination**

2023-2

**Contract Number**

CC23-0345-08.A1.G1

**Contract Title****DIR Project Number****Contract Amount**

Roosevelt International Middle  
School WSM Phase 1

\$35,841,813.7  
8

## Overall Scope of Work for Which Your Company is Responsible

### Overall Scope of Work

Scope of Work Install pavers in courtyards. Install 10" base in courtyards with a layer of geotextile. Install concrete band edge restraint.

## Jobsite Scheduling Information

### Expected Start Date

12/2/2024

### Estimated Duration(Days)

60

### Number of Shifts

1

### Shift Description

7:00am-3:30pm

### Pay Day

Friday

### Pay Period End Day

Friday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Hector	Gonzalez	Hector@farleypavers.com	(760) 269-5490

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes		Capi	Grace	Capi@farleypavers.com	(760) 797-7732
Yes		Sheila	Preston	Sheila@farleypavers.com	(760) 797-7727

### Crew: Installation

**Scope of Work your firm will perform on this project**

Install pavers in courtyards. Install 10" base in courtyards with a layer of geotextile. Install concrete band edge restraint.

**Equipment to be utilized in performing work on this Project**

Skid-steer, saw, hand tools.

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Bricklayers & Allied Craftsmen Local 4	Brick Tender	Pending	installation of concrete pavers	Pending	12/1/2024 - 6/2/2025	4	6

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		