

# Subcontractor's Pre-Job Conference Form: "STRELIC PLUMBING, INC"

<b>Status</b> Published	<b>Version</b> 1	
<b>Assigned PSA Specialist</b> Rey Pedregon	<b>Email</b> rpedregon@sandi.net	<b>Phone Number</b>

### Subcontractor's Information

<b>Contractor</b> "STRELIC PLUMBING, INC"		
<b>Company Address</b> P.O. BOX 1706 EL CAJON, CA 92022	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 272557	<b>DIR Number</b> 1000002350	
<b>Contractor License Classification</b> "C36 - PLUMBING, C-4 - BOILER, HOT WATER HEATING AND STEAM FITTING, C34 - PIPELINE"		

### Pre-Award & Contract Information

<b>Bid Number</b> CC23-0345-08	<b>Bid Title</b> Roosevelt Internation Middle School Site Modernization Phase 1 Pre-Con Services-LLB	<b>Prevailing Wage Determination</b> 2022-2
<b>Contract Number</b> CC23-0345-08	<b>Contract Title</b> Roosevelt Internation Middle School Site Modernization Ph.1 Pre-Con	<b>Contract Amount</b> 22200000.00

## Overall Scope of Work for Which Your Company is Responsible

### Overall Scope of Work

Pothole locations for sewer, storm, water and existing utilities

## Jobsite Scheduling Information

### Expected Start Date

1/2/2023

### Estimated Duration(Days)

10

### Number of Shifts

1

### Shift Description

7:00AM-3:30PM

### Pay Day

Thursday

### Pay Period End Day

Wednesday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Dave	Blake	dave@advanceplumbing.net	(619) 843-7824
Yes	Lead	Matt	Vopat, Project Manager	mattv@advanceplumbing.net	(619) 447-2770
Yes	Foreman	Dustin	Olayvar	dustino@advanceplumbing.net	(619) 843-2367

## Crew: Potholing

**Scope of Work your firm will perform on this project**  
 Pothole locations for sewer, storm, water and existing utilities

**Equipment to be utilized in performing work on this Project**  
 Excavator, Skid Steer, Hand Tools

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	machine excavation and backfill	Pending	1/2/2023 - 5/6/2023	1	1
Plumbers & Steamfitters Local 230	Tradesman	Pending	Pothole locations for sewer, storm water and existing utilities, including all hand excavation, hand grading, hand backfill & potholing	Pending	1/2/2023 - 5/6/2023	2	2

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	