

Subcontractor's Pre-Job Conference Form: NA

Status

Published

Version

1

Assigned PSA Specialist

Ivory Anderson

Email

ianderson1@sandi.net

Phone Number

(916) 835-7349

Subcontractor's Information

Contractor
NA **SP**
Company Address
579 ENTERPRISE ST ESCONDIDO,
CA 92029
Phone Number
Fax Number
CSLB License Number

932783

DIR Number

1000009468

Contractor License Classification

C51 - STEEL, STRUCTURAL, C-8 - CONCRETE

Pre-Award & Contract Information

Bid Number

CC22-0765-52-A2-G2 (GMP No. 2)

Bid Title

Rowan ES Joint Use Field

Prevailing Wage Determination

2023-1

Contract Number
CC22-0765-52-A2-G2 (GMP
No. 2)
Contract Title

Rowan ES JUF

DIR Project Number
Contract Amount

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Site Concrete and forming

Jobsite Scheduling Information

Expected Start Date

4/7/2025

Estimated Duration(Days)

150

Number of Shifts

1

Shift Description

6:00am-3:00pm

Pay Day

Friday

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Rigo	Moreno	rigom@sdsteelsolutions.com	(760) 489-9990

Crew: Laborers

Scope of Work your firm will perform on this project

Clean up, shoveling, saw cutting, hose & chute

Equipment to be utilized in performing work on this Project

N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Clean up, shoveling, saw cutting, hose & chute	Pending	6/2/2025 - 9/5/2025	2	3

Crew: Cement Masons

Scope of Work your firm will perform on this project

placing & finish, setting forms for site work and curbs

Equipment to be utilized in performing work on this Project

N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	placing & finish, setting forms for site work and curbs	Pending	6/2/2025 - 9/5/2025	2	4

Crew: Operators

Scope of Work your firm will perform on this project
Footing excavation

Equipment to be utilized in performing work on this Project
Mini Excavator

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Footing excavation	Pending	6/2/2025 - 9/5/2025	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	SAN DIEGO CONCRETE PUMPING, INC.	Pumping Concrete
No	MERLI CONCRETE PUMPING INC.	Pumping Concrete