

Subcontractor's Pre-Job Conference Form: NORTHSTAR CONTRACTING GROUP, INC.

Status

Published

Version

2

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

NORTHSTAR CONTRACTING GROUP, INC.

Company Address31500 HAYMAN STREET HAYWARD, CA
94544**Phone Number****Fax Number****CSLB License Number**

518740

DIR Number

1000002307

Contractor License Classification

A - GENERAL ENGINEERING, B - GENERAL BUILDING, C21 - BUILDING MOVING, DEMOLITION, C22 - ASBESTOS ABATEMENT (Check DOSH Asbestos Registration), C35 - LATHING AND PLASTERING, C-61 / D63 - CONSTRUCTION CLEAN-UP

Pre-Award & Contract Information

Bid Number

CC23-0212-32

Bid TitleSAN DIEGO SCHOOL OF CREATIVE &
PERFORMING ARTS (SCPA) ROOF
REPLACEMENT AND BUILDING 600 WALL
REPLACE**Prevailing Wage Determination**

2022-1

Contract Number

CC23-0212-32

Contract TitleSAN DIEGO SCHOOL OF CREATIVE &
PERFORMING ARTS (SCPA) ROOF
REPLACEMENT AND BUILDING 600 WALL
REPLACE**Contract Amount**

2263340.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Demolition scope - No ASB report in stucco , just mastic on the roof here and there , nothing else.. Add alternate to install plastic on exterior for weather protection at wall removal areas. Add Alt if we need to remove windows and doors .

Jobsite Scheduling Information

Expected Start Date

5/9/2023

Estimated Duration(Days)

2

Number of Shifts

1

Shift Description

7:00 am- 3:30

Pay Day

Friday

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Javier	Gonzalez	jgonzalez@northstar.com	(858) 495-0649
Yes	Foreman	Ramiro	Vega	rvega@northstar.com	(858) 495-0649

Crew: Ramiro Vega

Scope of Work your firm will perform on this project

Prepping, covering with 6 milipoly the floor and put plywood on the scissor lift in motion, remove plaster of exterior of bldg .. Remove drywall sheets on interior, remove plaster on east door exterior ... Remove windows..

Equipment to be utilized in performing work on this Project

scissor lift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	install plastic on exterior for weather protection at wall removal areas, remove windows.	Pending	5/10/2023 - 5/11/2023	16	16
Laborers Local 300	Asbestos	Pending	Abatement work-removing asbestos on roof mastic	Pending	5/9/2023 - 5/10/2023	8	8

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		