

J287 - 24-Jul-17

Activity ID	3-Week Look Ahead													Responsible Party	Notes																	
	No.	Work Description	Previous Week					Week 1					Week 2					Week 3														
			17-Jul-17					24-Jul-17					31-Jul-17					07-Aug-17														
			17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13		
			M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S		
<b>GENERAL CONDITIONS</b>																																
GC	1	SUBMITTALS	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			USSCB	
GC	2	LIVE SCAN	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			USSCB	
GC	3	WEEKLY PROGRESS MEETING			X							X							X							X					SDUSD / USSCB / P-W	9:00 AM
GC	4	WEEKLY FOREMAN MEETING	X							X							X							X							USSCB / SUBS	9:00 AM
GC	5	SWPPP SITE WALK - RICK ENGINEERING				X							X							X							X				USSCB / RE	9:00 AM
<b>NEW CLASSROOM BUILDING 900</b>																																
CB900	1	DELIVER STRUCTURAL STEEL	X	X	X	X	X					X																			SAL CAL	need a few more beams
CB900	2	SET STRUCTURAL STEEL, COLUMNS			X	X	X			X	X	X	X	X			X	X	X	X	X										SAL CAL	
CB900	3	SET BEAMS 2ND FLR AND ROOF LEVEL																						X	X	X	X	X			SAL CAL	
CB900	4	EXCAVATE AND INSTALL STORM DRAIN SOUTH				X	X			X																					STANTON	suspended due to gas line reroute
CB900	5	DEMO AC EDGE AT PARKING LOT FOR CURB AND GUTTER	X	X																											MATRIX	
CB900	6	SCARIFY AND FINE GRADE FOR SIDEWALKS / CURB AND GUTTER			X	X																									MCKENNA	
CB900	7	FORM CURB AND GUTTER								X	X	X	X	X																	ROCKY COAST	
CB900	8	REINFORCING CURB AND GUTTER												X			X														QUALITY	
CB900	9	REBAR INSPECTION FOR CURB AND GUTTER																X													IOR	
CB900	10	PLACE CONCRETE AT CURB AND GUTTER																	X	X											ROCKY COAST	
CB900	11	PRE-CON WITH CITY OF SD - UTILITY TIE-INS AT STREET															X														USSCB	
CB900	12	STAKING FOR UTILITY TIE-INS AT STREET																													J&B	
CB900	13	MASS GRADE BIOSWALE																													MCKENNA	pending spoils removal (export)
CB900	14	SURVEY HEADWALL/CURB AND GUTTER																													J&B	pending spoils removal (export)
CB900	15	EXCAVATE FORM HEADWALL																													STANTON	pending spoils removal (export)
CB900	16	REINFORCING HEADWALL																													QUALITY	pending spoils removal (export)
CB900	17	REBAR INSPECTION FOR HEADWALL																													IOR	pending spoils removal (export)
CB900	18	PLACE CONCRETE AT HEADWALL																													STANTON	pending spoils removal (export)
CB900	19	TIE IN STORM DRAIN TO HEADWALL																													STANTON	pending spoils removal (export)
CB900	20	HEADWALL CURE TIME																													STANTON	pending spoils removal (export)
<b>HOME SIDE STADIUM SEATING</b>																																
HS SEAT	1	FIELD MEASURE / FABRICATE HAND RAIL																													INLINE	
HS SEAT	2	INSTALL HAND RAIL	X	X	X	X	X			X	X	X																		INLINE		
<b>HOME SIDE TIX BOOTH &amp; ENTRY</b>																																
HS TX BTH	1	PLACE REBAR WALL FOOTINGS																													QUALITY	
HS TX BTH	2	REBAR INSPECTION WALL FOOTINGS																													IOR	
HS TX BTH	3	POUR WALL FOOTINGS																													ROCKY COAST	
HS TX BTH	4	STRIP & CLEAN WALL FOOTINGS																													ROCKY COAST	
HS TX BTH	5	FORM WALLS		X	X																										ROCKY COAST	
HS TX BTH	6	REBAR AT WALLS				X																									QUALITY	
HS TX BTH	7	REBAR INSPECTION AT WALLS					X																								IOR	
HS TX BTH	8	PLACE CONCRETE AT WALLS								X																					ROCKY COAST	
HS TX BTH	9	STRIP & CLEAN AT WALLS									X																				ROCKY COAST	
HS TX BTH	10	CURE PERIOD AT WALLS										X	X																		ROCKY COAST	
HS TX BTH	11	BACKFILL WALLS / GRADE SIDEWALKS															X														McKENNA	
HS TX BTH	12	FORM SIDEWALKS																X	X												ROCKY COAST	
HS TX BTH	13	PLACE REINFORCING AT SIDEWALKS																		X											QUALITY	
HS TX BTH	14	INSPECTION REINFORCING AT SIDEWALKS																			X										IOR	
HS TX BTH	15	PLACE CONCRETE AT SIDEWALKS/STAIRS																							X						ROCKY COAST	
HS TX BTH	16	STRIP AND CLEANUP AT STAIRS																								X					ROCKY COAST	
HS TX BTH	17	SCARIFY AND FINE GRADE FOR CURB AND GUTTER											X				X														MCKENNA	
HS TX BTH	18	FORM CURB AND GUTTER																X	X												ROCKY COAST	
HS TX BTH	19	REINFORCING CURB AND GUTTER																		X											QUALITY	
HS TX BTH	20	REBAR INSPECTION FOR CURB AND GUTTER																				X									IOR	
HS TX BTH	21	PLACE CONCRETE AT CURB AND GUTTER																									X				ROCKY COAST	





