# General Contractor's Pre-Job Conference Form: DANNY LETNER, INC DBA LETNER ROOFING

Version 2 Final Published

Assigned PSA Specialist Phone Number

(619) 879-7870 Maria Cruz mcruz5@sandi.net

#### **General Contractor Information**

**General Contractor** 

DANNY LETNER, INC DBA LETNER ROOFING

Company Address

1490 N GLASSELL ORANGE, CA 92867

**Phone Number** 

DIR Number **CSLB License Number** 1000002763 689961

Contractor License Classification

B - GENERAL BUILDING, C39 - ROOFING, C43 - SHEET METAL

#### **Pre-Award & Contract Information**

**Bid Number Bid Title** 

CC23-0298-52 Scripps Ranch HS Gym Re-Roof

Contract Number **Contract Title** 

Scripps Ranch HS Gym Re-Roof CC23-0298-52

**Prevaling Wage Determination** 

2022-1

**Contract Amount** 773990 00

Fax Number

# **Contract Summary**

**Estimated Construction Start Date** 

6/17/2023

**Estimated Construction End Date** 

8/2/2023

#### **Contract Summary**

Demo of existing roofing system on bldg M down to the wood substrate. Install a new JM single ply roofing system over the low slope roofs. install a JM decor roof system over the barrel roof.

### **Jobsite Information**

School Name

Scripps Ranch Senior High

10410 Treena St., San Diego, CA 92131

Phone Number (858) 302-3400 Fax Number (858) 621-0646

# Jobsite Facilities Information

Number of First Aid Facilities

**Number of Sanitary Facilities** 

**Number of Drinking Water Facilities** 

10

Comments about First Aid Facillities, Sanitary Facilities, or Drinking Water Facilities

Cool down area, extra water as needed, porta pot restrooms,

Description of Jobsite Parking

Parking appointed by the school

Name of Selected Hospital UCSD Medical Center

200 W. Arbor Dr. San Diego, Ca 92131

Hospital Phone Number (619) 543-6222

#### **Jobsite Scheduling Information**

Number of Shifts

Pay Day Friday

No

Shift Description

7 - 4:30

Pay Period End Day

Tuesday

Jobsite Administration							
JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE		
Yes	Project Manager	joe	guerrero	jguerrero@letner.com	(714) 493-4161		
No	Superintendent	peter	garcia	jgarcia@letner.com	(714) 493-7929		
No	Safety Rep	oscar	quezada	oquezada@letner.com	(714) 493-7920		

william

# **Crew: Temp fencing**

Scope of Work your firm will perform on this project

Document Control

installation of temporary fence

Equipment to be utilized in performing work on this Project

walvarez@letner.com

(714) 493-7914

hand tools

Alvarez

# Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBI LITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Final	fence installation 2 men and removal of fence2 men	Accepted	6/19/2023 - 8/3/2023	2	2
Laborers Local 89	Laborer	Final	fence installation 2 men and removal of fence	Accepted	6/19/2023 - 8/3/2023	2	2

# Crew: roofing

Scope of Work your firm will perform on this project

roofing new installation.

Equipment to be utilized in performing work on this Project gradual, generator, hot air welders, extension cords,

# Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBI LITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Roofers Local 45	Roofer	Final	roofing	Accepted	6/19/2023 - 8/4/2023	15	20

# Crew: Sheet Metal for counter flashing and coping cap

Scope of Work your firm will perform on this project remove and replace counter flashing and coping cap Equipment to be utilized in performing work on this Project

Hand Tools

# Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES/RESPONSIBI LITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Sheet Metal Workers Local 206	Sheet Metal Worker (HVAC)	Final	remove and replace counter flashing and coping cap	Accepted	6/19/2023 - 8/3/2023	2	2