

Subcontractor's Pre-Job Conference Form: NORTHSTAR CONTRACTING GROUP, INC.

Status	Version	
Published	1	
Assigned PSA Specialist	Email	Phone Number
Ivory Anderson	ianderson1@sandi.net	(916) 835-7349

Subcontractor's Information

Contractor

NORTHSTAR CONTRACTING GROUP, INC.

Company Address	Phone Number	Fax Number
31500 HAYMAN STREET HAYWARD, CA 94544		

CSLB License Number	DIR Number
518740	1000002307

Contractor License Classification

A - GENERAL ENGINEERING, B - GENERAL BUILDING, C21 - BUILDING MOVING, DEMOLITION, C22 - ASBESTOS ABATEMENT (Check DOSH Asbestos Registration), C35 - LATHING AND PLASTERING, C-61 / D63 - CONSTRUCTION CLEAN-UP

Pre-Award & Contract Information

Bid Number	Bid Title	Prevailing Wage Determination
CZ20-1160-08-A2-G2 (GMP No.2)	Fencing and Site Security Improvements at Standley MS (LLB)	2023-1
Contract Number	Contract Title	Contract Amount
CZ20-1160-08-A2-G2 (GMP No.2)	Fencing and Site Security Improvements at Standley MS (LLB)	1300000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

furnish labor, material, equipment, and disposal necessary to perform the abatement and demolition scope of work

Jobsite Scheduling Information

Expected Start Date

7/19/2023

Estimated Duration(Days)

120

Number of Shifts

1

Shift Description

6:00 AM - 3:30 PM

Pay Day

Friday

Pay Period End Day

Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Javier	Gonzalez	Jgonzalez@northstar.com	(619) 919-9957

Crew: Ramiro Vega

Scope of Work your firm will perform on this project

Asbestos scope is removal of asbestos containing wall, ceiling, or stucco to run conduits through.

Equipment to be utilized in performing work on this

Project

N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES /RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 300	Asbestos	Pending	removal of asbestos containing wall, ceiling, or stucco to run conduits through.	Pending	7/19/2023 - 12/19/2023	3	5

Crew: Javier Gonzalez

Scope of Work your firm will perform on this project

Demolition - concrete, concrete pond/structure, wall demo, chainlink fence, ornamental fencing, gate, DG, Gyp Bd -demo/dispose . Clear and grub, concrete curb, tree remove/stump grind. Wood frame wall, fire rate wall, CMU wall -penetrate below or above ceiling or roof deck.

Equipment to be utilized in performing work on this Project

N/A

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES /RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Demolition	Pending	7/19/2023 - 8/19/2023	3	5

Crew: Operating Engineer to be hired

Scope of Work your firm will perform on this project
excavate removal of concrete pads, sidewalks, fence

Equipment to be utilized in performing work on this Project

Excavator, Bobcat

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	CREW MEMBER ACTIVITIES /RESPONSIBILITIES	SUMMARY OF WORK STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Excavate for removals of all demolished pads, sidewalks, fence, walls, concrete, pond	Pending	7/18/2023 - 12/18/2023	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	SAN DIEGO STEEL SOLUTIONS	Concrete-fine grading, rebar install, F/R/P new curbs, paving, fence post footings, base install, layout and install of fence post by fencing contractor.