

Subcontractor's Pre-Job Conference Form: A-1 FIRE PROTECTION INC

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor A-1 FIRE PROTECTION INC SP		
Company Address 8655 MIRAMAR PLACE SAN DIEGO, CA 92121	Phone Number	Fax Number
CSLB License Number 388358	DIR Number 1000002910	
Contractor License Classification C16 - FIRE PROTECTION		

Pre-Award & Contract Information

Bid Number CC25-0309-52-00-00	Bid Title Chesterton Elementary School Whole Site Rebuild	Prevailing Wage Determination 2024-2	
Contract Number CC25-0309-52-00-00	Contract Title Chesterton Elementary School Whole Site Rebuild	DIR Project Number 20250561978	Contract Amount \$70,747,393.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Installation of automatic fire sprinkler system, 5 buildings 6" above finished floor.

Jobsite Scheduling Information

Expected Start Date 2/3/2025	Estimated Duration(Days) 365
Number of Shifts 1	Shift Description 7AM-3PM
Pay Day Sunday	Pay Period End Day Friday

Jobsite Administration

JOB SITE CONTACT ?	ADMINISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Efrain	Zamora	efriana1fpi@gmail.com	(858) 692-4425
Yes	Lead	John	McCarty	john@a1fpi.com	(858) 967-1237
Yes	Foreman	Robert	Braun	rbraun.dplaza@gmail.com	(619) 777-9853
Yes		Billy	Jones	billy@a1fpi.com	(858) 967-1253

Crew: Chesterton Crew

Scope of Work your firm will perform on this project
Installation of Automatic Fire Sprinkler Systems.

Equipment to be utilized in performing work on this Project
scissor lift, Ridgid 300 pipe machine, drills, hand tools, pipe wrenches

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Road Sprinkler Fitters Local 669	Fire Sprinkler Fitter (Protection and Control Systems, Overhead and Underground)	Pending	phase 1 building 30	Pending	1/25/2025 - 12/18/2025	2	4
Road Sprinkler Fitters Local 669	Fire Sprinkler Fitter (Protection and Control Systems, Overhead and Underground)	Pending	phase 2 buildings 10, 20	Pending	1/25/2026 - 12/25/2026	2	4
Road Sprinkler Fitters Local 669	Fire Sprinkler Fitter (Protection and Control Systems, Overhead and Underground)	Pending	phase 3 buildings 40, 50	Pending	1/1/2027 - 12/1/2027	2	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information