

ID	Task Mode	Task Name	Duration	Start	Finish	Dec	2025	Jan	Feb	Mar	Apr	May	Jun	Jul
1	➡	ADMINISTRATIVE	109 days?	Thu 1/9/25	Tue 6/10/25									
2	➡	MILESTONES	102 days?	Thu 1/9/25	Fri 5/30/25									
3	➡	CONTRACTUAL MILESTONES	0 days	Thu 1/9/25	Thu 1/9/25		◆ 1/9							
18	🔍?	INTERIM MILESTONES		Fri 5/30/25								■		
27	➡	PHASE 1 - BUILDING 30	0 days	Thu 1/9/25	Thu 1/9/25		◆ 1/9							
39	➡	PHASE 2 - BUILDINGS 10 & 20	1 day	Thu 1/9/25	Thu 1/9/25		■							
48	➡	PHASE 3 - BUILDINGS 40 & 50	0 days	Thu 1/9/25	Thu 1/9/25		◆ 1/9							
57	➡	PHASE 4 - SITE IMPROVEMENTS	0 days	Thu 1/9/25	Thu 1/9/25		◆ 1/9							
61	➡	ALLOWANCES	0 days	Thu 1/9/25	Thu 1/9/25		◆ 1/9							
71	➡	PRE-CONSTRUCTION ACTIVITIES	0 days	Thu 1/9/25	Thu 1/9/25		◆ 1/9							
73	➡	STORMWATER POLLUTION PREVENTION PLAN	17 days	Mon 1/27/25	Tue 2/18/25									
76	➡	WASTE MANAGEMENT PLAN	0 days	Thu 1/9/25	Thu 1/9/25		◆ 1/9							
79	➡	PRECONSTRUCTION DOCUMENTATION	38 days	Wed 1/15/25	Fri 3/7/25									
88	➡	SOV	32 days	Wed 1/15/25	Thu 2/27/25									
91	➡	COST SUMMARY	0 days	Thu 1/9/25	Thu 1/9/25		◆ 1/9							
93	➡	PROCUREMENT	47 days?	Thu 1/9/25	Fri 3/14/25									
952	➡	CONSTRUCTION	93 days	Fri 1/31/25	Tue 6/10/25									
953	🔍	DoD Notice to Proceed	1 day	Fri 1/31/25	Fri 1/31/25									
954	➡	DoD Notice to Proceed Delay	10 days	Mon 2/3/25	Fri 2/14/25									
955	➡	Mobilization	17 days	Mon 2/17/25	Tue 3/11/25									
956	➡	Fence Install	2 days	Mon 2/17/25	Tue 2/18/25									
957	➡	Underground Utility Locator	2 days	Mon 2/17/25	Tue 2/18/25									
958	➡	Prepare & Install SWPPP	3 days	Wed 2/19/25	Fri 2/21/25									
959	➡	Grade Trailer Area	2 days	Wed 2/19/25	Thu 2/20/25									
960	➡	Base Trailer Area	2 days	Fri 2/21/25	Mon 2/24/25									
961	➡	Deliver & Install Trailers	4 days	Mon 2/24/25	Thu 2/27/25									
962	➡	Trailer Fitout	3 days	Fri 2/28/25	Tue 3/4/25									
963	➡	Trailer Power	2 days	Fri 2/28/25	Mon 3/3/25									
964	➡	Water to Trailers	2 days	Fri 2/28/25	Mon 3/3/25									
965	➡	Deliver Holding Tanks	2 days	Tue 3/4/25	Wed 3/5/25									
966	➡	Safe Off Phase 1	5 days	Wed 3/5/25	Tue 3/11/25									
967	➡	BUILDING 30	77 days	Mon 2/24/25	Tue 6/10/25									
968	➡	Site Demolition	8 days	Mon 2/24/25	Wed 3/5/25									
969	➡	Clear & Grub Turf	3 days	Mon 2/24/25	Wed 2/26/25									
970	➡	Pavement / Playground Equipment Removal	2 days	Thu 2/27/25	Fri 2/28/25									
971	➡	Tree Removal	3 days	Mon 3/3/25	Wed 3/5/25									
972	➡	Site Utilities	74 days	Thu 2/27/25	Tue 6/10/25									
973	➡	Install UG Sewer to Existing Sewer	5 days	Thu 2/27/25	Wed 3/5/25									
974	➡	Demo SD to Existing MH	3 days	Thu 3/6/25	Mon 3/10/25									

