

# Subcontractor's Pre-Job Conference Form: F.J. Willert Contracting Co.

<b>Status</b> Published	<b>Version</b> 1	
<b>Assigned PSA Specialist</b> Maria Cruz	<b>Email</b> mcruz5@sandi.net	<b>Phone Number</b> (619) 879-7870

### Subcontractor's Information

<b>Contractor</b> F.J. Willert Contracting Co. <span style="background-color: #c8e6c9; border-radius: 50%; padding: 2px;">SP</span>		
<b>Company Address</b> 1869 NIRVANA AVENUE CHULA VISTA, CA 91911	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 402473	<b>DIR Number</b> 1000004062	
<b>Contractor License Classification</b> A - GENERAL ENGINEERING, C21 - BUILDING MOVING, DEMOLITION		

### Pre-Award & Contract Information

<b>Bid Number</b> CC25-0309-52-00-00	<b>Bid Title</b> Chesterton Elementary School Whole Site Rebuild	<b>Prevailing Wage Determination</b> 2024-2	
<b>Contract Number</b> CC25-0309-52-00-00	<b>Contract Title</b> Chesterton Elementary School Whole Site Rebuild	<b>DIR Project Number</b> 20250561978	<b>Contract Amount</b> \$70,747,393.00

### Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**  
Earthwork - Grading & Excavation

### Jobsite Scheduling Information

<b>Expected Start Date</b> 3/3/2025	<b>Estimated Duration(Days)</b> 160
<b>Number of Shifts</b> 1	<b>Shift Description</b> 7AM-3PM
<b>Pay Day</b> Friday	<b>Pay Period End Day</b> Saturday

**Jobsite Administration**

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Pete	Flasch	peter@fjwillert.com	(619) 587-2392
No		Sonya	Mancilla	sonya@fjwillert.com	(619) 755-2601
No	Lead	Cristian	Valadez	cristian@fjwillert.com	(619) 983-5552

**Crew: Earthwork /Grading**

Scope of Work your firm will perform on this project  
Earthwork, Grading & Excavation

Equipment to be utilized in performing work on this Project  
Excavator, Dozer, Skid-steer, Roller, Backhoe

**Referral and Jurisdictional Assignment**

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Heavy Equipment Operator	Pending	3/3/2025 - 3/3/2026	4	6
Laborers Local 89	Laborer (Building Construction)	Pending	Hand Digging /Flagging /Manual labor	Pending	3/3/2025 - 3/3/2026	2	4

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	UNDERGROUND LOCATING SERVICES, Cable, Pi	Utility Locator