

Subcontractor's Pre-Job Conference Form: Odigos Construction Inc

Status Returned	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor Odigos Construction Inc <span>SP</span>		
Company Address PO Box 91868 Long Beach, CA 90809	Phone Number	Fax Number
CSLB License Number 1063966	DIR Number PW-LR-1000577718	
Contractor License Classification A - GENERAL ENGINEERING		
Tiered Subcontractor Yes	Tiered SubContractor To NATIONAL ELECTRIC WORKS, INC.	

Pre-Award & Contract Information

Bid Number CC25-0309-52-00-00	Bid Title Chesterton Elementary School Whole Site Rebuild	Prevailing Wage Determination 2024-2	
Contract Number CC25-0309-52-00-00	Contract Title Chesterton Elementary School Whole Site Rebuild	DIR Project Number 20250561978	Contract Amount \$70,747,393.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Demolition/Earthwork Specification Section of Project
--

Jobsite Scheduling Information

Expected Start Date 5/15/2025	Estimated Duration(Days) 120
Number of Shifts 1	Shift Description 7AM-3:30PM
Pay Day Friday	Pay Period End Day Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Foreman	William	Harbison	william@odigosco.com	(657) 259-7003
No	Superintendent	Chad	Coca	chad@odigosco.com	(562) 676-2232
Yes	Lead	Kia	Keyvani	kia@odigosco.com	(360) 213-9786

Crew: Demo Crew

Scope of Work your firm will perform on this project  
Earthwork/Demo

Equipment to be utilized in performing work on this Project  
Large/Small excavator, Large loader, backhoe, Skip Loader, Skid steer, Water truck

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Operate Heavy Equipment	Pending	5/15/2025 - 9/15/2025	5	6
Laborers Local 89	Laborer (Building Construction)	Pending	Labor Work	Pending	5/15/2025 - 9/15/2025	5	6

Crew: Grading

Scope of Work your firm will perform on this project  
Grading

Equipment to be utilized in performing work on this Project  
Motor grader, Skip Loader, Skid steer, Water truck

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Labor Work	Pending	5/15/2025 - 9/15/2025	5	6
Operating Engineers Local 12	Operator	Pending	operate heavy equipment	Pending	5/15/2025 - 9/15/2025	5	6

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	JMH ENGINEERING AND CONSTRUCTION	Demolition/Earthwork Specification Section of Project