

Subcontractor's Pre-Job Conference Form: ROCKY COAST BUILDERS, INC.

Status
Published

Version
1

Assigned PSA Specialist
Maria Cruz

Email
mcruz5@sandi.net

Phone Number
(619) 879-7870

Subcontractor's Information

Contractor
ROCKY COAST BUILDERS, INC. SP

Company Address
135 South Market Place Escondido, ca 92029

Phone Number

Fax Number

CSLB License Number
745061

DIR Number
1000000574

Contractor License Classification
C-8 - CONCRETE, A - GENERAL ENGINEERING, B - GENERAL BUILDING, C-5 - FRAMING AND ROUGH CARPENTRY

Pre-Award & Contract Information

Bid Number
CC25-0309-52-00-00

Bid Title
Chesterton Elementary School Whole Site Rebuild

Prevailing Wage Determination
2024-2

Contract Number
CC25-0309-52-00-00

Contract Title
Chesterton Elementary School Whole Site Rebuild

DIR Project Number
20250561978

Contract Amount
\$70,747,393.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Site Concrete

Jobsite Scheduling Information

Expected Start Date
2/3/2025

Estimated Duration(Days)
1216

Number of Shifts
1

Shift Description
7AM-3PM

Pay Day
Friday

Pay Period End Day
Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMINISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Henry	Gonzales	hgonzales@rcbcorp.com	(760) 535-2489

Crew: Cement Masons

Scope of Work your firm will perform on this project

Setting forms for site work sidewalks, curbs & gutters, Mow curbs and ADA ramps.
Placing & Screeding and concrete finishing

Equipment to be utilized in performing work on this Project

na

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	Setting forms for site work sidewalks, curbs & gutters, Mow curbs and ADA ramps. Placing & Screeding and concrete finishing	Pending	2/3/2025 - 6/1/2028	1	4

Crew: Laborers

Scope of Work your firm will perform on this project

Place Concrete with Chute, Wheelbarrow, hose or boom. Concrete vibrating, shoveling, clean up. Composite crew stripping and cleaning, sawcutting

Equipment to be utilized in performing work on this Project

na

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Place Concrete with Chute, Wheelbarrow, hose or boom. Concrete vibrating, shoveling, clean up. Composite crew stripping and cleaning, sawcutting	Pending	2/3/2025 - 6/1/2028	1	4

Crew: Carpenters

Scope of Work your firm will perform on this project

Form work, saw cutting, Composite crew stripping and cleaning

Equipment to be utilized in performing work on this Project

na

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Form work, saw cutting, Composite crew stripping and cleaning	Pending	2/3/2025 - 6/1/2028	1	3

Crew: Operators

Scope of Work your firm will perform on this project

Equipment to be utilized in performing work on this Project

Operate

Equipment: Forklifts, Bobcats, Excavators

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Operate	Pending	2/3/2025 - 6/1/2028	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	Quality Rebar, Inc.	Concrete Reinforcing
No	CURTIS DRILLING CO.	Drilling Caissons