Subcontractor's Pre-Job Conference Form: Team west contracting corporation

Status Published		Version 1			
Assigned PSA Specialist Maria Cruz		Email mcruz5@sandi.net		Phone Number (619) 879-7870	
Subcontractor's Information					
Contractor Team west contracting corporation SP					
Company Address 2733 Vista Avenue Bloomington, CA 9231	6	Phone Number		Fax Number	
CSLB License Number 934352		DIR Number PW-LR-1000768825			
Contractor License Classification A - GENERAL ENGINEERING, C13 - FEN	NCING				
Pre-Award & Contract Information	ion				
Bid Number CC25-0309-52-00-00		Bid Title Chesterton Elementary Schoo	ol Whole Site Rebuild	Prevaling Wage Determination 2024-2	1
Contract Number CC25-0309-52-00-00	Contract Title Chesterton Ele	ementary School Whole Site R	ebuild DIR Project N 2025056197		Contract Amount \$70,747,393.00
Overall Scope of Work for Whic	ch Your Compa	any is Responsible			
Overall Scope of Work Furnish and install chainlink fencing and g	gates, furnish and ir	nstall backstops @ playground	, furnish and install Ameristar t	ube steel fencing	
Jobsite Scheduling Information	ı				
Expected Start Date 2/3/2025			Estimated Duration(Days) 44		
Number of Shifts 1			Shift Description 7AM-3PM		
Pay Day Friday			Pay Period End Day Sunday		
Jobsite Administration					
JOBSITE CONTACT ? ADM	ISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE

JUBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Kevin	Ranard	kevin@twc-corp.com	(951) 546-3995
No	Lead	TBD			
No	Foreman	TBD			

Crew: fence installers

Operating Engineers

Operator

Pending

Scope of Work your firm will perform on this project installation of chain link fence and gates, installation of tube steel fence

Equipment to be utilized in performing work on this Project various hand tools

2/10/2025 - 3/28/2025

2

2

Referral and Jur	risdictional Assignmen	t					
UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Construction- Fence Erector- Housemover) (Engineering Construction)	Pending	install fence and gates	Pending	2/19/2025 - 5/15/2025	5	6
Crew: operato							
digging holes for po	r firm will perform on this p osts	project		mini excavator, skid ste	d in performing work on t	his Project	
Referral and Jur	risdictional Assignmen	ıt					
UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK

|--|--|--|--|

Pending

dig post holes

TBD? TIERED SUBCONTRACTOR TIERED SUBCONTRACTOR'S SCOPE Contractor not required to submit information