Subcontractor's Pre-Job Conference Form: FieldTurf USA, Inc.

| Status Published Assigned PSA Specialist Rey Pedregon | Version 1 Email rpedregon@sandi.net | Phone Number (619) 288-5592 |
|--|--|---------------------------------------|
| | | |
| Subcontractor's Informa | ition | |
| Contractor FieldTurf USA, Inc. sp | | |
| Company Address | Phone Number | |
| 7445 COTE-DE-LIESSE, SUITE 200, MONTREAL QUEBEC, N/A H4T 1G2 | | Fax Number |

Contractor License Classification

Pre-Award & Contract Information

| Bid Number CC25-0954-05-00-00 | Bid Title DANA MIDDLE SCHOO REPLACEMENT | | | Determination |
|--|---|-------------|----------|--|
| Contract Number CC25-0954-05-00-00 | Contract Title DANA MIDDLE SCHOOL TURF FIELD REPLACEMENT | DIR Project | t Number | Contract Amount \$2,900,000.00 |

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Supply and Install Artificial Sports Turf

Jobsite Scheduling Information

Expected Start Date 7/7/2025

Estimated Duration(Days) 30

Number of Shifts

Pay Day Thursday Shift Description 7am - 4:00pm

Pay Period End Day Saturday

Jobsite Administration

| JOBSITE CONTACT ? | ADMISTRATIVE ROLE | FIRST NAME | LAST NAME | EMAIL | PHONE |
|----------------------|----------------------|---------------|--------------|----------------------------|--------------------|
| Yes | Superintendent | Chris | Keller | chris.keller@fieldturf.com | (503) 519- 4102 |

| Crew: Turf Removal/Installation | | | |
|---|---|--|--|
| Scope of Work your firm will perform on this p Remove and replace synthetic turf field | roject Equipment to be utilized in performing work on this Project | | |
| | Laymor, Forklift, Glue Machine, Sewing Machine | | |

Referral and Jurisdictional Assignment

| UNION | DIR CLASSIFI CATION | ASSIGNM ENT STATUS | ASSIGNM ENT ACTIVITI ES | ASSIGNM ENT ACTIVITI ES STATUS | ESTIMAT ED START - END DATE | ESTIMAT ED WORKFO RCE AVERAG E | ESTIMAT ED WORKFO RCE PEAK |
|--|---------------------------|--------------------------|---|--|---|---|--|
| Glaziers & Floor Coverers Local 1399 | Floorlayer | Pending | cut, roll up and dispose of existing field, sew in new turf panels, inlay field markings, install infill material | Pending | 7/7/2025 - 9/25/2025 | 6 | 7 |

Add other direct Subcontractors not included on the Division of Work

TBD?

TIERED SUBCONTRACTOR

TIERED SUBCONTRACTOR'S SCOPE

Contractor not required to submit information