

# Subcontractor's Pre-Job Conference Form: F J WILLERT CONTRACTING CO

**Status**

Published

**Version**

1

**Assigned PSA Specialist**

Maria Cruz

**Email**

mcruz5@sandi.net

**Phone Number**

(619) 879-7870

## Subcontractor's Information

**Contractor**

F J WILLERT CONTRACTING CO SP

**Company Address**

1869 NIRVANA AVENUE CHULA VISTA, CA 91911

**Phone Number****Fax Number****CSLB License Number**

402473

**DIR Number**

1000004062

**Contractor License Classification**

A - GENERAL ENGINEERING, C21 - BUILDING MOVING, DEMOLITION

## Pre-Award & Contract Information

**Bid Number**

CC23-0125-23-A1-G1

**Bid Title**

Euclid Elementary School Whole Site Modernization (LLB) GMP#1

**Prevailing Wage Determination**

2024-1

**Contract Number**

CC23-0125-23-A1-G1

**Contract Title**

Euclid ES WSM GMP#1

**DIR Project Number****Contract Amount**

\$30,000,000.00

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**

Site Demolition and Earthwork

## Jobsite Scheduling Information

**Expected Start Date**

6/17/2024

**Estimated Duration(Days)**

545

**Number of Shifts**

1

**Shift Description**

7:30 a.m. - 3:30 p.m.

**Pay Day**

Friday

**Pay Period End Day**

Saturday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Peter	Flasch	peterf@fjwillert.com	(619) 587-2392
No	Lead	Cristian	Valadez	cristian@fjwillert.com	(619) 421-1980
No	Foreman	TBD			

## Crew: Site Demolition and Earthwork

Scope of Work your firm will perform on this project  
Site Demolition and Earthwork

Equipment to be utilized in performing work on this Project  
Heavy Equipment, skidsteer, skio loader, backhoe, excavator, loader, dozer

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Heavy Equipment	Pending	6/17/2024 - 8/31/2026	2	3
Laborers Local 89	Laborer (Building Construction)	Pending	Hand work, Flagging	Pending	6/17/2024 - 8/31/2026	2	4
Teamsters Local 166	Teamsters	Pending	On Site Trucking if needed	Pending	6/17/2024 - 8/31/2026	1	1

## Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	CABLE, PIPE & LEAK DETECTION, INC.	Utility Locating
No	URBINA'S MASTER SWEEPING, INC.	Street Sweeping