

Subcontractor's Pre-Job Conference Form: FENCECORP INC

Status

Published

Version

1

Assigned PSA Specialist

Maria Cruz

Email

mcruz5@sandi.net

Phone Number

(619) 879-7870

Subcontractor's Information

ContractorFENCECORP INC SP**Company Address**

18440 VAN BUREN BLVD. RIVERSIDE, CA 92508

Phone Number**Fax Number****CSLB License Number**

886544

DIR Number

1000000850

Contractor License Classification

C13 - FENCING, B - GENERAL BUILDING

Pre-Award & Contract Information

Bid Number

CC23-0125-23-A1-G1

Bid TitleEuclid Elementary School Whole Site Modernization 2024-1
(LLB) GMP#1**Prevailing Wage Determination****Contract Number**

CC23-0125-23-A1-G1

Contract Title

Euclid ES WSM GMP#1

DIR Project Number**Contract Amount**

\$30,000,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

install all chain-link, iron, handrail and bollards.

Jobsite Scheduling Information

Expected Start Date

9/16/2024

Estimated Duration(Days)

40

Number of Shifts

1

Shift Description

7:00AM-3:30PM

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	ANDY	HERNANDEZ	a.hernandez@fencecorp.us	(951) 201-5789

Crew: digging crew

Scope of Work your firm will perform on this project
digging post holes

Equipment to be utilized in performing work on this Project
mini ex and ditch witch

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	digging post holes	Pending	9/16/2024 - 10/4/2024	1	1

Crew: set & stretch crew

Scope of Work your firm will perform on this project
setting fence post & frame & stretch chain-link, cut & weld iron panels.

Equipment to be utilized in performing work on this Project
hand tools & welder.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Construction-Fence Erector-Housemover) (Engineering Construction)	Pending	frame & stretch chain link & cut & weld iron panels.	Pending	9/16/2024 - 10/25/2024	3	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information