

## Subcontractor's Pre-Job Conference Form: MURRAY PLUMBING AND HEATING CORPORATION

<b>Status</b> Published	<b>Version</b> 5	
<b>Assigned PSA Specialist</b> Maria Cruz	<b>Email</b> mcruz5@sandi.net	<b>Phone Number</b> (619) 879-7870

### Subcontractor's Information

<b>Contractor</b> MURRAY PLUMBING AND HEATING CORPORATION <small>SP</small>		
<b>Company Address</b> 18414 S. SANTA FE AVENUE RANCHO DOMINGUEZ, CA 90221	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 162382	<b>DIR Number</b> 1000008261	
<b>Contractor License Classification</b> C36 - PLUMBING, C16 - FIRE PROTECTION, C34 - PIPELINE, C42 - SANITATION SYSTEM, C-4 - BOILER, HOT WATER HEATING AND STEAM FITTING, C20 - WARM-AIR HEATING, VENTILATING AND AIR-CONDITIONING, A - GENERAL ENGINEERING, C38 - REFRIGERATION		

### Pre-Award & Contract Information

<b>Bid Number</b> CC23-0125-23-A1-G1	<b>Bid Title</b> Euclid Elementary School Whole Site Modernization (LLB) GMP#1	<b>Prevailing Wage Determination</b> 2024-1	
<b>Contract Number</b> CC23-0125-23-A1-G1	<b>Contract Title</b> Euclid ES WSM GMP#1	<b>DIR Project Number</b> 526889	<b>Contract Amount</b> \$29,605,588.81

### Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**  
HVAC, Sheet Metal and Mechanical Piping for one new building and two existing remodels all scope is above slab and within building footprint

### Jobsite Scheduling Information

<b>Expected Start Date</b> 6/3/2024	<b>Estimated Duration(Days)</b> 308
<b>Number of Shifts</b> 1	<b>Shift Description</b> 7:00AM-3:30PM
<b>Pay Day</b> Wednesday	<b>Pay Period End Day</b> Saturday

### Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
No	Superintendent	Chris	Ellis	cellis@murraycompany.com	(310) 710-2537
Yes	Lead	Victor	Knepp	vknepp@murraycompany.com	(310) 508-1837
Yes	Foreman	Keith	Navarro	knavarro@murraycompany.com	(442) 359-5178

### Crew: Sheet Metal

Scope of Work your firm will perform on this project  
demo and installation of new sheet metal for existing and new structure

Equipment to be utilized in performing work on this Project  
scissor lift, duct jack, hand tools, gantry

#### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Sheet Metal Workers Local 206	Sheet Metal Worker (HVAC)	Final	sheet metal installation	Accepted	6/3/2024 - 8/28/2025	3	6

### Crew: Mechanical Piping Crew

Scope of Work your firm will perform on this project  
Distribution piping for new mechanical equipment

Equipment to be utilized in performing work on this Project  
scissor lifts, hand tools, brazing tools

#### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plumbers & Steamfitters Local 230	Plumber, Industrial and General Pipefitter	Final	installation of copper and steel distribution piping and equipment installation	Accepted	6/3/2024 - 8/28/2024	2	4

### Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	MBO INC.	Test and Air Balance, pre-read and final balancing
Yes		firestopping
No	Next Level HVAC Energy Management Systems	controls
No	ROBINSON COMPANY CONTRACTORS, INC.	3rd tier sub to Next Level EMS
No	FARWEST INSULATION CONTRACTING	insulation