

Subcontractor's Pre-Job Conference Form: NEVELL GROUP INC

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor NEVELL GROUP INC <small>SP</small>		
Company Address 3001 ENTERPRISE ST, SUITE 200 BREA, CA 92821	Phone Number	Fax Number
CSLB License Number 816857	DIR Number 100000074	
Contractor License Classification C-9 - DRYWALL, C35 - LATHING AND PLASTERING, B - GENERAL BUILDING, C-2 - INSULATION AND ACOUSTICAL		

Pre-Award & Contract Information

Bid Number CC23-0125-23-A1-G1	Bid Title Euclid Elementary School Whole Site Modernization (LLB) GMP#1	Prevailing Wage Determination 2024-1	
Contract Number CC23-0125-23-A1-G1	Contract Title Euclid ES WSM GMP#1	DIR Project Number 526889	Contract Amount \$29,605,588.81

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Cement Plastering

Jobsite Scheduling Information

Expected Start Date 9/11/2024	Estimated Duration(Days) 300
Number of Shifts 1	Shift Description 7:00AM-3:30PM
Pay Day Thursday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	000	000	nhood@nevellgroup.com	(760) 598-3501
No	Lead	Nathan	Hood	nhood@nevellgroup.com	(760) 598-3501

Crew: Carpenters/Plasterers/Tenders

Scope of Work your firm will perform on this project

Equipment to be utilized in performing work on this Project

- Carpenters - lath and trims (carpenters union) • Plasterers – plaster install (plasterers union) TBD
- Tenders – plaster mixing and clean up (laborers union)

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plasterers Tenders of So. Cal. Local 1414	Plaster	Pending	Plaster mixing and clean up	Pending	9/11/2024 - 5/11/2026	10	15
Carpenters Local 619	Carpenter	Pending	Lath and Trim	Pending	9/11/2024 - 5/11/2026	10	15
Plasterers Local 200	Plaster	Pending	Plaster install	Pending	9/11/2024 - 5/11/2026	10	15

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	COMMERCIAL SCAFFOLDING OF CALIFORNIA, INC.	Scaffolding