Subcontractor's Pre-Job Conference Form: E.L. Hobbs, Inc.

Version Published

Assigned PSA Specialist Phone Number Email Maria Cruz

mcruz5@sandi.net (619) 879-7870

Subcontractor's Information

Contractor

E.L. Hobbs, Inc. SP

Company Address Phone Number Fax Number

9917 Maine Avenue, Lakeside, CA 92040

CSLB License Number DIR Number 777073 1000004428

Contractor License Classification

C-9 - DRYWALL, C35 - LATHING AND PLASTERING, C-2 - INSULATION AND ACOUSTICAL, B - GENERAL BUILDING

Pre-Award & Contract Information

Contract Number Contract Title

LB25-0910-23-00-G1 Grant UTK-8 School WSM PHASE II (GMP#1) -Interim

Housing

DIR Project Number 20250579866

Contract Amount

\$8,036,792.93

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Drywall, lath and Plaster

Jobsite Scheduling Information

Expected Start Date 9/6/2025

Number of Shifts

Pay Day Friday

Estimated Duration(Days)

57

Shift Description 6:00 am - 2:30 pm

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Emilio	De La Cruz	edelacruz@elhobbsinc.com	(619) 947-4030
Yes	Lead	Emmanuel	Velasco	evelasco@elhobbsinc.com	(619) 401-1708
Yes	Foreman	Manuel	De La Cruz	mdelacruz@elhobbsinc.com	(619) 401-1708

Crew: Drywall Installer

Scope of Work your firm will perform on this project metal framing, installing drywall, drywall finish

Equipment to be utilized in performing work on this Project hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	installing, metal framing, finishing	Pending	9/6/2025 - 11/14/2025	4	4

Crew: Plasterer

Scope of Work your firm will perform on this project small plaster patch

Equipment to be utilized in performing work on this Project

hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Plasterer	Pending	11/15/2025 - 11/25/2025	2	2

Crew: Plaster Tender

Scope of Work your firm will perform on this project material prep and handling, site prep and support for plasterers

Equipment to be utilized in performing work on this Project

hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Plasterers Tenders of So. Cal. Local 1414	Plaster Tender	Pending	material prep and handling, site prep and support for plasterers	Pending	11/17/2025 - 11/25/2025	2	2

Add other direct Subcontractors not included on the Division of Work

TBD? TIERED SUBCONTRACTOR TIERED SUBCONTRACTOR'S SCOPE

Contractor not required to submit information