

Subcontractor's Pre-Job Conference Form: Team C Construction

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor Team C Construction SP		
Company Address 1272 Greenfield Dr , El Cajon, California 92021	Phone Number	Fax Number
CSLB License Number 668564	DIR Number 1000007180	
Contractor License Classification C-8 - CONCRETE, C29 - MASONRY, B - GENERAL BUILDING, A - GENERAL ENGINEERING		

Pre-Award & Contract Information

Contract Number LB25-0910-23-00-G1	Contract Title Grant UTK-8 School WSM PHASE II (GMP#1) -Interim Housing	DIR Project Number 20250579866	Contract Amount \$8,036,792.93
---------------------------------------	--	-----------------------------------	-----------------------------------

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work STRUCTURAL CONCRETE, SITE CONCRETE

Jobsite Scheduling Information

Expected Start Date 7/28/2025	Estimated Duration(Days) 200
Number of Shifts 1	Shift Description 7:00-3:30
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	STEVEN	BURKE	steveteamcinc@yahoo.com	(619) 579-6572

Crew: EXACVATION

Scope of Work your firm will perform on this project FOOTING EXCAVATION	Equipment to be utilized in performing work on this Project EXCAVATOR
--	--

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	EXCAVATION	Pending	7/28/2025 - 3/23/2026	0	1
Laborers Local 89	Laborer (Building Construction)	Pending	HAND07282025 EXCAVATION	Pending	7/28/2025 - 3/23/2026	1	2

Crew: CARPENTER

Scope of Work your firm will perform on this project
FORM SETTING

Equipment to be utilized in performing work on this Project
HAMMER, SAW

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	FORM SETTING	Pending	7/28/2025 - 3/23/2026	3	6

Crew: LABORERS

Scope of Work your firm will perform on this project
POUR CONCRETE

Equipment to be utilized in performing work on this Project
SHOVEL

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	SHOVEL, PLACE CONCRETE, VIBRATE, CHUTE	Pending	7/28/2025 - 3/23/2026	2	5

Crew: CEMENT MASONS

Scope of Work your firm will perform on this project
POUR CONCRETE

Equipment to be utilized in performing work on this Project
FLOAT, TROWEL

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	FINISH CONCRETE, SCREED	Pending	7/28/2025 - 3/23/2026	2	8

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	Quality Reinforcing, Inc.	REBAR