

# Subcontractor's Pre-Job Conference Form: CALIFORNIA HI-TECH FLOORS. INC.

**Status**

Published

**Version**

1

**Assigned PSA Specialist**

Edmundo Avila II

**Email**

eavilaii@sandi.net

**Phone Number**

(619) 885-5614

## Subcontractor's Information

**Contractor**

CALIFORNIA HI-TECH FLOORS. INC. SP

**Company Address**

138 S 2ND AVE UPLAND, CA 91786

**Phone Number****Fax Number****CSLB License Number**

836285

**DIR Number**

1000033074

**Contractor License Classification**

C-8 - CONCRETE

**Tiered Subcontractor**

Yes

**Tiered SubContractor To**

ROCKY COAST BUILDERS, INC.

## Pre-Award & Contract Information

**Bid Number**

CC22-0177-23-A2-G1

**Bid Title**

KEARNY HIGH SCHOOL WHOLE SITE 2023-1  
MODERNIZATION

**Prevailing Wage Determination****Contract Number**

CC22-0177-23-A2-G1

**Contract Title**

WHOLE SITE MODERNIZATION at  
KEARNY HIGH SCHOOL

**DIR Project Number**

498292

**Contract Amount**

\$69,018,065.53

## Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Place & Finish Concrete

## Jobsite Scheduling Information

**Expected Start Date**

7/31/2024

**Estimated Duration(Days)**

8

**Number of Shifts**

1

**Shift Description**

6:00Am to 3:00Pm

**Pay Day**

Friday

**Pay Period End Day**

Friday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Douglas B.	Jacobs	douglasbjacobs@gmail.com	(562) 254-0768
Yes	Lead	Daniel	Jacobs	project2@chtfinc.com	(951) 285-6676
Yes	Foreman	Ismael	Debora	admin@chtfinc.com	(562) 900-9187

## Crew: Cement Mason

**Scope of Work your firm will perform on this project**

Placing & Finishing Concrete

**Equipment to be utilized in performing work on this Project**

Powered Rider Trowels, Push Behind Trowels, Vibrator Screeds,

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons	Building Construction	Pending	Place & Finish	Pending	7/31/2024 - 11/30/2024	15	20

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Local 500			Concrete				

### Crew: Laborers Construction

Scope of Work your firm will perform on this project

Shovel & Vibrate Concrete, Set-up & Clean Pour equipment

Equipment to be utilized in performing work on this Project

Backpack Vibrators, Grinders, Scabblers, Paddle Mixer, Sanders

### Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Run Concrete Hose, Shovel & Vibrate Concrete, Set-up & Breakdown Pour site, Clean-up equipment and pour site	Pending	7/31/2024 - 11/30/2024	5	10

### Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
	Contractor not required to submit information	