

Subcontractor's Pre-Job Conference Form: SOLID STRUCTURES, INC.

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

SOLID STRUCTURES, INC.

Company Address

P.O.BOX 848 LA MESA, CA 91944

Phone Number**Fax Number****CSLB License Number**

758791

DIR Number

1000015100

Contractor License Classification

A - GENERAL ENGINEERING

Tiered Subcontractor

Yes

Tiered SubContractor To

ADVANCE PLUMBING COMPANY

Pre-Award & Contract Information

Bid Number

CC22-0177-23-A2-G1

Bid Title

KEARNY HIGH SCHOOL WHOLE
SITE MODERNIZATION

Prevailing Wage Determination

2023-1

Contract Number

CC22-0177-23-A2-G1

Contract Title

WHOLE SITE MODERNIZATION at
KEARNY HIGH SCHOOL

DIR Project Number**Contract Amount**

\$61,000,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Building and Pour Structural Concrete- Storm Drains

Jobsite Scheduling Information

Expected Start Date

12/4/2023

Estimated Duration(Days)

20

Number of Shifts

1

Shift Description

7 am - 3.30pm

Pay Day

Friday

Pay Period End Day

Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jeffrey	Hicks	jeff@solidstructuresinc.com	(619) 921-7097
No	Foreman	Christian	Fraire		

Crew: Cement Masons

Scope of Work your firm will perform on this project

Placing (Screeding) Concrete Finishing and Sack and Patch

Equipment to be utilized in performing work on this Project

Hand Tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Engineering Construction	Pending	Placing, Finishing, and Parching	Pending	12/4/2023 - 2/29/2024	2	2

Crew: Carpenters Engineering

Scope of Work your firm will perform on this project
Building and Forms Storm Drain Structures

Equipment to be utilized in performing work on this Project

Ford F 450 Trucks, Honda Generator, and various Hand Electric Tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Build and Forms Storm Drian	Pending	12/4/2023 - 2/29/2024	2	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		