San Diego Unified School District Project Stabilization Agreement (PSA) <u>Pre-Job Conference Form</u>



| General Contractor Information |
|--|
| Prime Contractor: T. B Penick & Sons, Inc. |
| Address: 15435 Innovation Drive, San Diego, CA 92128 |
| Phone: (858) 558-1800 |
| Fax: (858) 558-1881 |
| Contractor's License Number: 185381 |

| Project Information | Meeting Information |
|---|---|
| Project Name: Kearny High School | Meeting Date: Friday January 24, 2014 |
| Contract Number: CZ 14-0443-29 | Meeting Time: 10:00 AM |
| Contract Amount: \$10,978,200 | Meeting Location: |
| Construction Start Date: January 20, 2014 | IBEW Training Center |
| Construction End Date: February 27, 2015 | 4675 Viewridge Suite 201 San Diego, CA 92123 |

The Scope of Work to Be Performed

Athletic Fields upgrades and Stadium Improvements at Kearny High School

| Forklifts | o Be Utilized on Job |
|------------------------------------|------------------------------|
| Mortar Mixers | Finishing slicks |
| Grout Pumps | Ladders |
| Wet Saws | Crane |
| Roto Hammers | Reach Fork |
| Scaffolding and Boards | Trencher |
| Extended boom forklift | Skid Steer |
| Track Loaders | Mini Excavator |
| Skip Loaders | Post Hole auger |
| Backhoe | Boom Truck |
| Scrapers | Welding Machine |
| Blades | 210 Skip loader |
| Water Truck | Ditch Witch |
| Excavator | Pick up |
| Tile Hand tools, Trowels, Nippers, | Moto grader |
| Thin Set Mortar Mixers | 10-12 ton double drum roller |
| Tile cutting Board | Paving Machine |
| Tile Wet Saw | ADM |
| Welders | Short Ridge flow hood |
| Saws | Plaster Pump |
| Hand tools | Boom |
| Calking guns | Lifts |
| | |
| | |
| | |

| Jobsite Information | |
|---|-------------------------------------|
| Address: 7650 Wellington St., San Diego, CA 92111 | |
| Phone: To be determined Jobsite Labor Rep: To be determined | |
| Fax: To be determined | Jobsite Safety Rep: Steve Doddridge |
| Project Manager: Bob Daniels | Manpower to be Ordered By: |
| Job Superintendent: Steve Doddridge | Project Manager |

| Jobsite Scheduling Information | |
|---|--------------------------------------|
| Number of Shifts: 1 | Start / Stop Times: 7:00AM / 3:30PM |
| Pay Day: Varies per trade/subcontractor | Ending Day of Pay Period: Varies per |
| | trade/subcontractor |

| Jobsite Facilities |
|--|
| Location(s) of First Aid Facilities: To be determined |
| Location(s) of Sanitary Facilities: Jobsite Trailer |
| Location(s) of Drinking Water Facilities: Main Jobsite trailer & as provided by each |
| subcontractor |
| Description of Jobsite Parking: To be determined |
| Name of Selected Hospital: Sharp Memorial Hospital |
| Address: 7901 Frost St., San Diego, CA 92123 |
| Phone Number: (858) 939-3400 |

| Manpower Estimates | | |
|----------------------------------|-------------|----------------|
| <u>Craft</u> | <u>Peak</u> | <u>Average</u> |
| Boilermakers | | |
| Bricklayers | 7 | 4 |
| Carpenters | 23 | 13 |
| Cement Mason | 27 | 19 |
| Drywall Finishers | | |
| Electricians | 8 | 6 |
| Elevator Constructors | | |
| Fire Sprinkler Fitter | | |
| Floor Covers | 2 | 2 |
| Glaziers | | |
| Heat and Frost Insulators | | |
| Iron Workers | 16 | 12 |
| Laborers | 24 | 14 |
| Landscape, Irrigation, | | |
| Underground and Specialty | 6 | 4 |
| Piping | | |
| Laborers' International Union of | | |
| N.A. Highway & Street Stripers' | | |
| Operating Engineering | 134 | 58 |
| Painters | 2 | 2 |
| Pipefitters | | |
| Plumbers | 2 | 2 |
| Sheet Metal Workers | 4 | 2 |
| Plasterers | | 3 |
| Plaster Tenders | | 1 |
| Roofers and Water proofers | 20 | 22 |
| Teamsters | | |
| Tile / Marble / Terrazzo | 6 | 4 |
| Tradeshow and Sign Craft | | |

Referrals and Jurisdictional Assignments

Referral procedures will be in accordance with Article 3 of the Project Stabilization Agreement. We ask the unions to have these referral procedures posted at their hiring halls in order to be in full compliance with the law.

All work assignments below are proposed assignments. Any craft in disagreement with proposed assignments may submit written documentation, within 14 days after the Pre-job Conference, to justify their claim to the work involved. The contractors will review all responses, if any.

After the review, the contractor(s) shall make all assignment permanent. Any craft who has a disagreement with these final assignment(s) may file a jurisdictional dispute consistent with Article 8, Work Assignments and Disputes of the Project Stabilization Agreement.

| Jurisdictional Assignments | |
|---|--|
| <u>Type of Work</u> | <u>Work Assignment</u> |
| Flooring-A&A Flooring Inc. dba A&S Flooring | Specialties Floor Covers Local 1399 |
| Fences and gates-Ace Fence Company | Laborers Local 89 |
| Strelic Plumbing dba Advance Plumbing Co | Plumbers UA Local 230 |
| Excavation Backfill Strelic Plumbing dba Advance Plumbing Co | Operating Engineers Local 12 |
| Strelic Plumbing dba Advance Plumbing Co | Insulators & Allied Trades Local 5 |
| Bricklayers Bratton Masonry, Inc. | Local 4D |
| Brick Tenders Bratton Masonry, Inc. | Laborers Local 201 |
| Carpenters Canyon Insulation, Inc. | SW Regional Council of Carpenters Local 1056 |
| Carpenters Dant Clayton Corp. | Carpenters Local 994 |
| Operating Eng. F.J. Willert Contracting co. Inc. | Operating Engineers Local 12 |
| Tile/Terrazzo/Marble Global Design | Tile/Terrazzo/ Marble Local 18 |
| Test and Air Balance Hartmanair | Local 105 |
| Ironworkers Infinity Metals, Inc. | Local 229 |
| Excavation Backfill J & B Engineers, Surveyors | Union of Operating Engineers Local 12 |

| Jurisdictional Assignments | | |
|--|--|--|
| <u>Type of Work</u> | Work Assignment | |
| Below grade Waterproofing-King | Roofers Water proofers Local 45 | |
| Prefab drainage-King Construction | Roofers Water proofers Local 45 | |
| Joint Sealants-King Construction | Roofers Water proofers Local 45 | |
| Painting-Maid Fast Construction | Local 1399 | |
| Carpenters McKinley Elevator Corporation | Southwest Regional Council of Carpenters Local 1607 | |
| Electrical Neal Electric Corp | Local 569 | |
| Excavation Backfill Neal Electric Corp | Union of Operating Engineers Local 12 | |
| Irrigation, Field cooling System, Turf & grass Premier Landscape Inc. | Local 345 | |
| Ironworkers Banyon Steel Inc./Tier to Palmer Steel | Ironworker 229 | |
| Ironworkers Banyon Steel Inc./Tier to Palmer Steel | Local 433 | |
| Banyon Steel Inc./Tier to Palmer Steel | Union of Operating Engineers Local 12 | |
| Laborers Erosion Control-Patriot General Eng., Inc. | Laborers Local 89 | |
| Grading/paving-RAP Eng., Inc. | Union of Operating Engineers Local 12 | |
| Rap Engineering, Inc. | Laborers Local 89 | |
| Flashing and trim RB Sheet Metal, Inc. | Sheet Metal Workers Local 206 | |
| Tubular daylight devices RB Sheet Metal, Inc. | Sheet Metal Workers Local 206 | |
| Roof accessories | Sheet Metal Workers Local 206 | |
| Rough Carpentry Rocky Coast Builders, Inc. | Rough Carpentry Local 547 | |
| Chambers Inc. DBA Roof Construction | Roofers Local 45 | |
| Install fans, Unit heaters, split units & sheet metal - SIMCO Mechanical, Inc | Sheet Metal Workers Local 206 | |
| Metal framing, gypsum board Standard Drywall, Inc. | Carpenters-Lather/framer/taper Local1506 | |
| Plaster Standard Drywall, Inc. | Local1506 | |

| Jurisdictional Assignments | | |
|---|---------------------------------------|--|
| <u>Type of Work</u> | Work Assignment | |
| Plaster Tender Standard Drywall, Inc. | Local 1414 | |
| Low Voltage Electrical Standard Electronics | Sub will be IBEW Local 569 | |
| Glass-Tri City Glass of San Diego, Inc. | Glaziers Local 1399 | |
| Excavate footings –Triton | Union of Operating Engineers Local 12 | |
| Grade Check-Triton | Rough Carpentry Local 547 | |
| CIP & SOG- Triton | Rough Carpentry Local 547 | |
| Shovel Concrete – Triton | Cement Masons Local 500 | |
| Vibrate Concrete – Triton | Cement Masons Local 500 | |
| Pump hose- Triton | Cement Masons Local 500 | |
| Finish Concrete – Triton | Cement Masons Local 500 | |
| Truck Shute – Triton | Cement Masons Local 500 | |
| Screed- Triton | Cement Masons Local 500 | |
| Strip forms- Triton | Cement Masons Local 500 | |
| Set forms Triton | Cement Masons Local 500 | |
| Crane operator-Triton | Union of Operating Engineers Local 12 | |
| Boom Pump- Triton | Union of Operating Engineers Local 12 | |
| Oiler- Triton | Union of Operating Engineers Local 12 | |
| Sawcut cut control Joints- Triton | Cement Masons Local 500 | |
| Drill & Epoxy- Triton | Rough Carpentry Local 547 | |
| Intermittent forklift- Triton | Rough Carpentry Local 547 | |
| Traffic Control/Flagging | Rough Carpentry Local 547 | |
| Rough & Fine grading- Triton | Laborers Local 89 | |
| Clean out footing Excavations- Triton | Laborers Local 89 | |
| Sight Clean up- Triton | Laborers Local 89 | |
| Sub Grade prep- Triton | Laborers Local 89 | |
| Rebar Installation | Iron WorkersLocal 229 | |
| SWPPP BMP Repair | Rough Carpentry Local 547 | |
| Carpentry-Woodcraft | Rough Carpentry Local 547 | |

| Jurisdictional Assignments | | |
|---|---------------------------------------|--|
| <u>Type of Work</u> | <u>Work Assignment</u> | |
| Countertops-Woodcraft | Rough Carpentry Local 547 | |
| Walls panels install-Woodcraft | Rough Carpentry Local 547 | |
| Plumbing Site Utilities-Xing./Strelic Plumbing Inc. dba Advance Plumbing | Plumbers UA Local 230 | |
| Excavation Backfill Site Utilities-Xing Strelic Plumbing Inc. dba Advance Plumbing | Union of Operating Engineers Local 12 | |
| Electrical – Power Plus | IBEW 569/Inside Wireman | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

| Subcontractor | s to Be Utilized | |
|--|----------------------------|--|
| Subcontractor Name: A&A Flooring Inc., DBA | A&S Flooring | |
| Type/Scope of Work: flooring | | |
| Address: 2461 Fenton Street, Chula Vista, CA 91914 | | |
| Phone Number: 619-585-8057 | License Number: 801134 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Ace Equipment (tier) | | |
| Type/Scope of Work: | | |
| Address: | | |
| Phone Number: 714-750-6439 | License Number: | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: | | |
| Subcontractor Name: Ace Fence Company | | |
| Type/Scope of Work: Construction Fences and | d Gates | |
| Address: 727 Glendora Ave., La Puente, CA 9 | 1744 | |
| Phone Number: 626-333-0727 | License Number: 801674 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Strelic Plumbing Inc. db | a Advance Plumbing Company | |
| Type/Scope of Work: Building Plumbing/Unde | rground | |
| Address: PO BOX 1706, El Cajon CA 92022 | | |
| Phone Number: 619-447-2770 | License Number: 272557 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Bratton Masonry, Inc. | | |
| Type/Scope of Work: Concrete Masonry and glass masonry | | |
| Address: 2763 N. Argyle Ave, Fresno, CA 93723 | | |
| Phone Number: 559-291-9423 | License Number:274525 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |

| Subcontractor Name: Canyon Insulation, Inc. | | |
|---|------------------------|--|
| Type/Scope of Work: Thermal and acoustic in | sulation | |
| Address: 645 East Harrison Street, Suite 100 Corona, CA 92897 | | |
| Phone Number: 951-278-9200 | License Number: 869258 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Dant Clayton Corp | | |
| Type/Scope of Work: Installation of grandstan | ds | |
| Address: 1500 Bemheim Ln Louisville KY 402 | 10 | |
| Phone Number: 502-643-3655 ext. 253 | License Number: 844204 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | 1 | |
| Subcontractor Name: FJ Willert Contracting C | o. Inc. | |
| Type/Scope of Work: Demolition and grading | | |
| Address: 1869 Nirvana Avenue, Chula Vista, CA 91911 | | |
| Phone Number: 619-421-7980 | License Number: 402473 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | 4 | |
| Subcontractor Name: Global Design | | |
| Type/Scope of Work: Tile | | |
| Address: 4735 Cowell Blvd, Davis CA. 95618 | | |
| Phone Number: 916-334-0700 | License Number: 849925 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Hartmanair (tier to Simco) | | |
| Type/Scope of Work: Test and balance | | |
| Address: PO Box 2495, Corona, CA 92878 | | |
| Phone Number: 951-479-6855 | License Number: 534647 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |

| Cub controctor Nomer Infinity Matels In- | | |
|---|---------------------------|--|
| Subcontractor Name: Infinity Metals, Inc. | | |
| Type/Scope of Work: Install Metal Deck | | |
| Address: 2001 Emery Avenue, La Habra, CA 90631 | | |
| Phone Number: 562-697-8826 | License Number: 72257 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: J & B Engineers, Surveyors | | |
| Type/Scope of Work: Surveyors | | |
| Address: 13670 Danielson ST. Suite G. Powa | y, CA 92064 | |
| Phone Number: 858-513-1741 | License Number: RCE 29118 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: King Construction | | |
| Type/Scope of Work: Waterproofing/Drainage | /Joint Sealants | |
| Address: 1155 Oak Avenue, CA 92008 | | |
| Phone Number: 760-720-5201 | License Number: B718883 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Maid Fast Construction | | |
| Type/Scope of Work: paint | | |
| Address: 440 Chambers Street # 104 El Cajo | n, CA 92020 | |
| Phone Number: 619-749-6116 | License Number: 956791 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: McKinely Elevator | | |
| Type/Scope of Work: Wheelchair Lift | | |
| Address: 17611 Armstrong Avenue, Irvine, CA 92614 | | |
| Phone Number: 949-261-9244 | License Number: 861406 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |

| Subcontractor Name: NEAL Electric Corp. | | |
|--|------------------------|--|
| Type/Scope of Work: Electrical | | |
| Address: 13250 Kirkham Way, Poway, CA 92064 | | |
| Phone Number: 858-513-2525 | License Number: 802588 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Premier Landscape Inc. | | |
| Type/Scope of Work: 4009 Layang layangcircle, Unit A, Carlsbad, CA 92008 | | |
| Address: 4009 Layang layangcircle Unit A, Ca | Irlsbad CA 92008 | |
| Phone Number: 760-683-3777 | License Number: 986885 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Palmer Steel Supplies, I | Inc. | |
| Type/Scope of Work: Structural Steel | | |
| Address: 4300 Acapulco Ave. McAllen, Texas 78503 | | |
| Phone Number: 956-686-6575 | License Number: 735895 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Banyan Steel | | |
| Type/Scope of Work: Structural Steel | | |
| Address: 12188 Central Ave #601 Chino, CA | 91710 | |
| Phone Number: 951-685-9133 | License Number: 850350 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| Subcontractor Name: Patriot General Engineering, Inc. | | |
| Type/Scope of Work: Erosion Control BMP's | | |
| Address: 12566 Vigilante Road, Lakeside, CA 92040 | | |
| Phone Number: 619-713-6880 | License Number: 925955 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |

| Subcontractor Name: RAP Engineering, Inc. | | |
|---|------------------------|--|
| Type/Scope of Work: Asphalt Paving | | |
| Address: 420 Olive Avenue, Vista, CA 92083 | | |
| Phone Number: 760-233-2980 | License Number: 880956 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |
| Subcontractor Name: RB Sheet Metal, Inc. | | |
| Type/Scope of Work: | | |
| Address: 1893 Capri Ave., Ste G Mentone CA.92359 | | |
| Phone Number: 909-794-1775 | License Number: 639711 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |
| Subcontractor Name: Rocky Coast Builders, Inc. | | |
| Type/Scope of Work: Rough Carpentry | | |
| Address: 135 South Market Place Escondido, | CA 92028 | |
| Phone Number: 760-489-7770 | License Number: 745061 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |
| Subcontractor Name: Chambers Inc. dba Roof Construction | | |
| Type/Scope of Work: Roofing | | |
| Address: 1563 Sterling Court, Escondido, CA 92029 | | |
| Phone Number: 760-738-1050 | License Number: 647203 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: Pm | 4 | |

| Subcontractor Name: Simco Mechanical, Inc. | | |
|--|------------------------|--|
| Type/Scope of Work: HVAC | | |
| Address: 2222 Foothill Blvd., #E119, LA Canada, CA 91011 | | |
| Phone Number: 818-433-1161 | License Number: 974288 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |
| Subcontractor Name: Standard Drywall | | |
| Type/Scope of Work: Cold formed metal fra | ming/Plaster | |
| Address: 9902 Channel Road, Lakeside, CA 92040 | | |
| Phone Number: 619-443-7034 | License Number: 444328 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: | | |
| | | |
| Subcontractor Name: Standard Electronics | | |
| Type/Scope of Work: Low voltage Electrical | | |
| Address: 9340 Stevens Road, Santee, CA 92071-2810 | | |
| Phone Number: 619-596-9950 | License Number: 590876 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |
| Subcontractor Name: Tri City Glass Of San Diego | | |
| Type/Scope of Work: glass and glazing | | |
| Address: 2555-B Sweetwater Springs BLVD. Spring Valley, CA 91978 | | |
| Phone Number: 619-670-4527 | License Number: 252033 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |

| Subcontractor Name: Triton Structural Concrete | | |
|---|-------------------------------|--|
| Type/Scope of Work: concrete | | |
| Address: 15435 Innovation Drive Suite 100 | | |
| Phone Number: 858-866-2450 | License Number: 903428 | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |
| Subcontractor Name: Whitson Contracting & I | Management, Inc. | |
| Type/Scope of Work: | | |
| Address: 11021 Via Frontera, Suite E. San Di | ego CA 92129 | |
| Phone Number: 858-673-0966 | License Number: 823289A | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |
| Subcontractor Name: Woodcraft Company | | |
| Type/Scope of Work: Cabinetry & counter Top | os & wall Panels Installation | |
| Address: 6700 Gateway Park Drive, Suite 4, S | San Diego, CA 92154 | |
| Phone Number: (O) (619) 671-9663 # 12 | License Number: | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | | |
| | | |
| Subcontractor Name: Xing Inc. | | |
| Type/Scope of Work: Site Utility | | |
| Address: 8880 Gainsborough Ave, San Diego, CA 92129 | | |
| Phone Number: | License Number: | |
| Estimated Starting Date: | Estimated Ending Date: | |
| Manpower to Be Order By: PM | 1 | |
| | | |
| | | |
| | | |
| | | |
| | | |

| Subcontractor Name: Power Plus | |
|---|------------------------|
| Type/Scope of Work: Temp Power | |
| Address: 1210 N Red Gum St, Anaheim, CA 92806 | |
| Phone Number: 714-765-7551 | License Number: 980589 |
| Estimated Starting Date: | Estimated Ending Date: |
| Manpower to Be Order By: PM | |