

Subcontractor's Pre-Job Conference Form: F J WILLERT CONTRACTING CO

Status Published	Version 4	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor F J WILLERT CONTRACTING CO <small>SP</small>		
Company Address 1869 NIRVANA AVENUE CHULA VISTA, CA 91911	Phone Number	Fax Number
CSLB License Number 402473	DIR Number 100004062	
Contractor License Classification A - GENERAL ENGINEERING, C21 - BUILDING MOVING, DEMOLITION		

Pre-Award & Contract Information

Bid Number CC22-0902-08-A1-G1	Bid Title King Chavez Academy of Excellence Whole Site Modernization (LLB) (GMP No. 1)	Prevailing Wage Determination 2023-1	
Contract Number CC22-0902-08-A1-G1	Contract Title King Chavez Academy of Excellence Whole Site Modernization (LLB) (GMP No. 1)	DIR Project Number 493189	Contract Amount \$41,544,973.89

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Earthwork

Jobsite Scheduling Information

Expected Start Date 10/28/2023	Estimated Duration(Days) 200
Number of Shifts 1	Shift Description 7:30 a.m.. - 3:30 p.m.
Pay Day Friday	Pay Period End Day Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Pete	Flasch	peterf@fjwillert.com	(619) 587-2392
No	Lead	Cristian	Valadez	cristian@fjwillert.com	(619) 421-1980

Crew: Earthwork

Scope of Work your firm will perform on this project
Grading

Equipment to be utilized in performing work on this Project

Scraper, loader, backhoe, skip loader, water truck, motor grader, excavator, street sweeper

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Final	Heavy Equipment Operator	Accepted	11/10/2023 - 8/28/2026	3	5
Teamsters Local 166	Teamsters	Final	Water Truck	Accepted	11/9/2023 - 8/27/2026	1	1
Laborers Local 89	Laborer (Building Construction)	Final	Hand Work	Accepted	11/9/2023 - 8/27/2026	2	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	CABLE, PIPE & LEAK DETECTION, INC.	Utility Locator
No	Ground Penetrating Radar Systems, LLC	Utility Locator
No	CUT 'N CORE, INC.	Saw Cutting
No	URBINA'S MASTER SWEEPING, INC.	Street Sweeping
No	GOLDEN TRIANGLE LAND SURVEYING, INC.	Survey/Staking
No	CALIFORNIA TREE SERVICE, INC.	Tree Removal
No	On the Road Ventures	SWPPP
No	D3 Construction Development Inc	Temp Fence
No	ENVIRONMENTAL CONTRACTORS TRANSPORTATION, INC.	Underground Tank Removal