

Subcontractor's Pre-Job Conference Form: CONDON-JOHNSON & ASSOCIATES, INC.

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor CONDON-JOHNSON & ASSOCIATES, INC. <small>SP</small>		
Company Address 480 ROLAND WAY, SUITE 200 OAKLAND, CA 94621	Phone Number	Fax Number
CSLB License Number 300068	DIR Number 100004443	
Contractor License Classification A - GENERAL ENGINEERING, C57 - WELL DRILLING, C-61 / D30 - PILE DRIVING AND PRESSURE FOUNDATION JACKING		
Tiered Subcontractor Yes	Tiered SubContractor To F J WILLERT CONTRACTING CO	

Pre-Award & Contract Information

Bid Number CC22-0902-08-A1-G1	Bid Title King Chavez Academy of Excellence Whole Site Modernization (LLB) (GMP No. 1)	Prevailing Wage Determination 2023-1	
Contract Number CC22-0902-08-A1-G1	Contract Title King Chavez Academy of Excellence Whole Site Modernization (LLB) (GMP No. 1)	DIR Project Number 493189	Contract Amount \$41,544,973.89

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Temporary Soldier Pile Shoring
--

Jobsite Scheduling Information

Expected Start Date 12/11/2023	Estimated Duration(Days) 6
Number of Shifts 1	Shift Description 6:30-14:30
Pay Day Thursday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMINISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Gabriel	Garcia	GGarcia@condon-johnson.com	(310) 261-1447

Crew: Shoring Installation

Scope of Work your firm will perform on this project
CJA will be installing soldier piles and wood lagging for temporary shoring.

Equipment to be utilized in performing work on this Project
Soilmec SR-75, Forklift, Skidsteer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Setting of beams, Lagging Installation, Concrete placement	Pending	12/11/2023 - 12/19/2023	1	1
Operating Engineers Local 12	Operator	Pending	Drilling of Piles, Material Moving, Concrete Placement	Pending	12/11/2023 - 12/19/2023	2	2

Crew: Beam Removal

Scope of Work your firm will perform on this project
Removal of the top 2' of soldier beams.

Equipment to be utilized in performing work on this Project
Forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Material Moving, adding in beam cutting.	Pending	12/29/2023 - 12/30/2023	1	1
Gunite Workers Local 345	Reboundman	Pending	Moving Material and adding in beam cutting	Pending	12/29/2023 - 12/30/2023	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information